



Bannock Utility Coordinating Council
3636 Jason Avenue | Pocatello, ID 83204
Phone (208) 681-9228

Merril Quayle, President
JJ Murphy, Vice President
Bridger Morrison, Secretary/Treasurer

Bannock Utility Coordinating Council

Meeting Minutes
May 8, 2019
10:00 a.m.

City Hall – Paradise Conference
Room

Bannock Utility Coordinating Council Meeting Minutes
May 8, 2019 10:00 a.m.
City Hall – Paradise Conference Room

1. Welcome/Attendees Sign-In

- Meeting was called to order by Merrill Quayle, Bannock UCC President, at 10:02 a.m.
- Attendees: **See Attachment A**
- Excused: Melodie Halstead (ITD), Frank DeLos Reyes (Andeavor)

2. Approval of Minutes from the March 13th meeting

Council was asked to approve the minutes from the April 10th meeting as written.
Motion to approve made by Kim Hunter and seconded by Derek Covington. Motion passed.

3. Follow-up on Last Meeting Action Items

N/A

4. Financial Report

The current BUCC account balance is \$1,368.07. No changes from last month.

5. Short Presentation – Getting to know you and your company

- Bridger Morrison, City of Chubbuck
 - City Engineer for the City of Chubbuck for 3 ½ years. Prior to that, did consulting for 13 years for J-U-B.
 - ISU Grad, 4 kids (3 boys and 1 girl)
 - City of Chubbuck Engineering has 5 people. They do in-house design, construction oversight, review development and construction, and GIS.
 - A few years ago, Chubbuck PW split into various departments. Abt. 40 employees in PW.
 - City of Chubbuck locates their own utilities.
- Next Month's Presentation: Direct Communications (Daniel Parrish?)

6. Items from Idaho UCC

- Bob Chandler is the IUCC website person, he can be reached at bobchandlercda@gmail.com
- IUCC Spring Meeting – notes from the meeting to be discussed in June

7. Dig Line Information and News

- Ticket Data – None provided this month
- USIC is a locating company that is moving into Idaho. They currently do some locating for several utilities in Eastern Idaho. The Idaho supervisor is interested in

participating in the SE Idaho UCC's. Contact information: Eric Cramer 208-351-7215.

8. Damage Prevention Board News

- Contact person: Jerry Peterson, 208 332-4003, jerry.peterson@dbs.idaho.gov for more information.
- Link to the meeting dates and agendas:
<https://dbs.idaho.gov/boards/dpboard/dpmeetings.html>

9. Open Discussion on Projects Within the Area of Influence

ITD (Melodie Halstead):

- Project Report (See Attachment B)

Cable One (Kim Hunter)

- Joint trench:
 - The Crossings
 - Lilac – starts tomorrow
 - Chubbuck Road
 - Birdie Thompson/Hospital Way
 - Taft – RR crossings
 - Cell towers at old highway
 - Buckskin/Alvin Rickin
 - Lakeview Road in American Falls

Idaho Power (Clair Stucki):

- Joint Trench
- Project on Poleline winding down

Direct Communication (Daniel Parrish):

- Joint Trench
- Private & commercial work in Pocatello
- Work in Chubbuck
- Riverbend Estates in American Falls

Bannock County (Caryn Havlovick): nothing new at this time

City of Chubbuck (Bridger Morrison):

- Hawthorne Road reconstruction project – out to bid
- Subdivisions

Mickelson Construction (Robbie Austin):

- Pocatello airport – waterline, wells, etc.
- ICCU building
- Temple site
- Siphon Road project wrapping up
- Power County Hospital
- Wells Fargo

TruFiber (Derek Covington):

- Juniper Hills Country Club
- Working with Direct Communications
- Other work on –
 - Quinn Road
 - Flandro
 - Arthur
 - Oak

City of Pocatello (Merril Quayle):

- Subdivisions in Review:
 - Riverside Green Townhouse 4th Addition (Preliminary)
 - Lynda's Lots (short)
 - Love 2 Bid (final)
- Subdivisions under Construction:
 - Century Business Park
 - The Crossings – Division 1
 - The Crossings – Division 2
 - Greenfield Meadows – Division 5
 - Lilac
 - Trail Creek Estates – Division 2
 - Juniper Reserve – Division 2
 - Stratten Estates – Division 1
- Reported working on the following projects:
 - Benton Street Bridge construction has started for 2019
 - Center Street Underpass is in final design
 - Hawthorne and Quinn working on right-of-way acquisition
 - Centennial Park and River Vision dig line request?
- Street Department
 - Gearing up for pavement maintenance and street sweeping
- Water Department
 - Water projects have started and fire hydrant flushing has begun
- WPC
 - Griffith Sewer Project is about 90% complete

10. Any other items from the council

- Discussion regarding subdivisions around Dolostone. Planning and Zoning meeting tonight regarding Western Skies.
- Jared Elliott is City Engineering’s new Right-of-Way Inspector. You can contact him via email at jelliott@pocatello.us or by phone at 208-234-6229 OR 208-681-6231.

11. Review of any action items

Getting to know you – Direct Communications to present at our meeting in June.

12. Next meeting

Scheduled for Wednesday, June 12, 2019 at 10:00 a.m.

13. Adjourn

Meeting adjourned by Merrill Quayle at 10:37 a.m.

APPROVED BY:

MERRIL QUAYLE, PRESIDENT

ATTEST:

BRIDGER MORRISON, SECRETARY/TREASURER

PREPARED BY: Brenda Andrews

ATTACHMENT

A

ATTACHMENT B

IDAHO TRANSPORTATION DEPARTMENT
DISTRICT FIVE MONTHLY PROJECT REPORT- APRIL 2019

CONSTRUCTION

Project Name: Bear River Bridge
Key: 13559 **Route:** SH-36 **Mile Post:** 130.91 **Eng A**
Counties: Franklin
Contractor: DL Beck, Inc.
Project: Bridge Replacement
Status: With the construction mostly completed, the contractor has begun to finish off roadway work and cleanup. Completion is anticipated for June 2019. This is a large bridge over an environmentally sensitive river and construction has been challenging. The schedule and size of the project was mis-judged by the contractor and a dispute was averted with D5 and the contractor working through the project.

Project Name: McCammon IC #47 to Inkom IC #56
Key: 19580 **Route:** I-15 **Mile Post:** 46.67-56.4 **Eng A**
Counties: Bannock
Contractor: JB Parsons, Inc.
Project: Pavement rehabilitation mill and inlay
Status: Pavement rehabilitation from McCammon to Inkom in the NB lanes was completed in the fall of 2018. Construction on the SB lanes started April 1st and is anticipated to be complete by June 1, 2019.

Project Name: US-89, 12th St. Opass to JCT US-30, Montpelier
Key: 20155 **Route:** US-89 **Mile Post:** 25.294 – 25.984 **Eng A**
Counties: Bear Lake
Contractor: Staker & Parson Comp dba Jack B. Parson
Project: Mill & Inlay with striping changing from a 2 lane each direction to a 1 lane each direction with a 2-way turn lane with parallel parking on each side. This project includes new sidewalk down US-30 (4th Street) from South of Garfield Street to Boise St.
Status: Project is buttoned up for winter with the following work to be completed throughout the winter 2018 and into spring 2019: Failing Asphalt in dispute currently, striping and thermoplastic, signs and LED Lighting upgrade, Man Hole Adjustments and Chip Seal.

Project Name: Shelley NCL to York Road
Key: 09225 **Route:** US-91 **Mile Post:** 118.7 – 122.9 **Eng B**
Counties: Bingham/Bonneville
Contractor: Knife River Corporation – Northwest
Project: R/W Acquisition, widening
Status: Canal Bridge is complete. R/W is still in the process of being purchased and utilities are being designed and moved. Next project Key 19376 will start in Oct 2020 to expand to 5 lanes.

Project Name: FY18 D5 Bridge Repair
Key: 18828 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Various
Contractor: Cannon Builders, Inc.
Project: Bridge Preservation on five separate bridges: Jensen Road I-15 MP 44.08; N McCammon IC I-15 MP 47.16; Portneuf River I-15 MP 55.61; Robin Road I-15 MP 45.82; and Virginia IC I-15MP 42.41.
Status: Construction underway. Anticipated to be completed June 2019.

Project Name: Tincup Cr. Br,
Key: 18853 **Routes:** SH-34 **Mile Post:** 108.8 **Eng B**
Counties: Caribou
Contractor: Cannon Builders
Project: Bridge Replacement
Status: Bridge replacement and paving are completed. Time Suspended until Spring 2019 to finish the sealcoat operation.

Project Name: Tincup Creek Bridge
Key: 19579 **Routes:** SH-34 **Mile Post:** 106.4 **Eng B**
Counties: Caribou
Contractor: Cannon Builders
Project: Bridge Replacement
Status: companion to 18853.

Project Name: I-15, Virginia IC to Arimo SCL
Key: 19839 **Routes:** I-15 **Mile Post:** 35.6-40.8 **Eng B**
Counties: Bannock
Contractor: STAKER & PARSON COMPANIES
Project: CRABS
Status: Project anticipated to begin Summer 2019 and be completed by the fall of 2019.

Project Name: US-30, Garrett Way, Batiste Rd to Main St
Key: 19939 **Routes:** US-30 **Mile Post:** 332.334 – 334.047 **Eng B**
Counties: Bannock
Contractor: Staker & Parson Companies DBA Jack B Parson
Project: Pavement Rehabilitation
Status: This project is almost complete. An estimates needs to be completed, but the move over to AASHTOWare is delaying this process. Hopefully, this project will be completed by end of May 2019.

Project Name: SH-38, Malad, 50 South St
Key: 19970 **Routes:** SH-38 **Mile Post:** 0.000 – 0.689 **Eng B**
Counties: Oneida
Contractor: Staker & Parson Companies dba Idaho Materials and Construction
Project: Pavement Rehabilitation
Status: A pre-con has been scheduled for April 10th. Work on ADA Ramps should start the end of April and work on paving will begin in May of 2019.

Project Name: I-15, Wye to Fort Hall Bndry
Key: 20064 **Routes:** I-15 **Mile Post:** 72-76 **Eng B**
Counties: Bannock
Contractor: Western Construction Inc.
Project: CRABS
Status: Project is under construction. Traffic is sing crossovers and in SB lanes. NB lanes are under construction. Test Strip was just completed and production paving should start in May. Project in planned to be completed by the fall of 2019.

Project Name: Rose IC
Key: 14002 **Route:** I-15 **Mile Post:** 97.681 **Eng C**
Counties: Bingham
Contractor: Cannon Builders, Inc.
Project: Bridge Replacement
Status: Riverside Canal construction underway. Building ramps, center pier and North side bridge abutments.

Project Name: Lateral A Canal,
Key: 18891 **Route:** SH-39 **Mile Post:** 41.45 **Eng C**
Counties: Bingham
Contractor: Knife River Corporation – Northwest
Project: Bridge Replacement
Status: Construction progressing.

Project Name: Portneuf River Br,
Key: 19019 **Route:** US-30 **Mile Post:** 365.174 **Eng C**
Counties: Bannock
Contractor: DL Beck, Inc.
Project: Culvert Replacement
Status: Project is shutdown due to high water flows. Will continue when flows lower.

Project Name: FY19 Franklin County Pavement Preservation
Key: 19085 **Route:** **Mile Post:** **Eng C**
Counties: Franklin
Contractor: Staker & Parson Comp dba Jack B. Parson
Project: Pavement Preservation
Status: Sealcoats complete. Acceptance drive-through in the April of 2019.

Project Name: Georgetown Summit to Nounan Road
Key: 19382 **Routes:** US 30 **Mile Post:** 419.124 - 424.582 **Eng C**
Counties: Bear Lake
Project: Reconstruction
Status: Awarded to Knife River. Will be constructed starting in the spring of 2019. A preconstruction meeting was held on March 11th.

Project Name: Bannock Co Line to Lund
Key: 19926 **Route:** US-30 **Mile Post:** 371.5 to 376 **Eng C**

Contractor: **Counties:** Bannock, Caribou
Kilgore Companies LLC DBA Legrand Johnson Construction Co.
Project: Pavement rehabilitation mill and inlay, Drainage Repair
Status: Project complete. Seal coat inspection and final acceptance in Spring 2019.

Project Name: **Aberdeen Canal,**
Key: 18959 **Route:** US-26 **Mile Post:** 301.41 **Eng C**

Contractor: Cannon Builders, Inc.
Project: Bridge Replacement
Status: Awarded to Cannon Builders. Will be constructed starting in the fall of 2019.

Project Name: **Sheeptrail to Hoff Rd**
Key: 19992 **Route:** US-39 **Mile Post:** Various **Eng C**

Contractor: Staker Parson.
Project: Pavement Rehabilitation
Status: Will be constructed starting in June of 2019.

Project Name: **FY19 South Bannock County Pavement Preservation**
Key: 19324 **Route:** **Mile Post:** Varies **Eng C**

Contractor: Kloepfer, Inc.
Project: Pavement Preservation
Status: Kloepfer, Inc was the lowest bidder. Waiting on final contract.

Project Name: **I-86, Raft River to Rockland IC# 36**
Key: 19824 **Route:** I-86 **Mile Post:** **Eng C**

Contractor: Cannon Builders
Project: Preserve Concrete from MP 14.808 to 35.94.
Status: Bid opening 2/5/19. Apparent low bidder is Cannon Builders.

Project Name: **Northgate IC, Chubbuck**
Key: 20314 **Routes:** I-15 **Mile Post:** 73.5 **Materials/Traffic**

Contractor: Cannon Builders
Project: New Interchange
Status: Work began November 5th, 2018. The Contractor has completed the Center Pier. Earthwork has started back up again and excavated for East and West abutments and ramp work.

DESIGN

FY 2019

Project Name: FY20 North Bannock County Pavement Preservation
Key: 19867 **Route:** **Mile Post:** **Eng C**
Counties: Bannock
Project: Pavement Preservation
Status: PS&E Submitted 09/27/18.

FY 2020

Project Name: INT of I-86B and Pocatello Ave
Key: 19605 **Route:** I-86B **Mile Post:** 4.08 **Eng A**
Counties: Power
Project: This project will create a roundabout at the intersection of I-86B and Pocatello Avenue in American Falls.
Status: A public open houses were held in November 2017, March 2018, July 17th, 2018 and November 2018. Alternatives have been presented based on public input in the first 3 open houses, final design assessment was presented in November 2018 in American Falls. The public was presented with the chosen alternative of a roundabout in November 2018. A protective right of way buy is underway to close approaches close to the intersection and reduce traffic conflicts for the roundabout. A final design review is scheduled for the next couple of weeks.

Project Name: Caribou County Line to Georgetown Summit
Key: 20051 **Route:** US-30 **Mile Post:** 415.665 – 419.124 **Eng C**
Counties: Bear Lake
Project: Pavement Preservation
Status: PS&E Submittal date 09/27/18.

FY 2021

Project Name: E Alameda Rd and Yellowstone Ave.
Key: 19053 **Route:** US-91 **Mile Post:** 77.89 **Eng C**
Counties: Bannock
Project: Turn Bay and signal addition
Status: Design completed and turned in April 30, 2018. **Project moved to FY21 as part of KN 21827.**

Project Name: FY21b D5 Bridge Repair
Key: 19730 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Bannock and Oneida
Project: Bridge preservation project on 11 structures: Woodruff IC (MP 2.54), Samaria Road (MP 6.1), Two Mile Road (MP 11.35), Colton Lane Road IC (MP 21.51), Bissell Lane Road (MP 23.03), Summit Road (MP 24.42), Marsh Valley Road (MP 26.77), Woodland Road (MP 29.43), Marsh Creek (MP 3018), Downey IC (MP 30.87), and Bowman Road (MP 34.01).

Status: A draft 1500 form has been completed. Work on design is in the process. An intermediate design review was held on March 7th. A few changes were made, therefore anticipated to be PS&E ready by June 2019.

Project Name: US-91, Shelley NCL to York Rd, Phase 2
Key: 19376 **Route:** US-91 **Mile Post:** 118.7 – 122.9 **Eng B**
Counties: Bingham and Bonneville

Project: Widening
Status: Charter and project schedule are being developed. Kickoff Meeting was held September 19, 2018. Work on design is beginning. Anticipated to be PS&E ready by August 2019.

Project Name: Cedar to Flandro, Pocatello
Key: 21827 **Route:** I-15B, US-91 **Mile Post:** Various **Eng C**
Counties: Bannock

Project: Pavement Rehabilitation
Status: Preliminary design will begin after survey data is received.

Project Name: FY 21 Power County Pavement Preservation
Key: 19603 **Route:** **Mile Post:** **Eng C**
Counties: Power

Project: Pavement Preservation.
Status: In design development phase. PS&E scheduled for late June of 2019.

Project Name: FY 21 D5 Bridge Repair
Key: 20142 **Route:** I-15 **Mile Post:** Various **Eng C**
Counties: Bingham, Bannock

Project: Bridge maintenance
Status: Preliminary bridge plans developed, roadway plans in development. PS&E scheduled for late May of 2019.

FY 2022

Project Name: SH-39, Sterling N Rd to RR XING
Key: 20455 **Route:** SH-39 **Mile Post:** 30.0 – 35.5 **Eng B**
Counties: Bingham

Project: Rehab
Status: Charter and project schedule are being developed. Kickoff Meeting has been scheduled for March 28th. Anticipated to be PS&E ready by Oct. 2020.

Project Name: FY 22 D5 Bridge Repair
Key: 20643 **Route:** Various **Mile Post:** Various **Eng C**
Counties: Various

Project: Bridge maintenance
Status: Preliminary bridge plans developed, roadway plans in development. PS&E scheduled for late May of 2019.

FY 2023

Project Name: US-26, Puzzle to MP 283
Key: 20590 **Route:** US-26 **Mile Post:** 272.054 – 284.200 **Eng B**

Counties: Bingham and Butte

Project: CRABS

Status: A draft 1500 form has been completed. Work on design is in process. Project will be a shovel ready project. Anticipated to be PS&E ready by September 2019.

Project Name: US-26, Moreland Rd to MP 303.5
Key: 20481 **Route:** US-26 **Mile Post:** 301.538 – 303.500 **Eng B**

Counties: Bingham

Project: Widening

Status: Charter and project schedule are being developed. A kickoff meeting was held on March 5th. Discussions on in process to determine if Right-of-Way will be needed. Anticipated to be PS&E ready by Oct. 2021.

Project Name: FY23 D5 Bridge Repair
Key: 20636 **Route:** I-15 **Mile Post:** Various **Eng B**

Counties: Multiple

Project: Bridge preservation project on multiple structures.

Status: Charter and project schedule are being developed. Waiting on HQ Bridge for bridges. Anticipated to be PS&E ready by Oct. 2021.

EB:bp/mh
rf *electronic*