



Bannock Utility Coordinating Council
3636 Jason Avenue | Pocatello, ID 83204
Phone (208) 681-9228

Merril Quayle, President
JJ Murphy, Vice President
Sam Golay, Secretary/Treasurer

Bannock Utility Coordinating Council

Meeting Minutes
March 14, 2018
10:00 a.m.

City Hall – Paradise Conference
Room

Bannock Utility Coordinating Council Meeting Minutes

March 14, 2018, 10:00 a.m.

City Hall - Paradise Conference Room

1. Welcome/Attendees Sign-In

Meeting was called to order by JJ Murphy, Bannock UCC Vice President, at 10:03 a.m.
Attendees: See Attachment A.

2. Approval of Minutes from the February 14th meeting

Council was asked to approve the minutes from the February 14th meeting as written.
Motion to approve made by Sam Golay (Idaho Power) and seconded by Caryn Havlovick (Bannock County). Motion passed.

3. Follow-up on Last Meeting Action Items

JJ researched the cost of making a BUCC banner for various events. He will send out the information to the group and we will talk about it during our April meeting.

4. Financial Report

- As of February 28, 2018 there was \$2,129.16 in the BUCC account. \$834 went toward our breakfast and a deposit of \$175 was made on March 12th bringing the balance to approximately \$1,470.
- Thanks to those who donated additional funds for the breakfast.
- If your company has not paid your 2018 BUCC dues, please send those to Merrill.

5. Bannock UCC Contractor Breakfast Debrief

- Approximately 110 attendees filled out the sign-in sheet. Probably had about 135 in attendance.
- Each year we've had about 10-15 more people come to the breakfast. May need to find a bigger venue next year.
- Positives: Good turnout, good presentation, ticket system kept the doors clear, audio system worked well, great door prizes
- Suggestions for next year:
 - Allow each vendor to introduce themselves and tell why they are there
 - Breakfast – there was some confusion as to what doors to exit to get food; next year make that more clear, possibly rearrange the food tables.
 - Start thinking about speaker topics for next year.

6. Items from Idaho UCC

Bob Chandler is the IUCC website person. He can be reached at bobchandlercda@gmail.com

7. Dig Line Information and News

- Just a reminder to those contractors & utility members that currently submit locate requests thru fax-a-locate, effective April 1st, 2018, Dig Line will no longer accept requests that way. You will need to submit any locate requests either by logging in to our website at digline.com and entering your ticket information or by calling our office at 811 or 1- 800-342-1585. Please contact our office if you need your username and password.
- Dig Line held an advisory committee meeting with their member representatives in February. There was discussion on the future of Positive Response in Idaho and upcoming changes to what constitutes a business day according to Idaho Statute and how the time is calculated on the 'work to begin time' on a locate request. There will be more information & education available in the next couple of weeks. This is something that the Damage Prevention Board has been discussing in their meetings over the past few months. You can visit their website at <https://damageprevention.dbs.idaho.gov/> and click on the link for News & Events to review their agendas and meeting minutes.
- Ticket Data – See Attachment B

8. Damage Prevention Board News

- You can now review the revised Damage Prevention Statute and Rules (combined) on the Damage Prevention Board website. You are able to print out copies for you own use or forward an electronic copy to others that might benefit. The link is [https://dbs.idaho.gov/rules/2017/2017 Damage Prevention Statutes and Rules pkt.pdf](https://dbs.idaho.gov/rules/2017/2017%20Damage%20Prevention%20Statutes%20and%20Rules%20pkt.pdf)
- Make sure to stay involved with what is happening with our Damage Prevention Board. Their meeting dates are already posted on their website for the year. If you would like to receive the agendas prior to the scheduled meetings, please contact Renee at Division of Building Safety and she can add you to the email list to receive a copy. Her email address is renee.bryant@dbs.idaho.gov. If you would like to hear what is going on at their meetings but you are not able to attend, they have the option of calling in on a conference bridge. Information is available on their website or Renee can forward you the information. The discussions and decisions made by the DP Board at their meetings impact all us. Plan on attending or calling in whenever you can! They welcome our participation and input.

- The Division of Building Safety for the Damage Prevention Board has hired someone to provide education on the Damage Prevention Statute. If you are looking for a speaker for your event, please contact Jerry Peterson, 208 332-4003, jerry.peterson@dbs.idaho.gov for more information.

9. Open Discussion on Projects Within the Area of Influence

ITD (Melodie Malstead):

- Current Projects through state and federal funding - See Attachment C
- GIS Map Instructions – only available for District 5 – See Attachment D
- Call Melodie if you have questions 208-239-3370

Bannock County (Caryn Havolick):

- Nothing new to report

Idaho Power (Sam Golay):

- Cable replacement
- Working on –
 - New Meadows 4 in Blackfoot
 - Copperfield 5 (this month)
 - Hawthorn Apartments (Mt West Division 1)

Syringa Networks (Frank Warr):

- FBI Building
- Permit from ITD

Direct Communications (Nathan Brian):

- Center Street

Mickelson Construction (Robbie Austin):

- New to BUCC. Nothing to report at this time.

Intermountain Gas Company (JJ Murphy):

- Bel Air Estates

City of Pocatello (Merril Quayle):

- Subdivisions – Countryside 8th Addition, Breezy Point Division 3 & 4, Alameda Acres, Century Business Park, The Crossings. Construction – Mountain West Division 1
- Reported working on the following projects:
 - Alameda/Jefferson – construction spring 2018, Parsons was the low bid. Pre-construction meeting soon.
 - Lewis Street Bridge – complete; temporary utilities removed

- Greenway Path from Farm Bureau to Monte Vista – advertisement in March and possible bid opening also March or early April.
- 7th and Sherman Bus Transfer Station – Bid opening yesterday; still deciding on a contractor.
- Benton Street Bridge – construction February 21, 2018
- Center Street Underpass – in final design
- Water Department
 - Working on 2018 CIP Projects – Johnny Creek, S Johnson, El Rancho, Center & Clark areas
 - Water is going to always call Digline for a meet on site for projects.
- Street Department
 - 2018 Paving program schedule. (This was attached in last month’s minutes)

10. Any other items from the council

The City is having a presentation for contractor awareness (patching walk-thru and code enforcement) on March 28, 2018 from 8:30 – 10:30 in the Council Chambers. Please inform anyone who could benefit from attending this.

Standards can also be found on the City Website at: <https://www.pocatello.us/253/Technical-Library>

11. Review of any action items

JJ to send out information regarding BUCC banner.

12. Next meeting

Scheduled for Wednesday, April 11, 2018 at 10:00 a.m.

13. Adjourn


Meeting adjourned by JJ Murphy at 10:50 a.m.

APPROVED BY:



MERRIL QUAYLE, PRESIDENT

ATTEST:



SAM GOLAY, SECRETARY/TREASURER

PREPARED BY: Brenda Andrews

ATTACHMENT

A

ATTACHMENT B



Call Before You Dig

Total Ticket Summary - Inbound

| Month | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 |
|----------------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|----------------|----------------|---------------|
| Jan | 2,485 | 2,726 | 2,858 | 2,806 | 2,568 | 3,944 | 4,078 | 4,400 | 2,864 | 5,782 |
| Feb | 2,782 | 3,119 | 2,922 | 3,650 | 3,660 | 4,203 | 5,908 | 6,225 | 5,546 | 6,813 |
| Mar | 5,034 | 5,959 | 4,925 | 5,171 | 6,390 | 7,775 | 9,477 | 9,929 | 10,926 | 0 |
| Apr | 7,681 | 7,752 | 6,925 | 7,538 | 9,072 | 10,123 | 10,822 | 11,643 | 11,719 | 0 |
| May | 7,622 | 7,322 | 8,027 | 8,759 | 9,650 | 10,145 | 9,891 | 11,791 | 13,726 | 0 |
| June | 7,523 | 7,445 | 7,948 | 7,822 | 8,322 | 9,896 | 10,839 | 11,894 | 13,057 | 0 |
| July | 6,998 | 6,946 | 6,574 | 7,079 | 8,393 | 9,264 | 10,076 | 10,201 | 11,520 | 0 |
| Aug | 6,719 | 6,475 | 7,013 | 7,555 | 8,328 | 8,318 | 9,516 | 11,965 | 12,589 | 0 |
| Sept | 6,579 | 6,638 | 6,529 | 7,125 | 7,770 | 8,453 | 9,884 | 11,270 | 10,434 | 0 |
| Oct | 5,675 | 5,684 | 6,151 | 7,634 | 7,705 | 8,155 | 8,780 | 9,888 | 11,363 | 0 |
| Nov | 4,213 | 4,135 | 4,371 | 5,012 | 5,030 | 5,062 | 6,055 | 8,069 | 8,314 | 0 |
| Dec | 2,538 | 2,617 | 2,956 | 3,150 | 3,064 | 4,408 | 4,245 | 3,749 | 5,192 | 0 |
| Yearly Totals | 65,849 | 66,818 | 67,199 | 73,301 | 79,952 | 89,746 | 99,571 | 111,024 | 117,250 | 12,595 |

ATTACHMENT C

IDAHO TRANSPORTATION DEPARTMENT
DISTRICT FIVE MONTHLY PROJECT REPORT- FEBRARY 2018

CONSTRUCTION

Project Name: **Bear River Bridge**
Key: 13559 **Route:** SH-36 **Mile Post:** 130.91 **Eng A**
Counties: Franklin

Contractor: **DL Beck, Inc.**
Project: Bridge Replacement
Status: Center pier coffer dam and work platform were in place Fall of 2017 in a manner in which the entire sub-structure could be built leaving the existing bridge in place over the '17-'18 yr. First part of Nov, just before test pile could be installed, the cofferdam collapsed inward. The sheet pile remains connected and in the river. Contractor removed everything (bracing, metal, etc.) leaving the bent sheet pile. ITD is awaiting a new cofferdam design prior to any further work. A new cofferdam should be constructed early March 2018, with project completion planned for Oct 2018. With the entire construction contained in one season, the contractor will tear down half of the existing bridge and build the new bridge in halves as shown in the plans.

Project Name: **FY16 D5 Bridge Repair and FY16 Bridge Deck Life Extension**
Key: 12960 & 12959 **Route:** I-15 **Mile Post:** Various **Eng C**
Counties: Bingham

Contractor: **Cannon Builders, Inc.**
Project: F16 D5 Bridge Repair. SH-34 Over Bear River @ M.P 46.08; Baseline Road Over I-15 @ M.P. 106.69; County Line Road Over I-15 @ M.P. 111.64; E 600 N Over I-15 @ M.P. 99.49; I-15 South Shelly I.C. @ M.P. 107.97
Status: Substantial Completion waiting on acceptance and final payments.

Project Name: **Devils Creek to Marsh Valley Rd Opass**
Key: 12431 **Route:** I-15 **Mile Post:** 17.2 – 26.8 **Eng B**
Counties: Bannock & Oneida

Contractor: **Western Const.**
Project: Mill and Overlay
Status: Project started on June 15, 2015 with the construction of the crossovers. Main work items were completed in late September. Some punch list work and re-vegetation is ongoing. Project was complete in 2015. The seal coat was completed August 18th 2016. This project will start the closeout process after the one year warranty.

Project Name: **Oneida County Pavement Preservation**
Key: 19034 **Route:** Various **Mile Post:** Various **Eng C**
Counties: Oneida

Contractor: **Jack B. Parsons, Co.**
Project: County Wide Seal Coat and Bridge Deck Epoxy Seal
Status: Done. Working to close out project.

Project Name: N Main St; Bridge St. to Wooton Way
Key: 13100 **Route:** US-91 **Mile Post:** 100.7 to 101.685 **Eng B**
Counties: Bingham

Contractor: Depatco Inc.
Project: Warranty Mill and Inlay
Status: Project successfully completed and awaiting warranty time for project closeout (3-year Warranty complete in 2018). Year one was successful.

Project Name: Fort Hall Bonndary to S Main & W Bridge St
Key: 13108 **Route:** I-15B **Mile Post:** 2.475 to 3.659 **Eng B**
Counties: Bingham **Companion with 13100**

Contractor: Depatco Inc.
Project: Warranty Mill and Inlay
Status: Project successfully completed and awaiting warranty time for project closeout (3-year Warranty complete in 2018). Year one was successful.

Project Name: Flandro to Poleline; Pocatello and Chubbuck
Key: 13099 **Route:** US-91 **Mile Post:** 78.8 – 79.7 **Eng B**
Counties: Bannock

Contractor: Braun Jensen
Project: Reconstruction and a Rehabilitation of the Quinn Street Structure
Status: Contractor is Braun Jensen. Work started June 6th 2016 with ADA ramps and additions to the storm water system. Concrete slab replacement started June 20th excavation and reconstruction of the asphalt section on the north end and all roadway work was completed on the August 10th. The vegetation will be evaluated next spring for final acceptance and closeout. Work is complete.

Project Name: Trego Rd, Left Turn Lane EB
Key: 13101 **Route:** SH-39 **Mile Post:** 50.949 **Eng C**
Counties: Bingham

Contractor: Gale Lim Construction
Project: Left Turn Bay
Status: Done. Ready for final acceptance and Close out.

Project Name: I-15, Fort Hall Bdry to Burns Rd Opass
Key: 13106 **Route:** I-15 **Mile Post:** 76 – 82.14 **Eng A**
Counties: Bannock & Bingham

Contractor: Knife River Construction
Project: Full Depth Reclamation (CRABS) and Bridge Maintenance.
Status: The project main line I-15 portion is complete. Substructure work on the Fort Hall Canal Bridges is underway and will be completed by March 15, 2018. Project closeout will is scheduled following the canal work.

Project Name: Soda Springs WCL to Bear Lake County Line
Key: 13552 **Route:** US-30 **Mile Post:** 405.01 – 415.668 **Eug B**
Counties: Caribou

Contractor: Staker & Parson Companies
Project: Mill and inlay with a seal coal. 7 ADA ramps are being upgraded as well.
Status: Work was completed August 29th. This project will start the closeout process after the one year warranty.

Project Name: Georgetown Cr Bridge
Key: 13558 **Route:** US-30 **Mile Post:** 423.128 **Eng B**
Counties: Bear Lake
Contractor: Cannon Builders.
Project: Culvert Replacement
Status: The pre-construction meeting was July 17th. Work started on August 1, 2016. The project was substantially completed October 24th. The vegetation will be evaluated next spring for final acceptance and closeout.

Project Name: Int Hansen Ln
Key: 14006 **Route:** US-91 **Mile Post:** 102.935 **Eng B**
Counties: Bingham
Contractor: Knife River
Project: Turn Bay
Status: Project is 95% Complete with the permanent signs scheduled to be installed the beginning of September.

Project Name: FY18 D5 Bridge Repair
Key: 18828 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Various
Project: Bridge Preservation on five separate bridges: Jensen Road I-15 MP 44.08; N McCammon IC I-15 MP 47.16; Portneuf River I-15 MP 55.61; Robin Road I-15 MP 45.82; and Virginia IC I-15MP 42.41.
Status: PS&E submittal complete. Ready to be Bid on.

Project Name: Preston City Limits
Key: 13097 **Route:** US-91 **Mile Post:** 7.8 – 9.5 **Eng C**
County: Franklin
Project: Mill and Inlay Including ADA Ramps
Status: Contract was awarded April 14, 2016 to LeGrand Johnson Construction. Construction started August 22, 2016. 30 working days. Done. Final acceptance complete. Ready to close out.

Project Name: Lava Rocks to IC108 and IC 108 to Bonneville County Line
Key: 18784 and 19211 **Route:** I-15 **Mile Post:** 104.2 to 111.3 **Eng A**
Counties: Bingham
Project: Mill and Inlay
Status: The project is complete and project closeout is underway.

Project Name: FY17a D5 Pocatello Bridge Repair
Key: 13999 **Route:** I-15 **Mile Post:** I-15 Pocatello Area **Eng A**
Counties: Bannock
Contractor: DL Beck, Inc.
Project: Bridge Preservation on three separate bridges on I-15 in the Pocatello area: Barton Road; Terry Street and Pocatello Creek Road.
Status: Bridge decks on all bridges in both directions are complete. I-15 traffic is on their respective lanes. Minor concrete repair on columns and piers are complete. Failing joints on S. 5th need to be replaced as soon as weather/temp permits. Due to temperature requirement, this work (one weeks' worth) will happen early 2018. Project closeout has begun in order to be completed asap once the joints are fixed.

Project Name: Arimo to McCammon
Key: 13550 **Route:** I-15 **Mile Post:** 39.75 to 46.67 **Eng A**
Counties: Bannock
Project: Cold In Place Recycle
Status: This project is complete.

Project Name: McCammon IC #47 to Inkom IC #56
Key: 19580 **Route:** I-15 **Mile Post:** 46.67-56.4 **Eng A**
Counties: Bannock
Contractor: JB Parsons, Inc.
Project: Pavement rehabilitation mill and inlay
Status: Construction depends on completion of construction of 13550 and 12436. Construction of this project cannot begin until crossovers are completed under the referenced projects and they will not be complete until mid to late Sept. Construction of this project was delayed to 2018 because of these coordination requirements.

Project Name: FY17b D5 Bridge Repair (Inkom Bridges)
Key: 12436 **Route:** I-15 **Mile Post:** 54.9 to 58.6 **Eng C**
Counties: Bannock County
Contractor: D. L. Beck Inc.
Project: Bridge Repair
Status: Bridge preservation project for bridges through Inkom, Rapid Creek and South Inkom IC. They completed the NB repairs on above bridges. There is a claim going to DRB about the crossover construction and project time.

Project Name: FY 18 D5 Guardrail from Pocatello to Inkom
Key: 14012 **Route:** I-15 **Mile Post:** 54.6 to 64.12 **Eng C**
Counties: Bannock County
Contractor: Northwest Guardrail, LLC
Project: Safety
Status: Project Substantially complete.

Project Name: FY18 D5 Sign Bridge Upgrade
Key: 19439 **Route:** Various **Mile Post:** Various **Traffic**
Counties: Various
Contractor:
Project: Replacing Cantilever and Sign Bridges
Status: PS&E submittal complete. Traffic is taking back control of the administration of the project.

Project Name: FY 17 Bear Lake County Pavement Preservation
Key: 19503 **Route:** **Mile Post:** **Eng C**
Counties: Bear Lake
Contractor: Geneva Rock Products Inc.
Project: Pavement Preservation.
Status: Work began Aug 03, 2017. Majority of work was completed. Will finish project in spring of 2018.

Project Name: Montpelier CL
Key: 19021 **Route:** US-30 **Mile Post:** 434.3 to 435.28 **Eng C**
Counties: Bear Lake

Contractor: JB Parsons
Project: Full Depth Reclamation (CRABS)
Status: In construction. Construction almost substantially complete (Two ADA ramps need completed).

Project Name: FY19 Franklin County Pavement Preservation
Key: 19085 **Route:** **Mile Post:** **Eng C**
Counties: Franklin

Project: Pavement Preservation
Status: PS&E Submitted and out for bidding.

Project Name: Shelley NCL to York Road
Key: 09225 **Route:** US-91 **Mile Post:** 118.7 – 122.9 **Eng B**
Counties: Bingham/Bonneville

Contractor: Knife River Corporation – Northwest
Project: R/W Acquisition, widening
Status: Project started construction mid-August of 2017. The precast girders have been constructed and are ready for the bridge in the fall. R/W is still being acquired for the 2nd phase of this project (Complete 5 lane build out). Coordination with the railroad, power company, and Century Link is ongoing. The contractor is working on building the abutments, footings, and pouring the deck for the bridge. Traffic is on existing bridge for winter.

Project Name: Riverside Road to Clark Road
Key: 18688 **Route:** SH-39 **Mile Post:** 39.896 **Eng B**
Counties: Bingham

Contractor: Gale Lim Construction
Project: Intersection Improvements
Status: Project is 95% Complete with the permanent signs scheduled to be installed the beginning of September.

Project Name: Shelley City Limits
Key: 19816 **Routes:** US-91 **Mile Post:** 117.561 – 119.16 **Eng B**
Counties: Bingham

Contractor: Depatco Inc.
Project: Pavement Rehabilitation
Status: Project construction started July 12th. Project is complete with final documentation and work being completed.

Project Name: Sand Road to IC 89
Key: 13103 **Route:** I-15 **Mile Post:** 85.64 to 88.76 **Eng A**
Counties: Bannock

Project: Mill and Inlay
Status: JB Parsons was awarded the contract and construction started August 28th. Unexpected soft spots in the southbound lanes slowed the work and work on the northbound lanes was postponed to the summer of 2018. Both lanes of I-15 in both directions have been reopened to traffic for the winter season.

Project Name: Int Philbin Rd, Pocatello
Key: 20299 **Routes:** US-30 **Mile Post:** 332.822 **Eng B**
Counties: Bannock

Contractor: Angle & Associates
Project: Safety Improvements
Status: Plans were submitted June 30th. The bid opening date was scheduled for August 29th. The project came in at 96.5 % of the Engineers Estimate. A pre-con meeting was scheduled for December 5th. Items are being submitted for approval. Work should start the beginning of June.

Project Name: SH-39, Idaho St to Gambell Road
Key: 18819 **Routes:** SH-39 **Mile Post:** 1.72-10.962 **Eng B**
Counties: Power

Contractor: DePatco, Inc.
Project: Pavement Rehabilitation
Status: The PS&E was submitted on April 20, 2017. The bid opening date was September 12th. The project came at 91% of the bid of the Engineers Estimate.

Project Name: US-26 Peoples Canal
Key: 14000 **Route:** US-26 **Mile Post:** 300.7 **Eng A**
Counties: Bingham

Contractor: Cannon Builders
Project: Bridge Replacement
Status: This project has been companioned with 14001 and has been awarded to Cannon Builders of Blackfoot. Construction has begun and phase one bridge is almost complete. Completion spring 2018.

Project Name: SH-39 Peoples Canal
Key: 14001 **Route:** SH-39 **Mile Post:** 45.4 **Eng A**
Counties: Bingham **companioned with 14000**

Contractor: Cannon Builders
Project: Bridge Replacement
Status: This project has been companioned with 14000 and has been awarded to Cannon Builders of Blackfoot. Construction has begun and phase one bridge is almost complete. Completion spring 2018.

Project Name: Bannock Co Line to Lund
Key: 19926 **Route:** US-30 **Mile Post:** 371.5 to 376 **Eng C**
Counties: Bannock, Caribou

Contractor: Kilgore Companies LLC DBA Legrand Johnson Construction Co.
Project: Pavement rehabilitation mill and inlay, Drainage Repair
Status:

Project Name: US-30, Garrett Way, Batiste Rd to Main St
Key: 19939 **Routes:** US-30 **Mile Post:** 332.334 – 334.047 **Eng B**
Counties: Bannock

Contractor: Staker & Parson Companies DBA Jack B Parson
Project: Pavement Rehabilitation

Status: Plans were submitted for PS&E to Headquarters on September 20th. Coordination with Valley Pride is ongoing to include terms between Batiste and Philbin. A bid opening date has been set as January 16th.

Project Name: Lateral A Canal,
Key: 18891 **Route:** SH-39 **Mile Post:** 41.45 **Eng C**
Counties: Bingham
Contractor: Knife River Corporation – Northwest
Project: Bridge Replacement
Status:

DESIGN

FY 2018

Project Name: Rose IC
Key: 14002 **Route:** I-15 **Mile Post:** 97.681 **Eng C**
Counties: Bingham
Project: Bridge Replacement
Status: Bid 11-28-17. DBE issues with award. Rejecting bid and will rebid in Jan 2018.

Project Name: Tincup Cr. Br,
Key: 18853 **Routes:** SH-34 **Mile Post:** 108.8 **Eng B**
Counties: Caribou
Project: Bridge Replacement
Status: This project has been moved from 2019 to 2018. This project is being designed with the 19579 Tincup Bridge project as a companion project. Working on the hydraulics report and coordinating with the Bridge section. Anticipated to be PS&E ready by Oct 2017.

Project Name: Portneuf River Br,
Key: 19019 **Route:** US-30 **Mile Post:** 365.174 **Eng C**
Counties: Bannock
Project: Bridge Replacement
Status: Final Design complete. Plans are not that good. Consultant is new to ITD. Working to complete the PS&E Package and to resolve comments on plans and specifications.

Project Name: Aberdeen Canal,
Key: 18959 **Route:** US-26 **Mile Post:** 301.41 **Eng C**
Counties: Bingham
Project: Bridge Replacement
Status: Consultant working on design. TS&L approved by bridge.

FY 2019

Project Name: US-89, 12th St. Opass to JCT US-30, Montpelier
Key: 20155 **Route:** US-89 **Mile Post:** 25.294 – 25.984 **Eng A**
Counties: Bear Lake
Project: Mill & Inlay
Status: New striping plan is approved through the City of Montpelier. Changing from a 2 lane each direction to a 1 lane each direction with a 2-way turn lane with parallel parking on each side. This project includes new sidewalk down US-30 (4th Street) from South of Garfield Street to Boise St. This project has been submitted to Boise for advertising.

Project Name: Tincup Creek Bridge
Key: 19579 **Routes:** SH-34 **Mile Post:** 106.4 **Eng B**
Counties: Caribou
Project: Bridge Replacement
Status: Working on the hydraulics report and coordinating with the Bridge section. Anticipated to be PS&E ready by Dec 2017.

Project Name: I-15, Wye to Fort Hall Bndry
Key: 20064 **Routes:** I-15 **Mile Post:** 72-76 **Eng B**
Counties: Bannock
Project: CRABS
Status: Working on the Design. Anticipated to be PS&E ready by Dec 2017.

Project Name: E Alameda Rd and Yellowstone Ave.
Key: 19053 **Route:** US-91 **Mile Post:** 77.89 **Eng C**
Counties: Bannock
Project: Turn Bay and signal addition
Status: Ongoing alternatives modeling. Finishing up final operational models. Ongoing coordination with City of Pocatello. Detailed operational analysis of alternative intersections. Cost/Benefit analysis of alternative intersection options versus traditional. Design selected near completion.

Project Name: Georgetown Summit to Nounan Road
Key: 19382 **Routes:** US 30 **Mile Post:** 419.124 - 424.582 **Eng C**
Counties: Bear Lake
Project: Reconstruction
Status: Consultant working on design.

Project Name: FY19 South Bannock County Pavement Preservation
Key: 19324 **Route:** **Mile Post:** Varies **Eng C**
Counties: Bannock
Project: Pavement Preservation
Status: PS&E Submittal date 09/28.

Project Name: FY20 North Bannock County Pavement Preservation
Key: 19325 **Route:** **Mile Post:** **Eng C**
Counties: Bannock
Project: Pavement Preservation
Status: Environmental Planner working on Cultural clearance currently.

Project Name: SH-38, Malad, 50 South St
Key: 19970 **Routes:** SH-38 **Mile Post:** 0.000 – 0.689 **Eng B**
Counties: Oneida
Project: Pavement Rehabilitation
Status: A state/local agreement was signed by the city for the ADA ramps. Plans were submitted for PS&E to Headquarters on September 18th. No bid opening date has been determined as of yet.

FY 2020

Project Name: FY 22 Power County Pavement Preservation
Key: 19603 **Route:** **Mile Post:** **Eng C**
Counties: Power
Project: Pavement Preservation.
Status: Working on timing, budget, and naming issues.

Project Name: FY21b D5 Bridge Repair
Key: 19730 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Bannock and Oneida
Project: Bridge preservation project on 11 structures: Woodruff IC (MP 2.54), Samaria Road (MP 6.1), Two Mile Road (MP 11.35), Colton Lane Road IC (MP 21.51), Bissell Lane Road (MP 23.03), Summit Road (MP 24.42), Marsh Valley Road (MP 26.77), Woodland Road (MP 29.43), Marsh Creek (MP 3018), Downey IC (MP 30.87), and Bowman Road (MP 34.01).
Status: Charter and project schedule are being developed. A draft 1500 form is being worked on.

Project Name: I-15, Virginia IC to Arimo SCL
Key: 19839 **Routes:** I-15 **Mile Post:** 35.6-40.8 **Eng B**
Counties: Bingham
Project: Pavement Restoration
Status: Working on the Design. Anticipated to be PS&E ready by Oct 2018.

Project Name: INT of I-86B and Pocatello Ave
Key: 19605 **Route:** I-86B **Mile Post:** 4.08 **Eng A**
Counties: Power
Project: This project will create a roundabout at the intersection of I-86B and Pocatello Avenue in American Falls.
Status: A public open house was held November 1, 2017 in American Falls. Additional public outreach will be conducted during the winter and spring of 2018. Preliminary designs are being developed.

Project Name: I-86, Raft River to Rockland IC# 36
Key: 19824 **Route:** I-86 **Mile Post:** **Eng C**
Counties: Power
Project: Preserve Concrete from MP 14.808 to 35.94.
Status: Company doing GPR and IR to assist with quantities. Working on plans currently.

ATTACHMENT D

ITD GIS Map Instructions

For Roadway Plan Sets

Step 1:

Option 1: Use this link to go directly to the map - [ITD District 5 GIS Application](#)

Option 2: Type in this address to go directly to the map -

<http://iplan.maps.arcgis.com/apps/webappviewer/index.html?id=7e1d755c57fa48c1bc6ece20cde67779>

Option 3: Go to ITD Website - <http://itd.idaho.gov/>

Select News & Info

Select IPlan

Select Groups

Select ITD District 5 Public Content

Select ITD District 5 GIS Application

Step 2:

Scroll into area that you are looking for.

Turn on "Complete Plan Set" layer. Green line means plan set. Blue line means maintenance set.

Select pdf if available to download.