



Bannock Utility Coordinating Council  
3636 Jason Avenue | Pocatello, ID 83204  
Phone (208) 681-9228

Merril Quayle, President  
JJ Murphy, Vice President  
Bridger Morrison, Secretary/Treasurer

---

# Bannock Utility Coordinating Council

Meeting Minutes  
March 13, 2019  
10:00 a.m.

City Hall – Paradise Conference  
Room

**Bannock Utility Coordinating Council Meeting Minutes**  
**March 13, 2019 10:00 a.m.**  
**City Hall – Paradise Conference Room**

**1. Welcome/Attendees Sign-In**

- Meeting was called to order by Merrill Quayle, Bannock UCC President, at 10:00 a.m.
- Attendees: **See Attachment A**
- Excused: Jeremy Welch and Caryn Havlovick (Bannock County), Clair Stucki (Idaho Power), Bridger Morrison (City of Chubbuck), Andrea Sheppard (JUB), Frank Delos Reyes (Andeavor)

**2. Approval of Minutes from the February 13<sup>th</sup> meeting**

Council was asked to approve the minutes from the February 13<sup>th</sup> meeting as written. Motion to approve made by JJ Murphy and seconded by Russell Christ. Motion passed.

**3. Follow-up on Last Meeting Action Items**

N/A

**4. Financial Report**

- The current BUCC account balance is \$1,368.07.
- The Bannock UCC paid \$602.33 for the balance of the breakfast.
- Other donations for the breakfast were received as follows:
  - Idaho Power = \$100
  - Cable One = \$100
  - Mickelsen Construction = \$250
  - Williams = \$150
  - Intermountain Gas Co = \$400
  - Andeavor = \$100

**5. Short Presentation – Getting to know you and your company**

- No presentation this month
- April presentation will be given by Caryn Havlovick from Bannock County.

**6. Bannock UCC Contractor Breakfast**

- Evaluation and discussion for next year:
  - Attendees must sign in before getting a raffle ticket. We had approximately 25 people not sign in.
  - Encourage more contractors to attend. They can receive training credit for attending.

## 7. Items from Idaho UCC

- IUCC Spring Meeting will be April 18 – 19, 2019 at Intermountain Gas Co. in Boise
- Bob Chandler is the IUCC website person, he can be reached at bobchandlercda@gmail.com

## 8. Dig Line Information and News

- Ticket Data – **See Attachment B**
- Julie Maki – reminder than any damages for 2018 will need to be reported to DIRT by March 31, 2019. Report those to: <https://identity.cga-dirt.com/cgareg/control/login.do> You do not need to be a CGA member to enter damage information into DIRT.

## 9. Damage Prevention Board News

- Contact person: Jerry Peterson, 208 332-4003, [jerry.peterson@dbs.idaho.gov](mailto:jerry.peterson@dbs.idaho.gov) for more information.
- Link to the meeting dates and agendas: <https://dbs.idaho.gov/boards/dpboard/dpmeetings.html>

## 10. Open Discussion on Projects Within the Area of Influence

### ***Intermountain Gas (JJ Murphy):***

- Joint Trench
- 350' of main East from intersection of Opal and Belmont down Belmont
- N. Grant Rectifier in Alley between Custer, Sherman, Grant, and Hayes
- Blackfoot – 100 N and 200 E – new main to abandon HPSS's
- Blackfoot – Jensen's Grove and Parkway replacement in conjunction with City work

### ***ITD District 5 (Melodie Halstead)***

- List of projects – **see Attachment C**

### ***Cable One (Kim Hunter, Russell Christ):***

- Nothing yet; waiting for contract and finalizing work

### ***Williams (Guy Gonzales):***

- Nothing in Bannock County

### ***TruFiber (Derek Covington):***

- Assisting Direct Communications on catching up on their projects

### ***Mickelsen Construction (Robbie Austin):***

- ICCU Data Center
- Northgate – Chubbuck west side
- LDS temple site work

### ***City of Pocatello (Merril Quayle):***

- Subdivisions in Review:

- Southerland (final)
- Crossings Division 2 (final)
- Subdivisions under Construction:
  - Century Business Park
  - The Crossings – Division 1
  - Greenfield Meadows Division 5
  - Lilac
  - Trail Creek Estates Division 2
  - Juniper Reserve Division 2
- Reported working on the following projects:
  - Benton Street Bridge construction stopped for winter, restart April 15, 2019
  - Center Street Underpass is in final design
  - Hawthorne and Quinn working on right-of-way acquisition
- WPC
  - Griffith Sewer Project, pre-construction meeting March 13, 2019

**11. Any other items from the council**

Public Works Design Principles & Standards Workshop, Wednesday, March 27<sup>th</sup> beginning at 8 a.m. at City Hall Council Chambers. This workshop is expected to run 60 – 90 minutes and will include a review of City standards and a questions and answer session on construction standards, pavement patch-back, inspections, and concrete. Please pass this information on to contractors and others you feel will benefit from attending. **See Attachment D**

**12. Review of any action items**

Getting to know you – Caryn Havlovick of Bannock County for April’s meeting

**13. Next meeting**

Scheduled for Wednesday, April 10, 2019 at 10:00 a.m.

**14. Adjourn**

Meeting adjourned by Merrill Quayle

APPROVED BY:

---

MERRIL QUAYLE, PRESIDENT

ATTEST:

---

BRIDGER MORRISON, SECRETARY/TREASURER

PREPARED BY: Brenda Andrews

# ATTACHMENT

A

---



# ATTACHMENT B

---







**Total Ticket Summary - Inbound**

Month	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019
Jan	2,726	2,858	2,806	2,568	3,944	4,078	4,400	2,864	5,782	7,651
Feb	3,119	2,922	3,650	3,660	4,203	5,908	6,225	5,546	6,813	5,565
Mar	5,959	4,925	5,171	6,390	7,775	9,477	9,929	10,926	10,246	
Apr	7,752	6,925	7,538	9,072	10,123	10,822	11,643	11,719	14,030	
May	7,322	8,027	8,759	9,650	10,145	9,891	11,791	13,726	15,147	
June	7,445	7,948	7,822	8,322	9,896	10,839	11,894	13,057	13,585	
July	6,946	6,574	7,079	8,393	9,264	10,076	10,201	11,520	12,839	
Aug	6,475	7,013	7,555	8,328	8,318	9,516	11,965	12,589	13,565	
Sept	6,638	6,529	7,125	7,770	8,453	9,884	11,270	10,434	11,711	
Oct	5,684	6,151	7,634	7,705	8,155	8,780	9,888	11,363	13,309	
Nov	4,135	4,371	5,012	5,030	5,062	6,055	8,069	8,314	9,486	
Dec	2,617	2,956	3,150	3,064	4,408	4,245	3,749	5,192	5,582	
<b>Yearly Totals</b>	<b>66,818</b>	<b>67,199</b>	<b>73,301</b>	<b>79,952</b>	<b>89,746</b>	<b>99,571</b>	<b>111,024</b>	<b>117,250</b>	<b>132,095</b>	<b>13,216</b>

# ATTACHMENT C

---

# IDAHO TRANSPORTATION DEPARTMENT

## Department Memorandum

**DATE:** March 4, 2019

**TO:** Dwight Horsch  
Idaho Transportation Board



**FROM:** Ed Bala, P.E.  
District Five Engineer

**RE:** DISTRICT FIVE MONTHLY PROJECT REPORT- FEBRUARY 2019

## CONSTRUCTION

---

**Project Name:** Bear River Bridge  
**Key:** 13559  
**Route:** SH-36  
**Counties:** Franklin  
**Mile Post:** 130.91  
**BID:** \$3,403,618.17  
**Eng A**

**Contractor:** DL Beck, Inc.  
**Project:** Bridge Replacement  
**Status:** With the construction mostly completed in 2018 and currently being in winter shutdown/substantial completion, beginning spring of 2019 the contractor will finish off roadway work and cleanup. Completion is anticipated for June 2019. This is a large bridge over an environmentally sensitive river and construction has been challenging. The schedule and size of the project was mis-judged by the contractor and a dispute was averted with D5 and the contractor working through the project.

**Project Name:** McCammon IC #47 to Inkom IC #56  
**Key:** 19580  
**Route:** I-15  
**Counties:** Bannock  
**Mile Post:** 46.67-56.4  
**BID:** \$ 8,906,918.84  
**Eng A**

**Contractor:** JB Parsons, Inc.  
**Project:** Pavement rehabilitation mill and inlay  
**Status:** Pavement rehabilitation of pavement from McCammon to Inkom has been completed in the Northbound direction with completion of the Southbound direction Spring of 2019. A bridge rehab at MP 46 from another project has/is taking significantly longer than anticipated (the deck had to be completely removed and won't be completed until the end of Oct). Due to traffic control and cross over needs, the southbound direction from Inkom to McCammon will be rehabilitated in the spring of 2019. Both lanes of the Interstate in both directions are currently open to traffic.

**Project Name:** US-89, 12<sup>th</sup> St. Opass to JCT US-30, Montpelier  
**Key:** 20155  
**Route:** US-89  
**Counties:** Bear Lake  
**Mile Post:** 25.294 – 25.984  
**BID:** \$1,656,596.00  
**Eng A**  
**Contractor:** Staker & Parson Comp dba Jack B. Parson

**Project:** Mill & Inlay with striping changing from a 2 lane each direction to a 1 lane each direction with a 2-way turn lane with parallel parking on each side. This project includes new sidewalk down US-30 (4<sup>th</sup> Street) from South of Garfield Street to Boise St.

**Status:** Project is buttoned up for winter with the following work to be completed throughout the winter 2018 and into spring 2019: Failing Asphalt in dispute currently, striping and thermoplastic, signs and LED Lighting upgrade, Man Hole Adjustments and Chip Seal.

---

**Project Name:** **FY18 D5 Bridge Repair**  
**Key:** 18828 **Route:** I-15 **Mile Post:** Various **Eng B**  
**Counties:** Various **BID:** \$2,081,804.70

**Contractor:** **Cannon Builders, Inc.**  
**Project:** Bridge Preservation on five separate bridges: Jensen Road I-15 MP 44.08; N McCammon IC I-15 MP 47.16; Portneuf River I-15 MP 55.61; Robin Road I-15 MP 45.82; and Virginia IC I-15MP 42.41.

**Status:** Construction underway. Anticipated to be completed June 2019.

**Project Name:** **Tincup Cr. Br,**  
**Key:** 18853 **Routes:** SH-34 **Mile Post:** 108.8 **Eng B**  
**Counties:** Caribou **BID:** \$1,922,506.80

**Contractor:** **Cannon Builders, Inc.**  
**Project:** Bridge Replacement  
**Status:** Project underway Time Suspended until Spring 2019 to finish the sealcoat operation.

**Project Name:** **Tincup Creek Bridge**  
**Key:** 19579 **Routes:** SH-34 **Mile Post:** 106.4 **Eng B**  
**Counties:** Caribou **BID:** \$3,665,504.45

**Contractor:** **Cannon Builders, Inc.**  
**Project:** Bridge Replacement  
**Status:** companion to 18853.

**Project Name:** **US-30, Garrett Way, Batiste Rd to Main St**  
**Key:** 19939 **Routes:** US-30 **Mile Post:** 332.334 – 334.047 **Eng B**  
**Counties:** Bannock **BID:** \$1,067,901.89

**Contractor:** **Staker & Parson Companies DBA Jack B Parson**  
**Project:** Pavement Rehabilitation  
**Status:** The berms still need completed. The project should be hopefully completed by the end of March 2019.

**Project Name:** **SH-38, Malad, 50 South St**  
**Key:** 19970 **Routes:** SH-38 **Mile Post:** 0.000 – 0.689 **Eng B**  
**Counties:** Oneida **BID:** \$1,302,798.00

**Contractor:** **Staker & Parson Companies dba Idaho Materials and Construction**  
**Project:** Pavement Rehabilitation  
**Status:** A bid opening date was on September 11<sup>th</sup>, 2018. This project has been awarded as of November 9<sup>th</sup>, 2018. An MTR meeting has been scheduled for March 4<sup>th</sup>. A pre-con has been scheduled for April 10<sup>th</sup>. Work will begin in May of 2019.

**Project Name:** I-15, Wye to Fort Hall Bndry  
**Key:** 20064  
**Routes:** I-15  
**Counties:** Bannock  
**Mile Post:** 72-76  
**BID:** \$6,884,000.00  
**Eng B**

**Contractor:** Western Construction Inc.  
**Project:** CRABS  
**Status:** Project anticipated to begin Spring 2019 and be completed by the fall of 2019.

**Project Name:** I-15, Virginia IC to Arimo SCL  
**Key:** 19839  
**Routes:** I-15  
**Counties:** Bannock  
**Mile Post:** 35.6-40.8  
**BID:** \$7,701,028.00  
**Eng B**

**Contractor:** STAKER & PARSON COMPANIES  
**Project:** CRABS  
**Status:** Project anticipated to begin Summer 2019 and be completed by the fall of 2019.

---

**Project Name:** Rose IC  
**Key:** 14002  
**Route:** I-15  
**Counties:** Bingham  
**Mile Post:** 97.681  
**BID:** \$10,843,118.88  
**Eng C**

**Contractor:** Cannon Builders, Inc.  
**Project:** Bridge Replacement  
**Status:** Riverside Canal construction underway.

**Project Name:** Lateral A Canal,  
**Key:** 18891  
**Route:** SH-39  
**Counties:** Bingham  
**Mile Post:** 41.45  
**BID:** \$620,988  
**Eng C**

**Contractor:** Knife River Corporation – Northwest  
**Project:** Bridge Replacement  
**Status:** Construction progressing.

**Project Name:** Portneuf River Br,  
**Key:** 19019  
**Route:** US-30  
**Counties:** Bannock  
**Mile Post:** 365.174  
**BID:** \$3,325,502.19  
**Eng C**

**Contractor:** DL Beck, Inc.  
**Project:** Culvert Replacement  
**Status:** Tunnel lining work in the main culvert underway.

**Project Name:** FY19 Franklin County Pavement Preservation  
**Key:** 19085  
**Route:**  
**Counties:** Franklin  
**Mile Post:**  
**BID:** \$3,665,504.45  
**Eng C**

**Contractor:** Staker & Parson Comp dba Jack B. Parson  
**Project:** Pavement Preservation  
**Status:** Sealcoats complete. Acceptance drive-through in the spring of 2019.

**Project Name:** Georgetown Summit to Nounan Road  
**Key:** 19382  
**Routes:** US 30  
**Counties:** Bear Lake  
**Mile Post:** 419.124 - 424.582  
**BID:** \$7,389,542.00  
**Eng C**

**Project:** Reconstruction  
**Status:** Awarded to Knife River. Will be constructed starting in the spring of 2019.

**Project Name:** Bannock Co Line to Lund  
**Key:** 19926  
**Route:** US-30  
**Mile Post:** 371.5 to 376  
**Eng C**  
**Counties:** Bannock, Caribou  
**BID:** \$2,384,311.08  
**Contractor:** Kilgore Companies LLC DBA Legrand Johnson Construction Co.  
**Project:** Pavement rehabilitation mill and inlay, Drainage Repair  
**Status:** Project complete. Seal coat inspection and final acceptance in 2019.

**Project Name:** Aberdeen Canal,  
**Key:** 18959  
**Route:** US-26  
**Mile Post:** 301.41  
**Eng C**  
**Counties:** Bingham  
**BID:** \$1,842,621.28  
**Contractor:** Cannon Builders, Inc.  
**Project:** Bridge Replacement  
**Status:** Awarded to Cannon Builders. Will be constructed starting in the fall of 2019.

**Project Name:** Sheeptrail to Hoff Rd  
**Key:** 19992  
**Route:** US-39  
**Mile Post:** Various  
**Eng C**  
**Counties:** Bingham  
**BID:** \$1,998,711.78  
**Contractor:** Staker Parson  
**Project:** Pavement Rehabilitation  
**Status:** Will be constructed starting in June of 2019.

**Project Name:** I-86, Raft River to Rockland IC# 36  
**Key:** 19824  
**Route:** I-86  
**Mile Post:**  
**Eng C**  
**Counties:** Power  
**BID:** \$2,478,840.30  
**Contractor:** Cannon Builders, Inc.  
**Project:** Preserve Concrete from MP 14.808 to 35.94.  
**Status:** PS&E Submittal date 09/28/17.

---

**Project Name:** FY18 D5 Sign Bridge Upgrade  
**Key:** 19439  
**Route:** Various  
**Mile Post:** Various  
**Traffic**  
**Counties:** Various  
**Bid:** \$1,404,334.28  
**Contractor:** Cache Valley Electric Co.  
**Project:** Replacing Cantilever and Sign Bridges  
**Status:** Sign Structures have been installed and the project is substantially complete. Clean up work is still being done.

**Project Name:** Northgate IC, Chubbuck  
**Key:** 20314  
**Routes:** I-15  
**Mile Post:** 73.5  
**Materials/Traffic**  
**Counties:** Bannock  
**BID:** \$13,132,785.04  
**Contractor:** Cannon Builders  
**Project:** New Interchange  
**Status:** Work began November 5<sup>th</sup>, 2018. The Contractor has cleared, grubbed, and started excavation on the East side. The Contractor is working throughout the winter to complete the center pier by February 2019. Earthwork is anticipated to start back up again in March or April 2019, weather dependent.

## DESIGN

---

### FY 2019

**Project Name:** E Alameda Rd and Yellowstone Ave.  
**Key:** 19053      **Route:** US-91      **Mile Post:** 77.89      **Eng C**  
**Counties:** Bannock      **Est:** \$2,000,000  
**Project:** Turn Bay and signal addition  
**Status:** Design completed and turned in April 30, 2018. **Project moved to FY21 as part of KN 21827.**

**Project Name:** FY19 South Bannock County Pavement Preservation  
**Key:** 19324      **Route:**      **Mile Post:** Varies      **Eng C**  
**Counties:** Bannock      **Est:** \$ 6,100,594.30  
**Project:** Pavement Preservation  
**Status:** Project is out for advertisement. Bid Letting date of 3/19/19.

**Project Name:** FY20 North Bannock County Pavement Preservation  
**Key:** 19867      **Route:**      **Mile Post:**      **Eng C**  
**Counties:** Bannock      **Est:** \$ 9,056,486.38  
**Project:** Pavement Preservation  
**Status:** PS&E Submittal date 09/27/18.

### FY 2020

**Project Name:** INT of I-86B and Pocatello Ave  
**Key:** 19605      **Route:** I-86B      **Mile Post:** 4.08      **Eng A**  
**Counties:** Power      **Est:** \$1,250,000  
**Project:** This project will create a roundabout at the intersection of I-86B and Pocatello Avenue in American Falls.  
**Status:** A public open houses were held in November 2017, March 2018, July 17<sup>th</sup>, 2018 and November 2018. Alternatives have been presented based on public input in the first 3 open houses, final design assessment was presented in November 2018 in American Falls. The public was presented with the chosen alternative of a roundabout in November 2018. A protective right of way buy is underway to close approaches close to the intersection and reduce traffic conflicts for the roundabout. A final open house will present the PS&E submittal in early spring 2019.

**Project Name:** I-86, Raft River to Rockland IC# 36  
**Key:** 19824      **Route:** I-86      **Mile Post:**      **Eng C**  
**Counties:** Power      **Est:** \$3,000,000  
**Project:** Preserve Concrete from MP 14.808 to 35.94.  
**Status:** Bid opening 2/5/19. Apparent low bidder is Cannon Builders.

**Project Name:** Caribou County Line to Georgetown Summit  
**Key:** 20051      **Route:** US-30      **Mile Post:** 415.665 – 419.124      **Eng C**  
**Counties:** Bear Lake      **Est:** \$ 6,099,854.71  
**Project:** Pavement Preservation  
**Status:** PS&E Submittal date 09/27/18.

**FY 2021**

**Project Name:** **FY21b D5 Bridge Repair**  
**Key:** 19730 **Route:** I-15 **Mile Post:** Various **Eng B**  
**Counties:** Bannock and Oneida **Est:** \$2,500,000  
**Project:** Bridge preservation project on 11 structures: Woodruff IC (MP 2.54), Samaria Road (MP 6.1), Two Mile Road (MP 11.35), Colton Lane Road IC (MP 21.51), Bissell Lane Road (MP 23.03), Summit Road (MP 24.42), Marsh Valley Road (MP 26.77), Woodland Road (MP 29.43), Marsh Creek (MP 3018), Downey IC (MP 30.87), and Bowman Road (MP 34.01).  
**Status:** A draft 1500 form has been completed. Work on design is in the process. An intermediate design review has been scheduled for March 7<sup>th</sup>. Anticipated to be PS&E ready by May 2019.

**Project Name:** **US-91, Shelley NCL to York Rd, Phase 2**  
**Key:** 19376 **Route:** US-91 **Mile Post:** 118.7 – 122.9 **Eng B**  
**Counties:** Bingham and Bonneville **Est:** \$8,400,000  
**Project:** Widening  
**Status:** Charter and project schedule are being developed. Kickoff Meeting was held September 19, 2018. Work on design is beginning. Anticipated to be PS&E ready by August 2019.

**Project Name:** **Cedar to Flandro, Pocatello**  
**Key:** 21827 **Route:** I-15B, US-91 **Mile Post:** Various **Eng C**  
**Counties:** Bannock **Est:** \$2,000,000  
**Project:** Pavement Rehabilitation  
**Status:** Preliminary design will begin after survey data is received in early March.

**Project Name:** **FY 21 Power County Pavement Preservation**  
**Key:** 19603 **Route:** **Mile Post:** **Eng C**  
**Counties:** Power **Est:** \$2,996,700  
**Project:** Pavement Preservation.  
**Status:** In design development phase. PS&E scheduled for late June of 2019.

**Project Name:** **FY 21 D5 Bridge Repair**  
**Key:** 20142 **Route:** I-15 **Mile Post:** Various **Eng C**  
**Counties:** Bingham, Bannock **Est:** \$2,500,000  
**Project:** Bridge maintenance  
**Status:** Preliminary bridge plans developed, roadway plans in development. PS&E scheduled for late May of 2019.

**FY 2022**

**Project Name:** **SH-39, Sterling N Rd to RR XING**  
**Key:** 20455 **Route:** SH-39 **Mile Post:** 30.0 – 35.5 **Eng B**  
**Counties:** Bingham **Est:** \$7,000,000  
**Project:** Rehab  
**Status:** Charter and project schedule are being developed. Kickoff Meeting has been scheduled for March 28<sup>th</sup>. Anticipated to be PS&E ready by Oct. 2020.



**Project Name:** **FY 22 D5 Bridge Repair**  
**Key:** 20643 **Route:** Various **Mile Post:** Various **Eng C**  
**Counties:** Various **Est:** Unknown  
**Project:** Bridge maintenance  
**Status:** Preliminary bridge plans developed, roadway plans in development. PS&E scheduled for late May of 2019.

**FY 2023**

**Project Name:** **US-26, Puzzle to MP 283**  
**Key:** 20590 **Route:** US-26 **Mile Post:** 272.054 – 284.200 **Eng B**  
**Counties:** Bingham and Butte **Est:** \$8,000,000  
**Project:** CRABS  
**Status:** A draft 1500 form has been completed. Work on design is in process. Project will be a shovel ready project. Anticipated to be PS&E ready by September 2019.

**Project Name:** **US-26, Moreland Rd to MP 303.5**  
**Key:** 20481 **Route:** US-26 **Mile Post:** 301.538 – 303.500 **Eng B**  
**Counties:** Bingham **Est:** \$7,700,000  
**Project:** Widening  
**Status:** Charter and project schedule are being developed. A kickoff meeting has been scheduled for March 5<sup>th</sup>. Discussions on in process to determine if Right-of-Way will be needed. Anticipated to be PS&E ready by Oct. 2021.

**Project Name:** **FY23 D5 Bridge Repair**  
**Key:** 20636 **Route:** I-15 **Mile Post:** Various **Eng B**  
**Counties:** Multiple **Est:** \$1,500,000  
**Project:** Bridge preservation project on multiple structures.  
**Status:** Charter and project schedule are being developed. Waiting on HQ Bridge for bridges. Anticipated to be PS&E ready by Oct. 2021.

EB:bp/mh  
rf *electronic*

# ATTACHMENT D

---

# **Public Works Design Principles & Standards Workshop**

**Date: Wednesday, March 27, 2019**

**Time: Beginning at 8:00 a.m. The workshop is expected to run 60-90 min.**

**Place: City Hall Council Chambers  
911 North 7<sup>th</sup> Avenue, Pocatello, ID**

Come review city standards and participate in a Q&A session regarding:

- ❖ Construction Standards
- ❖ Pavement Patch-Back
- ❖ Inspections
- ❖ Concrete