



Bannock Utility Coordinating Council
3636 Jason Avenue | Pocatello, ID 83204
Phone (208) 681-9228

Merril Quayle, President
Phil Colborn, Vice President
Bridger Morrison, Secretary/Treasurer

Bannock Utility Coordinating Council

Meeting Minutes
December 13, 2023
10:00 a.m.

Iwamizawa Conference Room &
GoToMeeting App

Bannock Utility Coordinating Council Meeting Minutes

December 13 @ 10:00 a.m.

City Hall Iwamizawa Conference Room & GoToMeeting App

1. Welcome/Attendees Sign-In

- Meeting was called to order by Merrill Quayle at 10:00 a.m.
- Attendees: **See Attachment A**
- Excused: Bridger Morrison (City of Chubbuck), Phil Colborn (IMG), Andrea Sheppard (J-U-B), Matt Pallante (Idaho Power), Mike Neville (Pocatello Street)

2. Approval of Minutes from the November 8th meeting

Council was asked to approve the minutes from the November 8th meeting as written. Motion to approve made by Doug Brooks (Syringa) and seconded by Chayd Criddle (Streets). Motion passed.

3. Financial Report

As of November 30, the Bannock UCC has a balance 1,897.55. An additional \$550 from 2024 dues will be deposited today.

4. 2024 BUCC Breakfast

- Invitation – **Attachment B** – will be emailed out Jan 4, Feb 1, and a reminder Feb 15
- **See Attachment C** for Event Details and Assignments

5. Items from Idaho UCC

- Any IUCC questions? Please contact one of the Idaho State UCC officers:
 - Alan Volbrecht, President alan.volbrecht@elmutility.com
 - Bruce Hathaway, Vice-President bruce@fatbeam.com
 - Melissa Mendez, Secretary/Treasurer mmendez@mountainltd.com
- IUCC website: www.iduccweb.wixsite.com

6. Digline Information and News

- Ticket information can always be found online at <https://www.digline.com/statistics>

7. Damage Prevention Board News

- Still looking for a new Damage Prevention Program Specialist
- January 18, 2024 is the next board meeting

- Link to the meeting dates and agendas: <https://dbs.idaho.gov/boards/damage-prevention-board/>

8. Project Specific Discussion

- ITD project on US-91 in Fort Hall (Bingham County) – Kevin Sonico will discuss next month.

9. Open Discussion on Projects Within the Area of Influence

- ***Simplot (Jesus Villa)***
 - Maintenance on Rio Vista Road and Tyhee
- ***Sparklight (Russell Christ)***
 - Catching up on Joint Trench
 - Repairing underground lines that have been damaged
- ***Direct Communications (Jake Cutler)***
 - Joint Trench
 - Working in Old Town at Jordan & Co and Merrill & Merrill
- ***Google Fiber (Frank Warr)***
 - Micro-trenching in a subdivision in Chubbuck
 - Working in the El Rancho area
 - Cleanup between Alameda and Cedar
- ***Syringa Networks (Doug Brooks)***
 - S 5th Apartment complex
 - Near KFC on Yellowstone
 - Flandro post office
- ***ITD (Chris Sigrist)***
 - **See Attachment D** for a complete list of ITD projects
 - Utilities on Chubbuck Road – Spring 2024
 - Fort Hall Interchange – Jan 2024
- ***City of Pocatello (Merril Quayle)***
 - Water line project map for 2024 – **See Attachment E**. If you need to be in any of those areas, please coordinate with City Water.

10. Review of any action items

Discuss Lumen and Stake Center and Yellowstone/Cedar at next meeting

11. Next meeting

Scheduled for Wednesday, January 10th at 10:00 a.m. via GoToMeeting App (Access Code 587-156-573) OR in person in the City Hall Iwamizawa Conference Room.

12. Adjourn

Meeting adjourned at 10:33 a.m.

APPROVED BY:

MERRIL QUAYLE, PRESIDENT

ATTEST:

BRIDGER MORRISON, SECRETARY/TREASURER

PREPARED BY: Brenda Andrews

DRAFT

ATTACHMENT

A

Attendees Sign-In
Bannock Utility Coordinating Council Meeting
Location: City of Pocatello Iwamizawa Conference Room, City Hall
Date/Time: 12.13.2023/10:00am **Conducting: Merrill Quayle**

Name	Representing	Email	Phone Number	Initials
Andrews, Brenda	City of Pocatello Engineering	bandrews@pocatello.gov	208-234-6225	X
Austin, Robbie	Mickelsen Construction	mikoestimator@gmail.com	208-339-3805	
Blanchard, Rick	Syringa Networks			
Bringhurst, Kirsten	Utility Vac N Fill	utilityvacnfill@gmail.com	208-417-8558	
Brooks, Doug	Syringa Networks	dbrooks@syringanetworks.net	208-520-9233	X
Christ, Russell	Sparklight	russell.christ@sparklight.biz	208-223-0648	X
Colborn, Phillip	Intermountain Gas Co.	phillip.colborn@intgas.com	208-220-6587	
Criddle, Chayd	City of Pocatello Streets	ccriddle@pocatello.gov		
Cutler, Jake	Direct Communications	jacobc@directcom.com	208-847-5785	X
Darrington, Cade	Marathon Pipeline	crdarrington@marathonpetroleum.com	208-431-4365	
Delos Reyes, Frank	Marathon Pipeline	FHDelosReyes@marathonpetroleum.com	360-448-5137	X
Funk, Zac	Badger Daylight	zfunk@badgerinc.com	208-484-4686	
Gumm, Sean	JR Simplot	sean.gumm@simplot.com	208-220-6018	
	Damage Prevention/Div. of Building Safety		208-332-7140	
Harding, Renae	HLE	renaeh@hleinc.com	208-785-2977	
Heuseveldt, Rob	Sunrise Engineering	rheuseveldt@sunrise-eng.com	208-234-0110	
Hubbard, Josh	Williams NW Pipeline Co.	josh.hubbard@williams.com	208-705-0623	X
Kramer, Eric	USIC	erickramer@usicllc.com	208-351-7215	
Maki, Julie	Digline	jmaki@digline.com		
Morgan, Ethan	Idaho Power	emorgan@idahopower.com	208-388-6510	
Morrison, Bridger	City of Chubbuck	bmorrison@cityofchubbuck.us	208-237-2430	
Pallante, Matthew	Idaho Power	MPallante@idahopower.com	208-530-6924	
Parrish, Daniel	Direct Communications	danielp@directcom.com	208-406-3503	
Quayle, Merrill	City of Pocatello	mquayle@pocatello.gov	208-681-9228	X
Rodriquez, Carlos	Sorensen Construction Inc. (SCI)		801-430-0919	
Sheppard, Andrea	J-U-B	asheppard@jub.com	208-589-8756	
Sigrist, Chris	ITD	christopher.sigrist@ITD.idaho.gov	208-239-3375	X
Smith, Steve	Fybercom	steve.smith@fybercom.net	208-569-6851	
Sonico, Kevin	ITD	kevin.sonico@itd.idaho.gov	831-595-3236	
Villa, Jesus	JR Simplot	jesus.villaruiz@simplot.com	208-223-8398	X
Warr, Frank	Google Fiber			X
Wood, Patrick	Damage Prevention/Div. of Building Safety	Patrick.Wood@dbs.idaho.gov	208-332-7140	

City Street Dept. locators: Kenny & Billy

ATTACHMENT B

Utility Damage Prevention Contractor Breakfast

You are invited to attend the Annual Utility Damage Prevention Contractor Breakfast. Please RSVP no later than February 14th.

Date: Wednesday, February 28, 2024

Time: 7 – 9 a.m.

Place: City of Pocatello Public Works Annex, 2405 Garrett Way, Pocatello

- *Free catered breakfast
- *Presentations on Damage Prevention, Safety, & Utility Locating
- *Equipment & Material Vendors
- *Door Prizes

RSVP Merril Quayle, PE
mquayle@pocatello.gov
(208)234-6228

ATTACHMENT C

Bannock Utility Coordinating Council Breakfast Planning

Date: February 28, 2024 Time: 7 – 9 a.m.

Place: Public Works Annex @ 2405 Garrett Way

Event Details & Assignments

- **Location:** City of Pocatello Public Works Annex at 2405 Garrett Way
- **Invitations:** Invitations to be sent out three times? January 4th, February 1st, and reminder to those signed up February 15th. (Brenda will send out invites)
- **Presentations:**
 - Bannock UCC – 5-minute introduction (Merril)
 - Idaho Damage Prevention Board 5- 10 minutes (?) new person and lively
 - Williams (Josh Hubbard) talk on Safety 10 – 15 minutes. Maybe Franklin w/Marathon?
 - 10 minutes - Possibly Brixon Price BP Locating. Doug will reach out to him.All presentations combined should not exceed 45 minutes.
- **Possible Vendors:** with names of who will reach out and confirm with them
 - Western States - Merril
 - Ditch Witch - Merril
 - Dig Line - Merril
 - Idaho Power - Merril
 - Intermountain Gas - Matt
 - Williams - Josh
 - USIC – Doug
 - Platt Electric - Chayd
 - Badger Daylight - Merril
 - United Rental - Merril
 - Marathon - Franklin
 - Utility Vac-N-Fill – Merril
 - ELM - Doug
 - BP Locating – Doug
 - Syringa – Doug
 - Direct Communications - Jake
- **Door prizes** – Intermountain Gas bring BBQ grill; what other prizes?
- **Tickets and container** to draw from for door prizes (Williams)
- Table set up for door Prizes
- **Name tags and marker** – only for the BUCC people this year.
- **Sign in sheet** (Brenda)
- **Setup/Takedown:** 15 tables and 120 chairs for 116 people – Table and chairs from Parks. Mike Neville will take care of this. Mike may set up for us? If we need to set up, meet at 5:30 the day before. Should take about 45 minutes. We will need help with cleanup from our committee.
- Garbage cans – Merril will contact Sanitation
- **Computer, cords, remote** for screen for presentations and mic with speakers – some of the feedback we received last year was that the sound wasn't clear and loud enough and the screen wasn't visible on the wall. Merril will look into making adjustments.
- **Food:** Del Monte – We voted to continue with Del Monte; Phil to work with them.
- **Questionnaire/Evaluation of the event:** Will send out copies to BUCC members to review and give feedback. Should we also offer an online survey?
- **Brochures** for Bannock UCC and information to join if interested.
- **Additional Funding:** If your company would like to contribute, they can pay Del Monte directly for the cost of the breakfast (located at 808 West Center in Pocatello. Phone number 208-234-2061) OR send a check to Bannock UCC, attention Merril Quayle, 3636 Jason Ave, Pocatello ID 83204.
- **Parking** – there should be plenty of parking. People will need to park along Frontage Road at an angle.
- **Signage to entrance** – Merril will put up a sign so people enter the proper door.

Breakfast Schedule

- 6:30 a.m. show up and unlock doors
- Direct Communications to man tickets for door prizes?
- 7:00am Welcome and start breakfast (where are the exits, restrooms, garbage etc.)
- Recognize vendors and thank them
- 7:30am Start presentations
 - 5 minutes Bannock UCC introduction and invitation to join (Merril)
 - Idaho Damage Prevention Board (Bill)
 - Idaho Power (Nate Gerrie)
 - BP Locating OR Alternative
- 8:30am door prizes/please fill out evaluation/thank everyone again
- 9:00am Conclude and clean up

Thoughts:

Better speakers, sound system

2 projectors

ATTACHMENT D

IDAHO TRANSPORTATION DEPARTMENT
DISTRICT FIVE MONTHLY PROJECT REPORT- DECEMBER 2023

CONSTRUCTION

Project Name:	I-86/I-15 System IC		
Key: 20589	Route: I-86/I-15	Mile Post: 72.15	Eng A,B & C
	Counties: Bannock		
Project:	The purpose of this project is to replace aging bridge structures and the asphalt pavement, and to modify the layout of the interchange to improve operations.		
Status:	Project awarded to Sundt-Cannon. Construction is underway anticipated completion is 2025.		
Project Name:	I-86 UPRR Bridge, Pocatello		
Key: 22544	Route: I-86	Mile Post: 61.55	Eng C
	Counties: Bannock		
Project:	Bridge Replacement		
Status:	Project has been awarded to Ralph L Wadsworth. Construction is substantially complete with some sign work and a chip seal in the spring of 2024.		
Project Name:	I-15, Rose IC to N. Lava Rocks		
Key: 20688	Route: I-15	Mile Post: 97.10-103.9	Eng A
	Counties: Bingham		
Project:	For the work of milling full width and placing an inlay and overlay on I-15 between MP97.1 to MP103.9. New guardrail and adjust guardrail and work on median crossovers are also included.		
Status:	Project is finished in construction and is currently being closed.		
Project Name:	I-15, Fort Hall IC #80		
Key: 20083	Route: I-15	Mile Post: 79.821-80.123	Eng B
	Counties: Bannock		
Project:	This project includes bridge replacements for I-15 Exit #80 (milepoint 79.9) Overhead Bridge including new ramps, Town Lateral Canal Bridge under I-15 (milepoint 80.14), and Ross Fork Creek Bridges under the Exit #80 ramps and I-15 (milepoint 79.8) It will also include redesigning the roads that are directly adjacent to the bridges to fit the new geometric design of the ramps and bridges as necessary.		
Status:	Stage 1 of bridge construction is complete. Stage 2 pile driving has started. Expected completion date is 12/14/2023.		
Project Name:	FY22 D5 Bridge Repair		
Key: 20643	Route: Various	Mile Post: Various	Eng C
	Counties: Various		
Contractor:	Cannon Builders, Inc		
Project:	Bridge repairs		
Status:	Contract No. 8730. Time Start: June 13 th , Construction Start: June 20 th , 125 Calendar Days (Modified by CO). Project kicked back off on June 1 st . Project substantially complete and finishing up punch list items.		

Project Name: **FY22 D5 High Priority Bridge Repairs**
Key: 21977 **Route:** Various **Mile Post:** Various **Eng C**
Counties: Various
Contractor: **Cannon Builders, Inc**
Project: Bridge repairs
Status: Contract No. 8730. Time Start: June 13th, Construction Start: June 20th, 125 Calendar Days (Modified by CO). Project kicked back off on June 1st. Project substantially complete and finishing up punch list items.

Project Name: **FY23 E. Bingham Co Pavement Preservation**
Key: 20415 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: Monitoring for warranty.

Project Name: **FY23 Fort Hall Pavement Preservation**
Key: 22684 **Route:** I-15/US-91 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: Monitoring for warranty.

Project Name: **I-15, Devils Creek Landslide Mitigation, Oneida Co**
Key: 23471 **Route:** I-15 **Mile Post:** 20.8 – 21.1 **Eng B**
Counties: Oneida County
Project: This project will provide landslide mitigation.
Status: This project is about 95% complete. Have some Monitoring equipment to complete installation/verify operation, seeding to be performed in the fall of 2023.

Project Name: **Blackfoot Signal Upgrade**
Key: 20595 **Route:** I-15B **Mile Post:** Various **Materials/Traffic**
Counties:
Project: This project will include the installation of a new signal cabinet, mast arms, and will upgrade the signals to modern equipment on the ITD system throughout Blackfoot.
Status: Contract is awarded. Working with contractor to ensure project meets ITD exceptions and start date.

Project Name: **FY23 D5 Bridge Repair**
Key: 20636 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Multiple
Project: Bridge preservation project on multiple structures north of I-86, including damaged girders on Ferry Butte Rd, approach reconstruction on US-30 Portneuf River bridge, and a change order for S. Blackfoot IC NBL/SBL bridge parapets.
Status: Construction complete as of 11/20/2023. Fulfilling punch list items before project closeout.

Project Name: **FY23 D5 FENCE IMPROVEMENTS, BANNOCK CO**
Key: 22489 **Route:** I-15 **Mile Post:** 27 to 37 **Eng B**
Counties: Bannock
Project: This project is a Supporting Infrastructure Asset (SIA) project. The scope of work is to replace the existing fence on I-15 from milepost 27.00 to 37.00 with functional fence that is wildlife/cattle-friendly.
Status: Construction and closeout completed 7/28/2023.

Project Name: **D5 Wildlife Fence**
Key: 20437 **Route:** US-30 **Mile Post:** 371.77 – 375.958 **Materials/Traffic**
Counties: Bannock
Project: This project will install wildlife fence along US-30.
Status: Construction was completed on 6/23/2023

Project Name: **Bear Rv Br Repair, Bear Lake Co**
Key: 23046 **Route:** US-89 **Mile Post:** 23.335 **Eng C**
Counties: Bear Lake
Contractor: **Coldwater Group, Inc.**
Project: This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.
Status: Project start window is April 24 – July 10. Pre-construction meeting on April 12th, 2023. Coldwater group in the process of submittals. Start Construction date on July 10th due to heavy snowpack/watershed.

Project Name: **Bear Lake Outlet Canal Br, Bear Lake Co**
Key: 23047 **Route:** US-89 **Mile Post:** 22.605 **Eng C**
Counties: Bear Lake
Contractor: **Coldwater Group, Inc**
Project: This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.
Status: Pre-construction meeting on April 12th, 2023. Coldwater group in the process of submittals. Aiming for a construction start date on July 10th due to heavy snowpack/watershed.

DESIGN

FY 2024

Project Name: **I-15, Inkom South IC to Portneuf IC**
Key: 20229 **Route:** I-15 **Mile Post:** 58 – 62.5 **Eng B**
Counties: Bannock
Project: This project will be a CRABs project. It will improve pavement conditions on I-15 between milepost 58 and 62.5 by performing base stabilization and an overlay. This will address the aging pavement, thereby creating a stable and smooth driving surface.
Status: Project has been sent out for PS&E.

Project Name: US-26, Moreland Rd to MP 303.5
Key: 20481 **Route:** US-26 **Mile Post:** 301.538 – 303.500 **Eng B**
Counties: Bingham
Project: This project will construct three additional lanes on US-26 to create a four-lane highway with a two-way left turn lane.
Status: Project is currently being sent out for advertisement.

Project Name: ONEIDA CO LN TO 2200 S, FRANKLIN CO
Key: 22673 **Route:** SH-36 **Mile Post:** 112.4 – 117.9 **Eng B**
Counties: Franklin
Project: Asphalt Overlay and Guardrail Replacement
Status: Project has been sent out for PS&E

Project Name: SH-39, FY24 Wasteway Canal
Key: 20609 **Route:** SH-39 **Mile Post:** 6.905 **Eng B**
Counties: Power
Project: This project will rehabilitate the minor deterioration of the Wasteway Canal/ structure.
Status: Project has been sent out to PS&E

Project Name: FY24 D5 Bridge Repair
Key: 20705 **Route:** State **Mile Post:** Various **Eng C**
Counties:
Project: This project will provide bridge deck preservation and preventative maintenance to the bridges, bridge approaches and guardrail in various locations throughout District 5.
Status: Notice to proceed given on March 18, 2022. TS&L report delivered by consultant. PS&E package was delivered in March 2023. Revisions are being made to project scope, new PSE date slated for end of December 2023.

Project Name: I-15, Rose Rd IC to N Lava Rocks
Key: 20688 **Route:** I-15 **Mile Post:** 97.992 – 104.202 **Eng C**
Counties: Bingham
Project: This project is a pavement rehabilitation project designed to fix cracking and rutting and prolong the pavement lifecycle of I-15. An RFP for design services has been reviewed and a consultant has been selected. The design scope is under development.
Status: Project has been sent out for PS&E.

FY 2025

Project Name: US-91, FY24 Blackfoot Canal
Key: 20447 **Route:** US-91 **Mile Post:** 113.255 **Eng A**
Counties: Bingham
Project: This project will replace the Blackfoot Canal Bridge on US-91 at milepost 113.25. It was originally built in 1951
Status: The project has been awarded to Cannon Builders and will be built in the Fall/Winter of 2024/2025.

Project Name: INT of I-86B and Pocatello Ave
Key: 19605 **Route:** I-86B **Mile Post:** 4.08 **Eng A**
Counties: Power

Project: This project will create a 'T' intersection at the intersection of I-86B and Pocatello Avenue in American Falls. This work will be designed under Horrocks Engineering and has been PSE'd and ready for bid.

Status: Project is in Final Design phase.

Project Name: McCammon IC to Old US-91
Key: 21832 **Route:** I-15B **Mile Post:** 359.5 – 359.7 **Eng A**
Counties: Bannock

Project: This project is a restoration and resurfacing designed to extend the pavement lifecycle on I-15 Business Loop in McCammon between mileposts 0 and .494.

Status: PS&E submitted spring of 2023. The restoration will include replacing asphalt with concrete and a sign bridge replacement. ITD is working with Williams Gas to get some primary work done on their utilities under the roadway prior to construction. This is a FY2025 project.

Project Name: US-30, Rocky Point Wildlife Xings
Key: 22162 **Route:** US-30 **Mile Post:** **Eng A**
Counties: Bear Lake

Project: This project will install new/original wildlife crossing on US-30 South of Montpelier. This area is a primary wildlife crossing area for a large region justifying the installment of crossings.

Status: Idaho Fish and Game has partnered with ITD throughout the process and will continue throughout design to PS&E to ensure the locations and type of structure is conducive to the needs of the animals. The Charter and the project schedule are being finalized. Anticipated to be PS&E ready by Mar. 2024 as it is a FY2025 project. ITD D5 submitted a grant proposal for the Federal Wildlife Crossing Pilot Project program on August 1.

Project Name: FY25 D5 Bridge Repair
Key: 21874 **Route:** **Mile Post:** **Eng B**
Counties:

Project: Bridge Repairs throughout the District.

Status: Forsgren Associates submitted the TS&L for the bridges. The current budget will determine if plan sheets are drafted for the new 7 bridges. Anticipated PS&E date is late March 2024.

Project Name: FY25 Oneida Co Pavement Preservation
Key: 21815 **Route:** **Mile Post:** **Eng A**
Counties: Oneida

Project: Prolong the life and increase skid resistance of state highway pavements within Oneida Co. by applying a seal coat over existing road surfaces.

Status: Charter and project schedule are completed. Anticipated to be PS&E ready by Mar. 2024 as it is a FY2025 project.

Project Name: US-91, FY25 Yellowstone Ave; Breneman to Knudsen
Key: 21911 **Route:** Bannock **Mile Post:** 79.8 – 80.2 **Materials/Traffic**
Counties:

Project: This is a safety project with a scope of constructing a concrete median, thereby disallowing left hand turns across multiple lanes of traffic.
Status: Charter and project schedule are developed. Anticipated to be PS&E ready by Jan. 2024 as it is a FY2025 project.

Status: Anticipated PS&E date is January 2024. Working on design going to initial review by 12/15/23.

Project Name: **I-15 – IC 89 to IC 93**
Key: 22187 **Route:** I-15 **Mile Post:** 88.728 to 92.748 **Eng C**
Counties: Bingham

Project: Pavement Reconstruction
Status: Project is being designed by a consultant. Due to funding constraints, project has changed from 3rd lane expansion to a standard pavement rehabilitation project and been moved back to FY25. Phase II NTP on May 22nd.

Project Name: **Georgetown Summit to Nounan Rd**
Key: 23612 **Route:** US-30 **Mile Post:** 419-425 **Materials/Traffic**
Counties: Bear Lake

Project: **This project will apply a sealcoat, intended to extend the pavement lifecycle.**
Status: Preliminary review completed. Corrections being made. Final review started by 12/15/23

Project Name: **D5 Concrete Slab Replacement**

Key: 23604 **Route:** US-91; Yellowstone Avenue **Mile Post:** 78.42 – 81.02 **Eng C**
Counties: Bannock

Project: This project is a concrete slab replacement. It is intended to replace damaged concrete along Yellowstone Avenue in Pocatello and Chubbuck.
Status: Scope has been established. Estimate has been created. Initial Special Provisions have been created. Cultural clearance approved. Projecting a PS&E date by October 2023.

Project Name: **Rainbow Road to West Pocatello EB**

Key: 23933 **Route:** I-86 **Mile Post:** 49.31- 58.33 **Eng C**
Counties: Bannock

Project: This project will provide pavement treatment on eastbound I-86. This project will most likely be a CRABS project.
Status: Currently working on project scope and estimate. Waiting on core samples. Anticipated fall PS&E.

Project Name: **Rainbow Road to West Pocatello WB**

Key: 23932 **Route:** I-86 **Mile Post:** 49.36- 58.39 **Eng C**
Counties: Bannock

Project: This project will provide pavement treatment on eastbound I-86. This project will most likely be a CRABS project.
Status: Currently working on project scope and estimate. Waiting on core samples. Anticipated fall PS&E.

Project Name: Thomas to Collins Siding Rd
Key: 20424 **Route:** SH-39 **Mile Post:** 51.451 - 52.698 **Eng A**
Counties: Bingham

Project: This project will involve the addition of a two way left turn lane, with signalization installed at the intersection of SH-39 and Collins Siding Road.

Status: This project has been de-companioned with a local project 22104 West Bridge Street Bridge Project due to funding delays. The consultant is designing this project and estimates PS&E by March of 2024.

Project Name: FY25 W BLACKFOOT IC TO RIVERSIDE CANAL NBL, BINGHAM CO
Key: 22656 **Route:** I-15 **Mile Post:** 92.75 to 97.1 **Eng B**
Counties: Bingham

Project: Complete 3R project improvement on I-15 from MP 92.75 to 97.10. CRABS overlay. Project begins at the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.

Status: Materials Report completed 9/28/23. Planned PS&E February 2024.

Project Name: FY25 W BLACKFOOT IC TO RIVERSIDE CANAL SBL, BINGHAM CO
Key: 23122 **Route:** I-15 **Mile Post:** 92.75 to 97.1 **Eng B**
Counties: Bingham

Project: Complete 3R project improvement on I-15 from MP 92.75 to 97.10. CRABS overlay. Project begins at the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.

Status: Materials Report completed 9/28/23. Planned PS&E February 2024.

FY 2026

Project Name: UPRR Inkom OPass
Key: 20186 **Route:** I-15 **Mile Post:** 55.913-55.914 **Eng A**
Counties: Bannock

Project: This project intends to replace the UPRR Inkom Overpass Bridge in Bannock County on Interstate 15. This is a large structure as it takes I15 over the I15B Loop and several UPRR main line tracks.

Status: PS&E submittal anticipated in the Fall 2023. This project is under design by a consultant and the intermediate design has been submitted for review. This is a FY2025 project.

Project Name: Main St GS NBL & SBL, Inkom
Key: 20547 **Route:** I-15 **Mile Post:** 57.172-57.173 **Eng A**
Counties: Bannock

Project: This project will replace both the Northbound and Southbound structures on I-15 over Main Street in Inkom at milepost 57.172. They were originally built in 1962. The local road underneath is being slightly lowered to allow more clearance under the I15 structure.

Project Name: I-15, Inkom IC NBL & SBL
Key: 21872 **Route:** I-15 **Mile Post:** 6.905 **Eng C**
Counties: Bannock

Project: This project will be an Interchange Replacement on Interstate 15 in Inkom.
Status: Preliminary concepts have been developed. ITD staff have attended Inkom city council meetings to make them aware of the upcoming project and to coordinate the project with the city of Inkom transportation plan developed by Keller Associates. Public outreach to gather community feedback and input on all Inkom area projects slated for construction from 2025 to 2026 has been performed. Work on the IMR has begun following coordination with FHWA.

District 5 has coordinated with HQ Bridge to coordinate the design timeline of the project and project staffing to meet the proposed schedule. Project kickoff meeting was held on 2/15/2023. PS&E delivery scheduled for early February of 2024.

Project Name: **FY26 Park Lawn to Siphon Rd, Chubbuck**
Key: 21860 **Route:** US-91 **Mile Post:** 81.14 to 81.55 **Eng B**
Counties: Bannock

Project: This project is a widening project that will provide additional capacity along Yellowstone Avenue between Park Lawn Dr and Siphon Rd in Chubbuck. It will also allow for the addition of a traffic signal at the intersection of Yellowstone Avenue and Siphon Road

Status: Preliminary Design Review meeting held 10/17/2023 and public meeting held 11/2/2023. Response favorable towards project. Environmental Document planned completion 12/2023 with ROW process starting 1/2024. Planned PS&E June 2025. City sewer relocation and illumination supplemental issued 11/16/2023.

Project Name: **FY26 CARIBOU CO PAVEMENT PRESERVATION**
Key: 22186 **Route:** US-30/SH-34 **Mile Post:** US-30, MP 375.840 to MP 404.600; SH-34, MP 35.280 to MP 44.350, MP 45.190 to MP 50.460, MP 57.800 to MP 59.250, MP 70.400 to MP 83.000, MP 88.200 to MP 93.500, and MP 98.500 to MP 111.500 **Eng B**
Counties: Caribou

Project: This is a preventative maintenance project that reoccurs on a 7-10 year cycle, extending the lifecycle of the highways. The project will apply pavement preservation treatments including seal coats, fog coats, and bridge deck sealants. Seal coat US-30 from mp 375.836 to 413.1 and SH-34 from mp 35.280 to 113.600.

Status: Project will seal coat Caribou Co at seven priority areas. PS&E planned for March, 2024.

Project Name: **FY26 D5 BRIDGE REPAIR**
Key: 22278 **Route:** US 26 **Mile Post:** Varies **Eng B**
Counties: Varies

Project: BR REHAB

Status: Project is to begin Summer 2024.

Project Name: **SNAKE RV BR REPAIR, BLACKFOOT**
Key: 23045 **Route:** US-26 **Mile Post:** 305.809 **Eng B**
Counties: Bingham

Project: The US 26 over the Snake River , Blackfoot Br project is located near Blackfoot, ID in Bingham County will preserve the bridge in order to extend the structures life in Good Condition.

Status: Bridge work has been allocated. Scour analysis is currently being performed by JUB. Bridge will hire a consultant early next year for the design of the repair work.

Project Name: **FY26 GIBSON LATERAL CANAL, BINGHAM CO**
Key: 22248 **Route:** US-91 **Mile Post:** 93.94 to 94.80 **Eng B**
Counties: Bingham

Project: The purpose of this project is to replace a bridge that is unserviceable.
Status: Environmental documentation anticipated delivery December 2023. Grant notification expected February 2024 (early 2024). Completing utility relocations, and preliminary and final roadway plans. Anticipated PS&E April 2024.

FY 2027

Project Name: **I-15 UPRR S Blackfoot IC SBL BR APPRS**
Key: 22241 **Route:** I-15 **Mile Post:** 88.763 **Eng C**
Counties: Bingham

Project: Bridge Replacement
Status: This will be designed in house and we are starting on the development currently. In negotiations with consultant for project support. Companioned with KN22242. ITD Project Kickoff meeting held 02/06/2023.

Project Name: **I-15 UPRR S Blackfoot IC NBL BR APPRS**
Key: 22242 **Route:** I-15 **Mile Post:** 88.764 **Eng C**
Counties: Bingham

Project: Bridge Replacement
Status: This will be designed in house and we are starting on the development currently. In negotiations with consultant for project support. Companioned with KN 22241. ITD Project Kickoff meeting held 02/06/2023.

Project Name: **I-15B – Rapid Creek Bridge Apprs**
Key: 22279 **Route:** I-15B (Inkom) **Mile Post:** 0.412 **Eng C**
Counties: Bannock

Project: Bridge Replacement
Status: Project is being designed by a consultant. Project to be PS&E delivered in late 2023 pending a cooperative agreement with the City of Inkom.

Project Name: **US-30 Bennington to Montpelier**
Key: 22671 **Route:** US-30 **Mile Post:** 430-434.25 **Eng A**
Counties: Bear Lake

Project: This project intends to rehab aging plant mix on US-30. This will entail milling, a CRABs process followed by pavement overlay.
Status: PS&E anticipated Fall of 2025.

Project Name: **FY27 Bear Lake Co Pavement Preservation**
Key: 22648 **Route:** **Mile Post:** **Eng A**
Counties: Bear Lake

Project: Prolong the life and increase skid resistance of state highway pavements within Bear Lake Co. by applying a seal coat over existing road surfaces.
Status: Charter and project schedule are completed. Anticipated to be PS&E ready by Mar. 2026 as it is a FY2027 project.

- Project Name:** I-15B, McCammon Business Loop
Key: 22657 **Route:** I-15B (McCammon) **Mile Post:** 0.0 to 3.6 **Eng C**
Counties: Bannock
Project: Pavement Rehab
Status: Geotechnical investigations are needed to identify the proper treatment for rehabilitating the asphalt pavement. ITD's materials group will perform field work, perform material testing, and produce the roadway materials report.
- Project Name:** FIRST CR TO CARIBOU N'TL FOREST, ONEIDA CO
Key: 22672 **Route:** SH-36 **Mile Post:** 104 - 109 **Eng B**
Counties: Oneida
Project: Mill and Overlay
Status: Project design has started. Waiting on funding source and Environmental. Anticipated delivery will be in 2025.
- Project Name:** FY27 YELLOWSTONE TO GARRETT CORRIDOR, POCATELLO
Key: 22687 **Route:** US-30 **Mile Post:** 335.4 to 335.8 **Eng B**
Counties: Bannock
Project: This project will address the mobility and safety of a corridor within Pocatello. This will include the addition of turn bays, adjustments to the signals, and an overall redesign of the corridor.
Status: Design summit held 10/31/2023. Proceeding with preliminary design for project—environmental review in progress. Wrapping up first phase of project, may authorize some funding for phase 2 to complete plans production.
- Project Name:** US 26 IC NBL & SBL, Blackfoot
Key: 22692 **Route:** I-15 **Mile Post:** 92.516 **Eng C**
Counties: Bingham
Project: This project will replace the I-15 over US-26 bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22693. Public meeting completed on 08/17/2023. Preliminary design review completed 10/26.
- Project Name:** UPRR Bridge St NBL & SBL, Blackfoot
Key: 22693 **Route:** I-15 **Mile Post:** 92.259 **Eng C**
Counties: Bingham
Project: This project will replace the I-15 over Bridge St. & UPRR bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22692. Public meeting completed on 08/17/2023. Preliminary design review completed 10/26.
- Project Name:** ONEIDA CANAL PIPELINE, FRANKLIN CO
Key: 23197 **Route:** US 91 **Mile Post:** 18.5 **Eng B**
Counties: Franklin
Project: This project is a bridge replacement. It has reached the end of its design life and will be brought up to modern standards.
Status: Project is anticipated to start in 2024.

FY 2028

Project Name: US-91, Siphon to Reservation Rd.
Key: 23171 **Route:** US-91 **Mile Post:** 81.55-? **Eng A**

Counties: Bannock
Project: This project is a widening project that will provide additional capacity along Yellowstone Avenue between Siphon Rd and Reservation Rd. in Chubbuck.
Status: Design is not started.

Project Name: US-30 Dingle Rd. to Banks Valley Rd.
Key: 23136 **Route:** US-30 **Mile Post:** 438.5-441.5 **Eng A**

Counties: Bear Lake
Project: This project intends to rehab aging plant mix on US-30. This will entail milling, a CRABs process followed by pavement overlay.
Status: PS&E anticipated Fall of 2026.

Project Name: FY28 D5 BRIDGE REPAIR
Key: 23169 **Route:** Not assigned **Mile Post:** Various **Eng B**

Counties: Multiple
Project: This project will provide for bridge deck preservation and other preventative maintenance treatments throughout District 5.
Status: Not programmed.

Project Name: MINK CREEK BR FRANKLIN CO
Key: 23624 **Route:** SH-36 **Mile Post:** 4.5 **Eng B**

Counties: Franklin
Project: This project will be a corrugated metal pipe replacement and a fish passage.
Status: Kick-off anticipated to start in 2024. Bridge will decide if the bridge work can be designed in house.

FY 2029

Project Name: FY29 D5 BRIDGE REPAIR
Key: 23592 **Route:** Not assigned **Mile Post:** Various **Eng B**

Counties: Multiple
Project: This will be a series of Bridge Preservation projects, aimed at extending the lifecycle of bridge decks throughout District 5.
Status: Not programmed.

FY 2030

Project Name: I-15 UPRR S Blackfoot IC SBL BR APPRS
Key: 22241 **Route:** I-15 **Mile Post:** 88.763 **Eng C**

Counties: Bingham
Project: Bridge Replacement
Status: This will be designed in house and we are starting on the development currently. In negotiations with consultant for project support. Companioned with KN22242. ITD Project Kickoff meeting held 02/06/2023.






Project Name: I-15 UPRR S Blackfoot IC NBL BR APPRS
Key: 22242 **Route:** I-15 **Mile Post:** 88.764 **Eng C**
Counties: Bingham
Project: Bridge Replacement
Status: This will be designed in house and we are starting on the development currently. In negotiations with consultant for project support. Companioned with KN 22241. ITD Project Kickoff meeting held 02/06/2023.

Project Name: US 26 IC NBL & SBL, Blackfoot
Key: 22692 **Route:** I-15 **Mile Post:** 92.516 **Eng C**
Counties: Bingham
Project: This project will replace the I-15 over US-26 bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22693. TS&L Submittal on 03/02/2023. Public meeting scheduled for August 17th.

Project Name: UPRR Bridge St NBL & SBL, Blackfoot
Key: 22693 **Route:** I-15 **Mile Post:** 92.259 **Eng C**
Counties: Bingham
Project: This project will replace the I-15 over Bridge St. & UPRR bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22692. TS&L Submittal on 03/02/2023. Public meeting scheduled for August 17th.

TH:es/mh
rf *electronic*

ATTACHMENT E



2024 PROJECT LOCATION MAP

POCATELLO WATER DEPT.
PREPARED BY: B. HOCH

