



Bannock Utility Coordinating Council  
3636 Jason Avenue | Pocatello, ID 83204  
Phone (208) 681-9228

Merril Quayle, President  
JJ Murphy, Vice President  
Bridger Morrison, Secretary/Treasurer

---

# Bannock Utility Coordinating Council

Meeting Minutes  
January 11, 2023  
10:00 a.m.

Iwamizawa Conference Room &  
GoToMeeting App

**Bannock Utility Coordinating Council Meeting Minutes**  
**January 11, 2023 @ 10:00 a.m.**  
**City Hall Iwamizawa Conference Room & GoToMeeting App**

**1. Welcome/Attendees Sign-In**

- Meeting was called to order by Merrill Quayle at 10:02 a.m.
- Attendees: **See Attachment A**
- Excused: Mike Neville (City of Pocatello Streets), Franklin Delos Reyes (Marathon)

**2. Approval of Minutes from the December 14<sup>th</sup> meeting**

Council was asked to approve the minutes from the December 14<sup>th</sup> meeting as written. Motion to approve made by Russell Christ and seconded by Chris Sigrist. Motion passed.

**3. Financial Report**

- As of December 31, the Bannock UCC has a balance of \$2,365.16. An additional \$75 to be deposited today.
- Invoices for the BUCC 2023 dues were sent out the first week of November. If you have not received yours, please let Merrill or Brenda know.

**4. Items from Idaho UCC**

- The IUCC is still in need of a Sec/Treasurer.
- Any IUCC questions? Please contact one of the Idaho State UCC officers:
  - Alan Volbrecht, President [alan.volbrecht@elmutility.com](mailto:alan.volbrecht@elmutility.com)
  - Bruce Hathaway, Vice-President [bruce@fatbeam.com](mailto:bruce@fatbeam.com)

**5. Digline Information and News**

- Ticket information can always be found online at <https://www.digline.com/statistics>.

**6. Damage Prevention Board News**

- Next Board Meeting will be held Jan 18, 2023
- The board is still in need of three new members – a commercial contractor, residential contractor, and a large/small excavator. Reach out to Bill if you are interested.
- Bill Hale, Damage Prevention Program Specialist 208-332-7140
- Link to the meeting dates and agendas: <https://dbs.idaho.gov/boards/damage-prevention-board/>

## 7. Last Meeting Follow-ups

- Assignments for the Bannock UCC Contractor Breakfast scheduled for Feb 22, 2022 at the Streets Department/Public Works Annex on Garrett Way.
- Moving forward with the .05 cent BUCC collection for educational purposes. Merrill and Brenda will draft a letter indicating that we have the majority vote and that everyone contacted is fine with the increase. Plan to start charging the additional .05 cents the beginning of February.

## 8. February 22, 2023 Bannock UCC Contractor Breakfast

- See detailed notes on **Attachment B**

## 9. Project Specific Discussion

- The US-91 Park Lawn to Siphon/New Day Project in Chubbuck
  - This project will involve road widening and sidewalks.
  - Project Engineer, Molly Toy at Kimley-Horn, said they are in the preliminary states, going through base mapping and as-builts. Will be doing public outreach/involvement. Will have a better schedule for next month's meeting.
  - Andrea has been reaching out to the utilities involved in this project.

## 10. Open Discussion on Projects Within the Area of Influence

- **Sparklight (Russell Christ)**
  - Joint Trench
  - Olive Garden
  - Maverick at 2100 E Center
  - Hawthorne/Quinn
- **Intermountain Gas (Phil Colborn)**
  - Joint Trench
- **ITD (Chris Sigrist)**
  - See **Attachment C** for list of ITD projects
  - Fort Hall paving preservation
- **Syringa Networks (Doug Brooks)**
  - Build in Chubbuck from Laurel Lane to Highway Ave
- **City of Pocatello (Merril Quayle):**
  - **Reported working on the following projects –**
    - Carson Street Bridge Project in under construction

- Hawthorne/Quinn Intersection – apparent low bid was Sunroc; construction to begin in the Spring
- **Street Department**
  - Winter road maintenance
  - Working on 2023 paving program
- **Water Department**
  - Pocatello Creek Booster Station utilities continue; trying to wrap up for winter.
  - 5M Gallon Tank Transmission Line - cross Grant-Fore Road
- **WPC**
  - Whitman lift station construction wrapping up for Winter

**11. Any other items from the council**

N/A

**12. Review of any action items**

- Draft letter compiled regarding .05 cent addition to Digline tickets for BUCC funds
- Breakfast assignments

**13. Next meeting**

Scheduled for Wednesday, February 8<sup>th</sup> at 10:00 a.m. via GoToMeeting App OR in person in the City Hall Iwamizawa Conference Room.

**14. Adjourn**

Meeting adjourned at 10:45 a.m.

APPROVED BY:

---

MERRIL QUAYLE, PRESIDENT

ATTEST:

---

BRIDGER MORRISON, SECRETARY/TREASURER

PREPARED BY: Brenda Andrews

# ATTACHMENT

# A

---

**Attendees Sign-In**  
**Bannock Utility Coordinating Council Meeting**  
**Location: City of Pocatello Iwamizawa Conference Room, City Hall**  
**Date/Time: 1.11.2023/10:00am**                      **Conducting: Merrill Quayle**

Name	Representing	Email	Phone Number	Initials
Andrews, Brenda	City of Pocatello Engineering	<a href="mailto:bandrews@pocatello.us">bandrews@pocatello.us</a>	208-234-6225	BA
Austin, Robbie	Mickelsen Construction	<a href="mailto:mikoestimator@gmail.com">mikoestimator@gmail.com</a>	208-339-3805	✓
Bringhurst, Kirsten	Utility Vac N Fill	<a href="mailto:utilityvacnfill@gmail.com">utilityvacnfill@gmail.com</a>	208-417-8558	
Brooks, Doug	Syringa Networks	<a href="mailto:dbrooks@syringanetworks.net">dbrooks@syringanetworks.net</a>	208-520-9233	DB
Christ, Russell	Sparklight	<a href="mailto:russell.christ@sparklight.biz">russell.christ@sparklight.biz</a>	208-223-0648	RGC
Colborn, Phillip	Intermountain Gas Co.	<a href="mailto:phillip.colborn@intgas.com">phillip.colborn@intgas.com</a>	208-220-6587	✓
Cutler, Jake	Direct Communications	<a href="mailto:jacobc@directcom.com">jacobc@directcom.com</a>	208-847-5785	
Darrington, Cade	Marathon Pipeline	<a href="mailto:crdarrington@marathonpetroleum.com">crdarrington@marathonpetroleum.com</a>	208-431-4365	
Delos Reyes, Frank	Marathon Pipeline	<a href="mailto:FHDelosReyes@marathonpetroleum.com">FHDelosReyes@marathonpetroleum.com</a>	360-448-5137	
Farnsworth, Kerri	City of Pocatello Streets	<a href="mailto:kfarnsworth@pocatello.us">kfarnsworth@pocatello.us</a>	208-234-6250	
Funk, Zac	Badger Daylight	<a href="mailto:zfunk@badgerinc.com">zfunk@badgerinc.com</a>	208-484-4686	
Gumm, Sean	JR Simplot	<a href="mailto:sean.gumm@simplot.com">sean.gumm@simplot.com</a>	208-220-6018	
Hale, Bill	Damage Prevention/Div. of Building Safety	<a href="mailto:Bill.Hale@db.s.idaho.gov">Bill.Hale@db.s.idaho.gov</a>	208-332-7140	✓
Halstead, Melodie	ITD	<a href="mailto:melodie.halstead@itd.idaho.gov">melodie.halstead@itd.idaho.gov</a>	208-239-3370	
Harding, Renae	HLE	<a href="mailto:renaeh@hleinc.com">renaeh@hleinc.com</a>	208-785-2977	
Hubbard, Josh	Williams NW Pipeline Co.	<a href="mailto:josh.hubbard@williams.com">josh.hubbard@williams.com</a>	208-705-0623	✓
Kramer, Eric	USIC	<a href="mailto:erickramer@usicl.com">erickramer@usicl.com</a>	208-351-7215	
Maki, Julie	Digline	<a href="mailto:jmaki@digline.com">jmaki@digline.com</a>		
Morgan, Ethan	Idaho Power	<a href="mailto:emorgan@idahopower.com">emorgan@idahopower.com</a>	208-388-6510	
Morrison, Bridger	City of Chubbuck	<a href="mailto:bmorrison@cityofchubbuck.us">bmorrison@cityofchubbuck.us</a>	208-237-2430	✓
Murphy, JJ	Intermountain Gas Co.	<a href="mailto:james.murphy@intgas.com">james.murphy@intgas.com</a>	208-241-8710	JJM
Neville, Mike	City of Pocatello	<a href="mailto:mneville@pocatello.us">mneville@pocatello.us</a>	208-705-6308	
Pallante, Matthew	Idaho Power	<a href="mailto:MPallante@idahopower.com">MPallante@idahopower.com</a>	208-530-6924	✓
Parrish, Daniel	Direct Communications	<a href="mailto:danielp@directcom.com">danielp@directcom.com</a>	208-406-3503	
Prescott, Adrian	Direct Communications	<a href="mailto:adrian@directcom.com">adrian@directcom.com</a>	208-530-1992	
Quayle, Merrill	City of Pocatello	<a href="mailto:mquayle@pocatello.us">mquayle@pocatello.us</a>	208-681-9228	✓
Sheppard, Andrea	J-U-B	<a href="mailto:asheppard@jub.com">asheppard@jub.com</a>	208-589-8756	✓
Sigrist, Chris	ITD District 5	<a href="mailto:christopher.sigrist@ITD.idaho.gov">christopher.sigrist@ITD.idaho.gov</a>	208-239-3375	CS
Smith, Steve	Fybercom	<a href="mailto:steve.smith@fybercom.net">steve.smith@fybercom.net</a>	208-569-6851	
Villa, Jesus	JR Simplot	<a href="mailto:jesus.villaruiz@simplot.com">jesus.villaruiz@simplot.com</a>	208-223-8398	✓
Wood, Patrick	Damage Prevention/Div. of Building Safety	<a href="mailto:Patrick.Wood@db.s.idaho.gov">Patrick.Wood@db.s.idaho.gov</a>	208-332-7140	

Morgan, Jason ITD                      [Jason.morgan@itd.idaho.gov](mailto:Jason.morgan@itd.idaho.gov)                      208-239-3323

Mike Whitney - Stake center locating

Kevin Sonico - ITD

David Pacheco - State Center Locating

Molly Toy

# ATTACHMENT B

---



# Bannock Utility Coordinating Council Breakfast Planning

Date: February 22, 2023 Time: 7 – 9 a.m.

Place: Public Works Annex @ 2405 Garrett Way

## Event Details & Assignments

- **Location:** City of Pocatello Public Works Annex at 2405 Garrett Way
- **Invitations:** Invitations were sent out on January 11<sup>th</sup>. Another round will be sent out on February 1<sup>st</sup>, and reminder to those signed up on February 13<sup>th</sup>.
- **Presentations:**
  - Bannock UCC – 5-minute introduction (Merril)
  - Idaho Damage Prevention Board 5- 10 minutes (Bill Hale)
  - Idaho Power Safety Presentation 10 – 15 minutes (Alisha Murphy)
  - Idaho UCC White Paint Presentation 10 – 15 minutes (Alan Volbrecht)All presentations combined should not exceed 45 minutes.
- **Possible Vendors:**
  - Western States (confirmed)
  - Ditch Witch (confirmed)
  - Dig Line (confirmed)
  - Idaho Power (confirmed)
  - Intermountain Gas (confirmed)
  - Williams (confirmed)
  - Direct Communications – Merrill left message
  - Mountain West – Phil to reach out
  - United Rental (confirmed)
  - Marathon (confirmed)
  - Utility Vac-N-Fill – Merrill left message
  - DOPL/Bill Hale (confirmed)
- **Door prizes** – Intermountain Gas bring BBQ grill; what other prizes?
- **Tickets and container** to draw from for door prizes (Williams)
- Table set up for door Prizes
- **Name tags and marker** – only for the BUCC people this year.
- **Sign in sheet** (Brenda)
- **Setup/Takedown:** 15 tables and 120 chairs for 116 people – Table and chairs from Parks. Mike Neville will take care of this. We will need help with cleanup from our committee.
- Garbage cans – Merrill will contact Sanitation
- **Computer, cords, remote** for screen for presentations and mic with speakers – some of the feedback we received last year was that the sound wasn't clear and loud enough and the screen wasn't visible on the wall. Merrill will look into making adjustments with the microphone and Phil and JJ will look into getting a large screen.
- **Food:** Del Monte – We voted to continue with Del Monte; Phil to work with them. He will also set up an account with Del Monte to receive donations.
- **Questionnaire/Evaluation of the event:** Everyone approved the eval from last year; Brenda will print.
- **Brochures** for Bannock UCC and information to join if interested; Merrill has some from last year.
- **Additional Funding:** If your company would like to contribute, they can pay Del Monte directly for the cost of the breakfast (located at 808 West Center in Pocatello. Phone number 208-234-2061) OR send a check to Bannock UCC, attention Merrill Quayle, 3636 Jason Ave, Pocatello ID 83204.
- **Parking** – there should be plenty of parking. People will need to park along Frontage Road at an angle.
- **Signage to entrance** – Merrill will put up a sign so people enter the proper door.

## Breakfast Schedule

- 6:30 a.m. show up and unlock doors
- Direct Communications to man tickets for door prizes?
- 7:00 a.m. Welcome and start breakfast (where are the exits, restrooms, garbage etc.)
- Recognize vendors and thank them
- 7:30am Start presentations (see above)
- 8:30am door prizes/please fill out evaluation/thank everyone again
- 9:00am Conclude and clean up

# ATTACHMENT C

---

**IDAHO TRANSPORTATION DEPARTMENT  
DISTRICT FIVE MONTHLY PROJECT REPORT- JANUARY 2023**

**CONSTRUCTION**

---

<b>Project Name:</b>	<b>I-86/I-15 System IC</b>		
<b>Key:</b> 20589	<b>Route:</b> I-86/I-15	<b>Mile Post:</b> 72.15	<b>Eng A,B &amp; C</b>
	<b>Counties:</b> Bannock		
<b>Project:</b>	The purpose of this project is to replace aging bridge structures and the asphalt pavement, and to modify the layout of the interchange to improve operations.		
<b>Status:</b>	Project awarded to Sundt-Cannon. Construction is underway as part of phase 1 that will continue on thru spring of 2023		
<b>Project Name:</b>	<b>I-86 UPRR Bridge, Pocatello</b>		
<b>Key:</b> 22544	<b>Route:</b> I-86	<b>Mile Post:</b> 61.55	<b>Eng C</b>
	<b>Counties:</b> Bannock		
<b>Project:</b>	Bridge Replacement		
<b>Status:</b>	Project has been awarded to Ralph L Wadsworth. Pre-construction meeting held on 11/2/2022. Construction to begin between 2/12/2023 and 3/8/2023.		
<b>Project Name:</b>	<b>I-15, Arimo Road IC #40</b>		
<b>Key:</b> 19849	<b>Route:</b> I-15	<b>Mile Post:</b> 40.425-40.426	<b>Eng A</b>
	<b>Counties:</b> Bannock		
<b>Project:</b>	This project will replace the Arimo Road Interchange (#40) Bridge on I-15 in Bannock County.		
<b>Status:</b>	Project was bid and awarded to Cannon Construction. Project is nearing completion. Some non-traffic related work will remain until warmer weather in the spring 2023.		
<b>Project Name:</b>	<b>US-30, FY25 Nounan Rd to Bennington</b>		
<b>Key:</b> 21895	<b>Route:</b> US-30	<b>Mile Post:</b> 424.5-430	<b>Eng A</b>
	<b>Counties:</b> Bear Lake		
<b>Project:</b>	This project is a Cement Recycled Asphalt Base Stabilization. The idea is to grind the existing highway down to the base and add cement thereby reinforcing the stability of the highway and enhancing the lifecycle of US-30 between mileposts 424.5 and 430		
<b>Status:</b>	Project has been awarded to Western and is completed with only a chip seal warranty review in the spring of 2023 for final acceptance.		
<b>Project Name:</b>	<b>I-15, Fort Hall IC #80</b>		
<b>Key:</b> 20083	<b>Route:</b> I-15	<b>Mile Post:</b> 79.821-80.123	<b>Eng B</b>
	<b>Counties:</b> Bannock		
<b>Project:</b>	This project includes bridge replacements for I-15 Exit #80 (milepoint 79.9) Overhead Bridge including new ramps, Town Lateral Canal Bridge under I-15 (milepoint 80.14), and Ross Fork Creek Bridges under the Exit #80 ramps and I-15 (milepoint 79.8) It will also include redesigning the roads that are directly adjacent to the bridges to fit the new geometric design of the ramps and bridges as necessary.		
<b>Status:</b>	Under construction until October 2023.		

**Project Name:** **FY22 D5 Bridge Repair**  
**Key:** 20643 **Route:** Various **Mile Post:** Various **Eng C**  
**Counties:** Various  
**Contractor:** **Cannon Builders, Inc**  
**Project:** Bridge repairs  
**Status:** Contract No. 8730. Time Start: June 13<sup>th</sup>, Construction Start: June 20<sup>th</sup>, 125 Calendar Days (Modified by CO). Project time paused on 10/14 for the winter and will recommence in the spring.

**Project Name:** **FY22 D5 High Priority Bridge Repairs**  
**Key:** 21977 **Route:** Various **Mile Post:** Various **Eng C**  
**Counties:** Various  
**Contractor:** **Cannon Builders, Inc**  
**Project:** Bridge repairs  
**Status:** Contract No. 8730. Time Start: June 13<sup>th</sup>, Construction Start: June 20<sup>th</sup>, 125 Calendar Days (Modified by CO). Project time paused on 10/14 for the winter and will recommence in the spring.

**Project Name:** **Soda Springs to Conda**  
**Key:** 21831 **Route:** SH-34 **Mile Post:** 59.25 to 63.50 **Eng C**  
**Counties:** Caribou  
**Project:** Mill and Overlay  
**Status:** Construction substantially completed on August 24, 2022.

**Project Name:** **West Side Road to Wayan Loop Road**  
**Key:** 23332 **Route:** SH-34 **Mile Post:** 83.975 to 88.202 **Eng C**  
**Counties:** Caribou  
**Project:** Mill and Overlay  
**Status:** Construction substantially completed on September 8, 2022.

**Project Name:** **FY21 D5 Fence Improvements**  
**Key:** 22487 **Route:** I-86 **Mile Post:** 14.82 to 17.75 **Eng C**  
**Counties:** Cassia/Power  
**Project:** Fence Replacement  
**Status:** Construction completed, and project closeout sent to DRI.

**Project Name:** **FY22 D5 Fence Improvements**  
**Key:** 22488 **Route:** I-86 **Mile Post:** 18.00 to 26.00 **Eng C**  
**Counties:** Power  
**Project:** Fence Replacement  
**Status:** Construction final inspection scheduled for 12/19/2022.

**Project Name:** **I-86 FY22 D5 Pavement Preservation, Power County**  
**Key:** 22697 **Route:** I-86 **Mile Post:** Various **Eng C**  
**Counties:** Power  
**Project:** Microseal

**Status:** Work was finished on September 9<sup>th</sup>, 2022. We are waiting for the warranty period to expire on April 1<sup>st</sup>, 2023.

**Project Name:** E Alameda Rd and Yellowstone Ave.  
**Key:** 19053 **Route:** US-91 **Mile Post:** 77.89 **Materials/Traffic**  
**Counties:** Bannock  
**Project:** Signal upgrade  
**Status:** Substantially completed. Working towards completing MSR.

**Project Name:** FY22 W. Bingham Co Pavement Preservation  
**Key:** 20597 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**  
**Counties:** Bingham County  
**Project:** This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.  
**Status:** Substantially completed. Working towards completing MSR and change order/NCOD.

**Project Name:** FY23 E. Bingham Co Pavement Preservation  
**Key:** 20415 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**  
**Counties:** Bingham County  
**Project:** This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.  
**Status:** Contract has been bid and awarded. Setting up Pre-con meeting and supporting documents.

**Project Name:** FY23 Fort Hall Pavement Preservation  
**Key:** 22684 **Route:** I-15/US-91 **Mile Post:** Varies **Materials/Traffic**  
**Counties:** Bingham County  
**Project:** This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.  
**Status:** Project has been bid. Waiting on contract to be awarded.

**Project Name:** FY22 City of Preston Seal Coat  
**Key:** 23564 **Route:** US-91 **Mile Post:** Varies **Materials/Traffic**  
**Counties:** Franklin County  
**Project:** This project will seal coat the roadway which will cover the existing pavement markings and then restripe to the two through lane configuration.  
**Status:** Substantially completed. Working towards completing MSR.

**Project Name:** I-15, Devils Creek Landslide Mitigation, Oneida Co  
**Key:** 23471 **Route:** I-15 **Mile Post:** 20.8 – 21.1 **Eng B & Materials**  
**Counties:** Oneida County  
**Project:** This project will provide landslide mitigation.  
**Status:** Construction substantially completed on December 4, 2022.

## DESIGN

---

**Project Name:** I-15, Inkom South IC to Portneuf IC  
**Key:** 20229      **Route:** I-15      **Mile Post:** 58 – 62.5      **Eng B**  
**Counties:** Bannock

**Project:** This project will be a CRABs project. It will improve pavement conditions on I-15 between milepost 58 and 62.5 by performing base stabilization and an overlay. This will address the aging pavement, thereby creating a stable and smooth driving surface.

**Status:** Project has been sent out for PS&E.

### FY 2022

**Project Name:** INT of I-86B and Pocatello Ave  
**Key:** 19605      **Route:** I-86B      **Mile Post:** 4.08      **Eng A**  
**Counties:** Power

**Project:** This project will create a 'T' intersection at the intersection of I-86B and Pocatello Avenue in American Falls. This work will be designed under Horrocks Engineering and should be PSE ready Spring of 2023

**Status:** Horrocks is preparing for the preliminary design review. The project year has been changed to 2025.

### FY 2023

**Project Name:** US-26, Moreland Rd to MP 303.5  
**Key:** 20481      **Route:** US-26      **Mile Post:** 301.538 – 303.500      **Eng B**  
**Counties:** Bingham

**Project:** Widening

**Status:** Environmental has been cleared. Waiting on signatures on plan sheets before it is sent out for PS&E.

**Project Name:** FY23 D5 Bridge Repair  
**Key:** 20636      **Route:** I-15      **Mile Post:** Various      **Eng B**  
**Counties:** Multiple

**Project:** Bridge preservation project on multiple structures north of I-86.

**Status:** PS&E submitted Dec. 20<sup>th</sup> for bid February 2023, however, there may be a change order to repair an additional bridge that is failing within Fort Hall.

**Project Name:** Blackfoot Signal Upgrade  
**Key:** 20595      **Route:** I-15B      **Mile Post:** Various      **Materials/Traffic**  
**Counties:**

**Project:** This project will include the installation of a new signal cabinet, mast arms, and will upgrade the signals to modern equipment on the ITD system throughout Blackfoot.

**Status:** Initial Review started. Corrections being made and working toward final review and PS&E.

**Project Name:** D5 Wildlife Fence  
**Key:** 20437 **Route:** US-30 **Mile Post:** 371.77 – 375.958 **Materials/Traffic**  
**Counties:** Bannock  
**Project:** This project will install wildlife fence and jump outs along US-30.  
**Status:** The existing fence has been measured. A meeting with Fish and Game is planned to figure where to install jump outs. Design is scheduled to be complete June 2022.

**Project Name:** Bear Rv Br Repair, Bear Lake Co  
**Key:** 23046 **Route:** US-89 **Mile Post:** 23.335 **Eng C**  
**Counties:** Bear Lake  
**Project:** This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.  
**Status:** PS&E submittal by end of March. Project to be companioned with KN23047. Ready for bid.

**Project Name:** Bear Lake Outlet Canal Br, Bear Lake Co  
**Key:** 23047 **Route:** US-89 **Mile Post:** 22.605 **Eng C**  
**Counties:** Bear Lake  
**Project:** This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.  
**Status:** PS&E submittal by end of March. Project to be companioned with KN23046. Ready for bid.

#### **FY 2024**

**Project Name:** US-91, FY24 Blackfoot Canal  
**Key:** 20447 **Route:** US-91 **Mile Post:** 113.255 **Eng A**  
**Counties:** Bingham  
**Project:** This project will replace the Blackfoot Canal Bridge on US-91 at milepost 113.255. It was originally built in 1951  
**Status:** The project has finished final design and is nearly PS&E ready. ITD has sent the plans and hydraulic report to UPRR for review.

**Project Name:** US-30, Rocky Point Wildlife Xings  
**Key:** 22127 **Route:** US-30 **Mile Post:** **Eng A**  
**Counties:** Bear Lake  
**Project:** This project will install new/original wildlife crossing on US-30 South of Montpelier. This area is a primary wildlife crossing area for a large region justifying the installment of crossings.  
**Status:** Idaho Fish and Game has partnered with ITD throughout the process and will continue throughout design to PS&E to ensure the locations and type of structure is



conducive to the needs of the animals. The Charter and the project schedule are being developed. Anticipated to be PS&E ready by Oct. 2023 as it is a FY2025 project.

**Project Name:** **FY23 D5 FENCE IMPROVEMENTS, BANNOCK CO**  
**Key:** 22489 **Route:** I-15 **Mile Post:** 27 to 37 **Eng B**  
**Counties:** Bannock  
**Project:** This project is an SIA project. The scope of work is to replace the existing fence on I-15 from milepost 27.00 to 37.00 back to functional condition with a wildlife/cattle-friendly fence.  
**Status:** Project has been bid and awarded to All Rail Construction, LLC out of Caldwell, ID. Scheduled construction summer 2023.

**Project Name:** **ONEIDA CO LN TO 2200 S, FRANKLIN CO**  
**Key:** 22673 **Route:** SH-36 **Mile Post:** 112.4 – 117.9 **Eng B**  
**Counties:** Franklin  
**Project:** Asphalt Overlay  
**Status:** Project design has started. Funding has been allocated. New PS&E date is set for March 2023.

**Project Name:** **SH-39, FY24 Wasteway Canal**  
**Key:** 20609 **Route:** SH-39 **Mile Post:** 6.905 **Eng B**  
**Counties:** Power  
**Project:** This project will replace the Wasteway Canal Bridge on SH-39 at milepost 6.905. It was originally built in 1930.  
**Status:** Kimley-Horn is working on finishing the hydraulics report. Bridge repair plans will follow. No PS&E date is required, but everything will be finished January 2023. Bridge plans will be added to a bridge repair project when completed.

**Project Name:** **FY24 D5 Bridge Repair**  
**Key:** 20705 **Route:** State **Mile Post:** Various **Eng C**  
**Counties:**  
**Project:** This project will provide bridge deck preservation and preventative maintenance to the bridges, bridge approaches and guardrail in various locations throughout District 5.  
**Status:** Notice to proceed given on March 18, 2022. TS&L report delivered by consultant. Anticipated to be PS&E ready by late March of 2023.

**Project Name:** **I-15, Rose Rd IC to N Lava Rocks**  
**Key:** 20688 **Route:** I-15 **Mile Post:** 97.992 – 104.202 **Eng C**  
**Counties:** Bingham  
**Project:** This project is a pavement rehabilitation project designed to fix cracking and rutting and prolong the pavement lifecycle of I-15. An RFP for design services has been reviewed and a consultant has been selected. The design scope is under development.  
**Status:** Concept level approach determined via Consultant. Coordinating with I-15 TECM corridor project.

**FY 2025**

**Project Name:** **McCammon IC to Old US-91**  
**Key:** 21832      **Route:** I-15B      **Mile Post:** 359.5 – 359.7      **Eng A**  
**Counties:** Bannock

**Project:** This project is a restoration and resurfacing designed to extend the pavement lifecycle on I-15 Business Loop in McCammon between mileposts 0 and .494.  
**Status:** PS&E submitted Fall of 2021. The restoration will include replacing asphalt with concrete and a sign bridge replacement. ITD is working with Williams Gas to get some primary work done on their utilities under the roadway prior to construction. This is a FY2025 project.

**Project Name:** **FY25 D5 Bridge Repair**  
**Key:** 21874      **Route:**      **Mile Post:**      **Eng B**  
**Counties:**

**Project:** Bridge Repairs throughout the District.  
**Status:** Charter and project schedule are being developed. Anticipated to be PS&E ready by Oct. 2022 as it is a FY2025 project.

**Project Name:** **FY25 Oneida Co Pavement Preservation**  
**Key:** 21815      **Route:**      **Mile Post:**      **Eng A**  
**Counties:** Oneida

**Project:** Prolong the life and increase skid resistance of state highway pavements within Oneida Co. by applying a seal coat over existing road surfaces.  
**Status:** Charter and project schedule are completed. Anticipated to be PS&E ready by Oct. 2023 as it is a FY2025 project.

**Project Name:** **US-91, FY25 Yellowstone Ave; Breneman to Knudsen**  
**Key:** 21911      **Route:** Bannock      **Mile Post:** 79.8 – 80.2      **Materials/Traffic**  
**Counties:**

**Project:** This is a safety project with a scope of constructing a concrete median, thereby disallowing left hand turns across multiple lanes of traffic.  
**Status:** Charter and project schedule are developed. Anticipated to be PS&E ready by Oct. 2023 as it is a FY2025 project.

**Project Name:** **Main St GS NBL & SBL, Inkom**  
**Key:** 20547      **Route:** I-15      **Mile Post:** 57.172-57.173      **Eng A**  
**Counties:** Bannock

**Project:** This project will replace both the Northbound and Southbound structures on I-15 over Main Street in Inkom at milepost 57.172. They were originally built in 1962. The local road underneath is being slightly lowered to allow more clearance under the I15 structure.  
**Status:** This is being designed by a consultant and they have completed intermediate design. A series of public outreach activities have been conducted for several projects scheduled in Inkom. Anticipated to be PS&E ready by fall 2023. This is a FY2025.

**Project Name:** **UPRR Inkom OPass**  
**Key:** 20186      **Route:** I-15      **Mile Post:** 55.913-55.914      **Eng A**  
**Counties:** Bannock

**Project:** This project intends to replace the UPRR Inkom Overpass Bridge in Bannock County on Interstate 15. This is large structure as it takes I15 over the I15B Loop and several UPRR main line tracks.

**Status:** PS&E submittal anticipated in the Fall 2023. This project is under design by a consultant and the intermediate design has been submitted for review. This is a FY2025 project.

**Project Name:** **I-15, Inkom IC NBL & SBL**  
**Key:** 21872      **Route:** I-15      **Mile Post:** 6.905      **Eng C**  
**Counties:** Bannock

**Project:** This project will be an Interchange Replacement on Interstate 15 in Inkom.  
**Status:** Preliminary concepts have been developed. ITD staff have attended Inkom city council meetings to make them aware of the upcoming project and to coordinate the project with the city of Inkom transportation plan developed by Keller Associates. Public outreach to gather community feedback and input on all Inkom area projects slated for construction from 2025 to 2026 has been performed. Work on the IMR has begun following coordination with FHWA.

District 5 has coordinated with HQ Bridge to coordinate the design timeline of the project and project staffing to meet the proposed schedule.

**Project Name:** **Georgetown Summit to Nounan Rd**  
**Key:** 23612      **Route:** US-30      **Mile Post:** 419-425      **Materials/Traffic**  
**Counties:** Bear Lake

**Project:** **This project will apply a sealcoat, intended to extend the pavement lifecycle.**  
**Status:** Planning is completed. The project estimate has been created, initial special provisions created, and working toward having the project out to PS&E by March 2022.

### FY 2026

**Project Name:** **US-91, FY26 Park Lawn to Siphon Rd**  
**Key:** 21860      **Route:** US-91      **Mile Post:** 81.14 to 81.55      **Eng B**  
**Counties:** Bannock

**Project:** This project is a widening project that will provide additional capacity along Yellowstone Avenue between Park Lawn and Siphon. It will also allow for the addition of a traffic signal at the intersection of Yellowstone Avenue and Siphon Road

**Status:** Notice-to-proceed has been issued to the design consultant. Early purchase of parcel on SW corner of Yellowstone/Siphon Rd is in progress. A Public Involvement Plan has been drafted.

**Project Name:** **I-15B – Rapid Creek Bridge Apprs**  
**Key:** 22279      **Route:** I-15B (Inkom)      **Mile Post:** 0.412      **Eng C**  
**Counties:** Bannock

**Project:** Bridge Replacement

**Status:** Project is being designed by a consultant. Project on track to be PS&E delivered in the late 2022/early 2023 once a cooperative agreement is finalized with the City of Inkom.

**Project Name:** **FY26 CARIBOU CO PAVEMENT PRESERVATION**  
**Key:** 22186 **Route:** US-30/US-34 **Mile Post:** US-30: 375.84 to 413.1; US-34: 35.28 to 113.60 **Eng B**  
**Counties:** Caribou

**Project:** This is a preventative maintenance project that reoccurs on a 7-10 year cycle, extending the lifecycle of the highways. The project will apply pavement preservation treatments including seal coats, fog coats, and bridge deck sealants. Seal coat US-30 from mp 375.836 to 413.1 and SH-34 from mp 35.280 to 113.600.

**Status:** Project has been funded. Specifications are ready, but project is being put on hold until closer to funding year.

**Project Name:** **I-15 – IC 89 to IC 93**  
**Key:** 22187 **Route:** I-15 **Mile Post:** 88.728 to 92.748 **Eng C**  
**Counties:** Bingham

**Project:** Pavement Rehab

**Status:** Project is being designed by a consultant. Phase I preliminary design has been completed. Scope negotiations under way to complete the Final Roadway Plans in parallel with the I-15 corridor alignment and structures designed by the DEA led team..

**Project Name:** **FY26 D5 BRIDGE REPAIR**  
**Key:** 22278 **Route:** US 26 **Mile Post:** Varies **Eng B**  
**Counties:** Varies

**Project:** BR REHAB

**Status:** Project is to begin Fall 2022.

**Project Name:** **SNAKE RV BR REPAIR, BLACKFOOT**  
**Key:** 23045 **Route:** US-26 **Mile Post:** 305.809 **Eng B**  
**Counties:** Bingham

**Project:** The US 26 over the Snake River , Blackfoot Br project is located near Blackfoot, ID in Bingham County will preserve the bridge in order to extend the structures life in Good Condition.

**Status:** Bridge work has been allocated. Scour analysis will be performed by consultant.

**Project Name:** **GIBSON LATERAL CANAL, BINGHAM CO**  
**Key:** 22248 **Route:** US-91 **Mile Post:** 93.94 to 94.80 **Eng B**  
**Counties:** Bingham

**Project:** The purpose of this project is to replace a bridge that is unserviceable.

**Status:** Bridge has completed TS&L for bridge structure. Anticipated completion of roadway, bridge, and geotechnical plans and specifications by winter or spring 2023.

**Project Name:** **Thomas to Collins Siding Rd**  
**Key:** 20424 **Route:** SH-39 **Mile Post:** 51.451 - 52.698 **Eng A**  
**Counties:** Bingham

**Project:** This project will involve the addition of a two way left turn lane, with a possible roundabout at the intersection of SH-39 and Collins Siding Road.  
**Status:** This project is companioned with a local project 22104 West Bridge Street Bridge Project. A consultant is designing this project leading all efforts up to PS&E delivery. LTHAC will administer the contract for this project with significant support from the District. This is a 2026 project.

**FY 2027**

**Project Name:** I-15 UPRR S Blackfoot IC SBL BR APPRS  
**Key:** 22241 **Route:** I-15 **Mile Post:** 88.763 **Eng C**  
**Counties:** Bingham  
**Project:** Bridge Replacement  
**Status:** This will be designed in house and we are starting on the development currently. David Evans was selected to help support internal staff. Will be completing value planning this winter. Companioned with KN22242

**Project Name:** I-15 UPRR S Blackfoot IC NBL BR APPRS  
**Key:** 22242 **Route:** I-15 **Mile Post:** 88.764 **Eng C**  
**Counties:** Bingham  
**Project:** Bridge Replacement  
**Status:** This will be designed in house and we are starting on the development currently. David Evans was selected to help support internal staff. Will be completing value planning this winter. Companioned with KN22241.

**Project Name:** I-15B, McCammon Business Loop  
**Key:** 22657 **Route:** I-15B (McCammon) **Mile Post:** 0.0 to 3.6 **Eng C**  
**Counties:** Bannock  
**Project:** Pavement Rehab  
**Status:** Geotechnical investigations are needed to identify the proper treatment for rehabilitating the asphalt pavement. ITD's materials group will perform field work, perform material testing, and produce the materials report.

**Project Name:** FIRST CR TO CARIBOU N'TL FOREST, ONEIDA CO  
**Key:** 22672 **Route:** SH-36 **Mile Post:** 104 - 109 **Eng B**  
**Counties:** Oneida  
**Project:** Mill and Overlay  
**Status:** Project design has started. Waiting on funding source and Environmental.

**Project Name:** US 26 IC NBL & SBL, Blackfoot  
**Key:** 22692 **Route:** I-15 **Mile Post:** 92.516 **Eng C**  
**Counties:** Bingham  
**Project:** This project will replace the I-15 over US-26 bridges and reconstruct IC#93  
**Status:** Project will be Consultant designed (DEA led design team) and companioned with KN22693. NTP on 10/19, project Kickoff meeting scheduled for 11/21.

**Project Name:** UPRR Bridge St NBL & SBL, Blackfoot  
**Key:** 22693 **Route:** I-15 **Mile Post:** 92.259 **Eng C**  
**Counties:** Bingham

**Project:** This project will replace the I-15 over Bridge St. & UPRR bridges and reconstruct IC#93

**Status:** Project will be Consultant designed (DEA led design team) and companioned with KN22692. NTP on 10/19, project Kickoff meeting scheduled for 11/21.

**Project Name:** **W BLACKFOOT IC TO RIVERSIDE CANAL NBL, BINGHAM CO**

**Key:** 22656      **Route:** I-15      **Mile Post:** 92.75 to 97.1      **Eng B**  
**Counties:** Bingham

**Project:** Complete 3R project improvement on I-15 from MP 92.75 to 97.10. CRABS overlay. Project begins at the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.

**Status:** Project modified to a Pavement Preservation rather than CRABS due to 3<sup>rd</sup>-lane addition on I-15. Awaiting information from staff to complete Charter Change Request.

**Project Name:** **YELLOWSTONE TO GARRETT CORRIDOR, POCATELLO**

**Key:** 22687      **Route:** US-30      **Mile Post:** 335.4 to 335.8      **Eng B**  
**Counties:** Bannock

**Project:** This project will address the mobility and safety of a corridor within Pocatello. This will include the addition of turn bays, adjustments to the signals, and an overall redesign of the corridor.

**Status:** Negotiation and development estimate have been completed. Funds are not anticipated to be ready until after 2023 program update.

**Project Name:** **W BLACKFOOT IC TO RIVERSIDE CANAL SBL, BINGHAM CO**

**Key:** 23122      **Route:** I-15      **Mile Post:** 92.75 to 97.1      **Eng B**  
**Counties:** Bingham

**Project:** Complete 3R project improvement on I-15 from MP 92.75 to 97.10. CRABS overlay. Project begins at the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.

**Status:** Project modified to a Pavement Preservation rather than CRABS due to 3<sup>rd</sup>-lane addition on I-15. Awaiting information from staff to complete Charter Change Request.