



**BINGHAM COUNTY UTILITY COORDINATING COUNCIL
MEETING MINUTES**

July 09, 2024

President: Annabella Hilliard
Vice President: Austin Stewart
Sec/Treasurer: Gwen Inskeep

- Austin called the meeting to order at approximately 10:00 a.m.

Old Business:

- Annabella reported that a formal complaint was submitted to Digline from the City of Blackfoot for communication company's negligence of locating lines.
- Annabella noted that Pendlebury Road is still in the design phase.

Financial Report: Current Business Checking Balance as of 7-8-24 was \$1,325.42.

New Business:

- H&M Estates is the only new proposed 1-lot subdivision (see attached)
- Princeton Lee with the City of Blackfoot reported that the new Maverik was still working on digging up old abandoned lines underground.
- Chris Sigrist supplied an updated list of current and upcoming ITD projects. (see attached)
- Lyle Maughan with Sparklight asked about the status of Hidden Meadows Subdivision. Spence with HLE stated that irrigation had been placed and roads started but they were waiting for a power related item.
- Kraig Edwards with Bingham County Road and Bridge reported that their crews were currently working on 100 miles of chip seal in the county.

Open Discussion (questions/concerns):

- Annabella asked that everyone take into consideration the extreme heat and to be sure to stay safe, hydrated and as cool as possible.

Approval of Minutes:

Chris motioned to approve the minutes from June 11th 2024. Annabella seconded the motion. All in favor. Motion passed.

The **next Bingham County UCC meeting** will be held at **10:00 a.m. on August 13, 2024**, at the Bingham County Public Works Offices.

Meeting adjourned at approximately 10:18 a.m.

Gwen Inskeep (Secretary/Treasurer)

**IDAHO TRANSPORTATION DEPARTMENT
DISTRICT FIVE MONTHLY PROJECT REPORT- JULY 2024**

CONSTRUCTION

Project Name: I-86/I-15 System IC
Key: 20589 **Route:** I-86/I-15 **Mile Post:** 72.15 **Eng A,B & C**
Counties: Bannock

Project: The purpose of this project is to replace aging bridge structures and the asphalt pavement, and to modify the layout of the interchange to improve operations.

Status: Project awarded to Sundt-Cannon. Construction is underway anticipated completion is 2025.

Project Name: I-86 UPRR Bridge, Pocatello
Key: 22544 **Route:** I-86 **Mile Post:** 61.55 **Eng C**
Counties: Bannock

Project: Bridge Replacement

Status: Project has been awarded to Ralph L Wadsworth. Construction is substantially complete with some sign work and a chip seal in the spring of 2024.

Project Name: I-15, Rose IC to N. Lava Rocks
Key: 20688 **Route:** I-15 **Mile Post:** 97.10-103.9 **Eng A**
Counties: Bingham

Project: For the work of milling full width and placing an inlay and overlay on I-15 between MP97.1 to MP103.9. New guardrail and adjust guardrail and work on median crossovers are also included.

Status: Project is finished in construction and is currently being closed.

Project Name: I-15, Fort Hall IC #80
Key: 20083 **Route:** I-15 **Mile Post:** 79.821-80.123 **Eng B**
Counties: Bannock

Project: This project includes bridge replacements for I-15 Exit #80 (milepoint 79.9) Overhead Bridge including new ramps, Town Lateral Canal Bridge under I-15 (milepoint 80.14), and Ross Fork Creek Bridges under the Exit #80 ramps and I-15 (milepoint 79.8) It will also include redesigning the roads that are directly adjacent to the bridges to fit the new geometric design of the ramps and bridges as necessary.

Status: PPC is complete on the bridge. Some auxiliary items still need to be done such as cattleguard and final pavement markings.

Project Name: FY22 D5 Bridge Repair
Key: 20643 **Route:** Various **Mile Post:** Various **Eng C**
Counties: Various

Contractor: Cannon Builders, Inc

Project: Bridge repairs

Status: Contract No. 8730. Time Start: June 13th, Construction Start: June 20th, 125 Calendar Days (Modified by CO). Project kicked back off on June 1st. Construction complete, project closeout in progress.

Project Name: FY22 D5 High Priority Bridge Repairs
Key: 21977 **Route:** Various **Mile Post:** Various **Eng C**
Counties: Various
Contractor: Cannon Builders, Inc
Project: Bridge repairs
Status: Contract No. 8730. Time Start: June 13th, Construction Start: June 20th, 125 Calendar Days (Modified by CO). Project kicked back off on June 1st. Construction complete, project closeout in progress.

Project Name: FY23 E. Bingham Co Pavement Preservation
Key: 20415 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: Monitoring for warranty.

Project Name: FY23 Fort Hall Pavement Preservation
Key: 22684 **Route:** I-15/US-91 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: Monitoring for warranty.

Project Name: Blackfoot Signal Upgrade
Key: 20595 **Route:** I-15B **Mile Post:** Various **Materials/Traffic**
Counties:
Project: This project will include the installation of a new signal cabinet, mast arms, and will upgrade the signals to modern equipment on the ITD system throughout Blackfoot.
Status: Contract is awarded. Working with contractor to ensure project meets ITD exceptions and start date.

Project Name: FY23 D5 Bridge Repair
Key: 20636 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Multiple
Project: Bridge preservation project on multiple structures north of I-86, including damaged girders on Ferry Butte Rd, approach reconstruction on US-30 Portneuf River bridge, and a change order for S. Blackfoot IC NBL/SBL bridge parapets.
Status: Close out initiated on 4/22/24.

Project Name: FY23 D5 FENCE IMPROVEMENTS, BANNOCK CO
Key: 22489 **Route:** I-15 **Mile Post:** 27 to 37 **Eng B**
Counties: Bannock
Project: This project is a Supporting Infrastructure Asset (SIA) project. The scope of work is to replace the existing fence on I-15 from milepost 27.00 to 37.00 with functional fence that is wildlife/cattle-friendly.
Status: Construction and closeout completed 7/28/2023.

Project Name: ONEIDA CO LN TO 2200 S, FRANKLIN CO

Key: 22673 **Route:** SH-36 **Mile Post:** 112.4 – 117.9 **Eng B**
Counties: Franklin
Project: Asphalt Overlay and Guardrail Replacement
Status: Bid opening for this project is February 19th, 2024

Project Name: SH-39, FY24 Wasteway Canal
Key: 20609 **Route:** SH-39 **Mile Post:** 6.905 **Eng B**
Counties: Power
Project: This project will rehabilitate the minor deterioration of the Wasteway Canal/
structure.
Status: Project has been awarded and is companioned with KN 20705. Construction started
May 2.

Project Name: US-26, Moreland Rd to MP 303.5
Key: 20481 **Route:** US-26 **Mile Post:** 301.538 – 303.500 **Eng B**
Counties: Bingham
Contractor: Gale Lim Construction, LLC
Project: This project will construct three additional lanes on US-26 to create a four-lane
highway with a two-way left turn lane.
Status: Phase I construction started on 5/6/2024. Phase II will start in July.

Project Name: I-15, Inkom South IC to Portneuf IC
Key: 20229 **Route:** I-15 **Mile Post:** 58 – 62.5 **Eng B**
Counties: Bannock
Project: This project will be a CRABs project. It will improve pavement conditions on I-15
between milepost 58 and 62.5 by performing base stabilization and an overlay. This
will address the aging pavement, thereby creating a stable and smooth driving
surface.
Status: Construction will be complete 6/28/2024.

Project Name: I-15, Rose Rd IC to N Lava Rocks
Key: 20688 **Route:** I-15 **Mile Post:** 97.992 – 104.202 **Eng C**
Counties: Bingham
Project: This project is a pavement rehabilitation project designed to fix cracking and rutting
and prolong the pavement lifecycle of I-15. An RFP for design services has been
reviewed and a consultant has been selected. The design scope is under
development.
Status: Project has been sent out for PS&E.

Project Name: FY24 D5 Bridge Repair
Key: 20705 **Route:** State **Mile Post:** Various **Eng C**
Counties:
Project: This project will provide bridge deck preservation and preventative maintenance to
the bridges, bridge approaches and guardrail in various locations throughout District
5.
Status: Project has been awarded and is companioned with KN 20705. Construction started
May 2.

Project Name: Bear Rv Br Repair, Bear Lake Co
Key: 23046 **Route:** US-89 **Mile Post:** 23.335 **Eng C**
Counties: Bear Lake

Contractor: Coldwater Group, Inc.
Project: This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.
Status: Construction complete, project closeout in progress.

Project Name: Bear Lake Outlet Canal Br, Bear Lake Co
Key: 23047 **Route:** US-89 **Mile Post:** 22.605 **Eng C**
Counties: Bear Lake

Contractor: Coldwater Group, Inc
Project: This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.
Status: Construction complete, project closeout in progress.

Project Name: FY24 W BLACKFOOT IC TO RIVERSIDE CANAL NBL, BINGHAM CO
Key: 22656 **Route:** I-15 **Mile Post:** 92.75 to 97.1 **Eng B**
Counties: Bingham
Project: Complete 3R project improvement on I-15 from MP 92.75 to 97.10. CRABS overlay. Project begins at the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.
Status: Project awarded to Knife River – Mountain West. Start construction planned for July 8th.

DESIGN

FY 2025

Project Name: US-91, FY24 Blackfoot Canal
Key: 20447 **Route:** US-91 **Mile Post:** 113.255 **Eng A**
Counties: Bingham
Project: This project will replace the Blackfoot Canal Bridge on US-91 at milepost 113.25. It was originally built in 1951
Status: The project has been awarded to Cannon Builders and will be built in the Fall/Winter of 2024/2025.

Project Name: INT of I-86B and Pocatello Ave
Key: 19605 **Route:** I-86B **Mile Post:** 4.08 **Eng A**
Counties: Power
Project: This project will create a 'T' intersection at the intersection of I-86B and Pocatello Avenue in American Falls. This work will be designed under Horrocks Engineering and has been PSE'd and ready for bid.
Status: Project is in Final Design phase.

Project Name: McCammon IC to Old US-91
Key: 21832 **Route:** I-15B **Mile Post:** 359.5 – 359.7 **Eng A**
Counties: Bannock
Project: This project is a restoration and resurfacing designed to extend the pavement lifecycle on I-15 Business Loop in McCammon between mileposts 0 and .494.
Status: PS&E submitted spring of 2023. The restoration will include replacing asphalt with concrete and a sign bridge replacement. ITD is working with Williams Gas to get

some primary work done on their utilities under the roadway prior to construction. This is a FY2025 project.

Project Name: US-30, Rocky Point Wildlife Xings
Key: 22162
Route: US-30
Mile Post: Eng A
Counties: Bear Lake
Project: This project will install new/original wildlife crossing on US-30 South of Montpelier. This area is a primary wildlife crossing area for a large region justifying the installment of crossings.
Status: Idaho Fish and Game has partnered with ITD throughout the process and will continue throughout design to PS&E to ensure the locations and type of structure is conducive to the needs of the animals. The Charter and the project schedule are being finalized. Anticipated to be PS&E ready by Mar. 2024 as it is a FY2025 project. ITD D5 submitted a grant proposal for the Federal Wildlife Crossing Pilot Project program on August 1.

Project Name: FY25 D5 Bridge Repair
Key: 21874
Route: Mile Post: Eng B
Counties:
Project: Bridge Repairs throughout the District.
Status: Project has been sent out for PS&E.

Project Name: FY25 Oneida Co Pavement Preservation
Key: 21815
Route: Mile Post: Eng A
Counties: Oneida
Project: Prolong the life and increase skid resistance of state highway pavements within Oneida Co. by applying a seal coat over existing road surfaces.
Status: Charter and project schedule are completed. Anticipated to be PS&E ready by Mar. 2024 as it is a FY2025 project.

Project Name: US-91, FY25 Yellowstone Ave; Breneman to Knudsen
Key: 21911
Route: Bannock
Mile Post: 79.8 – 80.2
Materials/Traffic
Counties:
Project: This is a safety project with a scope of constructing a concrete median, thereby disallowing left hand turns across multiple lanes of traffic.
Status: Project PS&E.

Project Name: Georgetown Summit to Nounan Rd
Key: 23612
Route: US-30
Mile Post: 419-425
Materials/Traffic
Counties: Bear Lake
Project: This project will apply a sealcoat, intended to extend the pavement lifecycle.
Status: Project PS&E.

Project Name: D5 Concrete Slab Replacement
Key: 23604
Route: US-91; Yellowstone Avenue
Mile Post: 78.42 – 81.02
Eng C
Counties: Bannock
Project: This project is a concrete slab replacement. It is intended to replace damaged concrete along Yellowstone Avenue in Pocatello and Chubbuck.

Status: Scope has been established. Estimate has been created. Initial Special Provisions have been created. Cultural clearance approved. Projecting a PS&E date by October 2023.

Project Name: Rainbow Road to West Pocatello EB

Key: 23933 **Route:** I-86 **Mile Post:** 49.31- 58.33 **Eng C**
Counties: Bannock

Project: This project will provide pavement treatment on eastbound I-86. This project will most likely be a CRABS project.

Status: Currently working on project scope and estimate. Waiting on core samples. Anticipated fall PS&E.

Project Name: Rainbow Road to West Pocatello WB

Key: 23932 **Route:** I-86 **Mile Post:** 49.36- 58.39 **Eng C**
Counties: Bannock

Project: This project will provide pavement treatment on eastbound I-86. This project will most likely be a CRABS project.

Status: Currently working on project scope and estimate. Waiting on core samples. Anticipated fall PS&E.

Project Name: Thomas to Collins Siding Rd

Key: 20424 **Route:** SH-39 **Mile Post:** 51.451 - 52.698 **Eng A**
Counties: Bingham

Project: This project will involve the addition of a two way left turn lane, with signalization installed at the intersection of SH-39 and Collins Siding Road.

Status: This project has been de-companioned with a local project 22104 West Bridge Street Bridge Project due to funding delays. The consultant is designing this project and estimates PS&E by March of 2024.

Project Name: FY25 W BLACKFOOT IC TO RIVERSIDE CANAL SBL, BINGHAM CO

Key: 23122 **Route:** I-15 **Mile Post:** 92.75 to 97.1 **Eng B**
Counties: Bingham

Project: Complete 3R project improvement on I-15 from MP 94 to 97.10. RABS overlay. Project begins past the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.

Status: Project submitted for PS&E on May 6, 2024. Planned bid for fall, 2024 and construction for summer, 2025.

FY 2026

Project Name: UPRR Inkom OPass

Key: 20186 **Route:** I-15 **Mile Post:** 55.913-55.914 **Eng A**
Counties: Bannock

Project: This project intends to replace the UPRR Inkom Overpass Bridge in Bannock County on Interstate 15. This is a large structure as it takes I15 over the I15B Loop and several UPRR main line tracks.

Status: The PS&E design review is completed. PS&E delivery scheduled for late May of 2024 with companioned projects KN 20547 and KM 21872.

Project Name: Main St GS NBL & SBL, Inkom
Key: 20547 **Route:** I-15 **Mile Post:** 57.172-57.173 **Eng A**
Counties: Bannock

Project: This project will replace both the Northbound and Southbound structures on I-15 over Main Street in Inkom at milepost 57.172. They were originally built in 1962. The local road underneath is being slightly lowered to allow more clearance under the I15 structure.

Status: The PS&E design review is completed. PS&E delivery scheduled for late May of 2024 with companioned projects KN 20186 and KM 21872.

Project Name: I-15, Inkom IC NBL & SBL
Key: 21872 **Route:** I-15 **Mile Post:** 6.905 **Eng C**
Counties: Bannock

Project: This project will be an Interchange Replacement on Interstate 15 in Inkom.

Status: The IMR has been approved by FHWA and the PS&E design review is completed. PS&E delivery scheduled for late May of 2024 with companioned projects KN 20186 and KM 20547.

Project Name: FY26 Park Lawn to Siphon Rd, Chubbuck
Key: 21860 **Route:** US-91 **Mile Post:** 81.14 to 81.55 **Eng B**
Counties: Bannock

Project: This project is a widening project that will provide additional capacity along Yellowstone Avenue between Park Lawn Dr and Siphon Rd in Chubbuck. It will also allow for the addition of a traffic signal at the intersection of Yellowstone Avenue and Siphon Road

Status: Noise Impacts Report submitted to FHWA on 5/30/2024. Pending KN 9000 EA Reevaluation (August 2024 timeframe). Final design complete, Right of Way Plans in progress. Wetland mitigation plan scheduled for this year.

Project Name: FY26 CARIBOU CO PAVEMENT PRESERVATION
Key: 22186 **Route:** US-30/SH-34 **Mile Post:** US-30, MP 375.840 to MP 404.600; SH-34, MP 35.280 to MP 44.350, MP 45.190 to MP 50.460, MP 57.800 to MP 59.250, MP 70.400 to MP 83.000, MP 88.200 to MP 93.500, and MP 98.500 to MP 111.500 **Eng B**

Counties: Caribou

Project: This is a preventative maintenance project that reoccurs on a 7-10 year cycle, extending the lifecycle of the highways. The project will apply pavement preservation treatments including seal coats, fog coats, and bridge deck sealants. Seal coat US-30 from mp 375.836 to 413.1 and SH-34 from mp 35.280 to 113.600.

Status: Project was submitted for PS&E on March 1st, 2024. Planned bid for fall, 2024 and construction for summer, 2025.

Project Name: FY26 D5 BRIDGE REPAIR
Key: 22278 **Route:** US 26 **Mile Post:** Varies **Eng B**
Counties: Varies

Project: Bridge Repairs throughout District 5

Status: Working on Man-hour estimate for Forsgren.

Project Name: SNAKE RV BR REPAIR, BLACKFOOT
Key: 23045 **Route:** US-26 **Mile Post:** 305.809 **Eng B**

Project: **Counties:** Bingham
The US 26 over the Snake River , Blackfoot Br project is located near Blackfoot, ID in Bingham County will preserve the bridge in order to extend the structures life in Good Condition.

Status: HDR has been selected to produce the bridge repair plans for this project. BCOR has been submitted. ITD is reviewing the document.

Project Name: **FY26 GIBSON LATERAL CANAL, BINGHAM CO**
Key: 22248 **Route:** US-91 **Mile Post:** 93.94 to 94.80 **Eng B**
Counties: Bingham

Project: The purpose of this project is to replace a bridge that is unserviceable.
Status: Roadway plans intermediate design review held. Plans under review by Benesch/UPRR. Utility relocation and NEPA documents in progress.

FY 2027

Project Name: **I-15 – IC 89 to IC 93**
Key: 22187 **Route:** I-15 **Mile Post:** 88.728 to 92.748 **Eng C**
Counties: Bingham

Project: Pavement Reconstruction
Status: Project is being designed by a consultant. Due to funding constraints, project has changed from 3rd lane expansion to a standard pavement rehabilitation project and been moved back to FY27. CatEx approved. Final Design Review completed 7/21.

Project Name: **I-15B – Rapid Creek Bridge Apprs**
Key: 22279 **Route:** I-15B (Inkom) **Mile Post:** 0.412 **Eng C**
Counties: Bannock

Project: Bridge Replacement
Status: Project has been designed by a consultant. Project to be PS&E delivered in 2024 pending a cooperative agreement with the City of Inkom.

Project Name: **US-30 Bennington to Montpelier**
Key: 22671 **Route:** US-30 **Mile Post:** 430-434.25 **Eng A**
Counties: Bear Lake

Project: This project intends to rehab aging plant mix on US-30. This will entail milling, a CRABs process followed by pavement overlay.
Status: PS&E anticipated Fall of 2025.

Project Name: **FY27 Bear Lake Co Pavement Preservation**
Key: 22648 **Route:** **Mile Post:** **Eng A**
Counties: Bear Lake

Project: Prolong the life and increase skid resistance of state highway pavements within Bear Lake Co. by applying a seal coat over existing road surfaces.
Status: Charter and project schedule are completed. Anticipated to be PS&E ready by Mar. 2026 as it is a FY2027 project.

Project Name: **I-15B, McCammon Business Loop**
Key: 22657 **Route:** I-15B (McCammon) **Mile Post:** 0.0 to 3.6 **Eng C**
Counties: Bannock

Project: Pavement Rehab

Status: Geotechnical investigations are needed to identify the proper treatment for rehabilitating the asphalt pavement. ITD's materials group will perform field work, perform material testing, and produce the roadway materials report.

Project Name: FIRST CR TO CARIBOU N'TL FOREST, ONEIDA CO
Key: 22672 **Route:** SH-36 **Mile Post:** 104 - 109 **Eng B**
Counties: Oneida
Project: Mill and Overlay
Status: Project design has started. Waiting on funding source and Environmental. Anticipated delivery will be in 2025.

Project Name: FY27 YELLOWSTONE TO GARRETT CORRIDOR, POCATELLO
Key: 22687 **Route:** US-30 **Mile Post:** 335.4 to 335.8 **Eng B**
Counties: Bannock
Project: This project will address the mobility and safety of a corridor within Pocatello. This will include the addition of turn bays, adjustments to the signals, and an overall redesign of the corridor.
Status: Public meeting held on May 7th, 2024. Hazardous materials and percolation test borings scheduled for July, 2024. Phase 2 of design scheduled to begin in July.

Project Name: ONEIDA CANAL PIPELINE, FRANKLIN CO
Key: 23197 **Route:** US 91 **Mile Post:** 18.5 **Eng B**
Counties: Franklin
Project: This project is a bridge replacement. It has reached the end of its design life and will be brought up to modern standards.
Status: Preliminary meeting took place. Still waiting on decisions from HQ Bridge.

Project Name: GRACE SCL TO NCL
Key: 23929 **Route:** SH 34 **Mile Post:** 44.36 to 46.03 **Eng B**
Counties: Caribou
Project: This project is a 1R, thin overlay. It is intended to improve ride quality and provide a smoother surface along SH-34 within the Grace City Limits.
Status: Project is anticipated to start in 2025.

ORN 24491, Districtwide 511 Enhancements

FY 2028

Project Name: US-91, Siphon to Reservation Rd.
Key: 23171 **Route:** US-91 **Mile Post:** 81.55-? **Eng A**
Counties: Bannock
Project: This project is a widening project that will provide additional capacity along Yellowstone Avenue between Siphon Rd and Reservation Rd. in Chubbuck.
Status: Design is not started.

Project Name: US-30 Dingle Rd. to Banks Valley Rd.
Key: 23136 **Route:** US-30 **Mile Post:** 438.5-441.5 **Eng A**
Counties: Bear Lake

Project: This project intends to rehab aging plant mix on US-30. This will entail milling, a CRABs process followed by pavement overlay.
Status: PS&E anticipated Fall of 2026.

Project Name: **FY28 D5 BRIDGE REPAIR**
Key: 23169 **Route:** Not assigned **Mile Post:** Various **Eng B**
Counties: Multiple

Project: This project will provide for bridge deck preservation and other preventative maintenance treatments throughout District 5.
Status: Not programmed.

Project Name: **MINK CREEK BR FRANKLIN CO**
Key: 23624 **Route:** SH-36 **Mile Post:** 4.5 **Eng B**
Counties: Franklin

Project: This project will be a corrugated metal pipe replacement and a fish passage.
Status: Kick-off meeting is set for March 6th 2024. Need a consultant designed hydraulic analysis. RFI will be sent out Mid July 2024.

ORN 24492, Districtwide Rockfall Mitigation

FY 2029

Project Name: **FY29 D5 BRIDGE REPAIR**
Key: 23592 **Route:** Not assigned **Mile Post:** Various **Eng B**
Counties: Multiple

Project: This will be a series of Bridge Preservation projects, aimed at extending the lifecycle of bridge decks throughout District 5.
Status: Not programmed.

FY 2030

Project Name: **I-15 UPRR S Blackfoot IC SBL BR APPRS**
Key: 22241 **Route:** I-15 **Mile Post:** 88.763 **Eng C**
Counties: Bingham

Project: Bridge Replacement
Status: This will be designed in house and we are starting on the development currently. In negotiations with consultant for project support. Companioned with KN 22242. Project Kickoff meeting completed June 3.

Project Name: **I-15 UPRR S Blackfoot IC NBL BR APPRS**
Key: 22242 **Route:** I-15 **Mile Post:** 88.764 **Eng C**
Counties: Bingham

Project: Bridge Replacement
Status: This will be designed in house and we are starting on the development currently. In negotiations with consultant for project support. Companioned with KN 22241. Project kickoff meeting completed June 3.

Project Name: **US 26 IC NBL & SBL, Blackfoot**
Key: 22692 **Route:** I-15 **Mile Post:** 92.516 **Eng C**

Counties: Bingham
Project: This project will replace the I-15 over US-26 bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22693. Value Engineering completed on 1/22/24. Final Design agreement complete, Board approval for final design received 06/13. Waiting for agreement authorization.

Project Name: UPRR Bridge St NBL & SBL, Blackfoot
Key: 22693
Route: I-15
Mile Post: 92.259
Eng C

Counties: Bingham
Project: This project will replace the I-15 over Bridge St. & UPRR bridges and reconstruct IC#93

Status: Project will be Consultant designed (DEA led design team) and companioned with KN22692. Value Engineering completed on 1/22/24. Final Design agreement complete, Board approval for final design received 06/13. Waiting for agreement authorization.

Project Name: JCT OLD US 91 TO TOPAZ BRIDGE, BANNOCK CO
Key: 24007
Route: US-30
Mile Post: 359.74 to 365.28
Eng B

Counties: Bannock
Project: This project will be a thin overlay. This will help extend the pavement lifecycle, while addressing rutting throughout the segment.

Status: Project anticipated to start in 2027.

FY 2031

ORN 24489, SH-38: Holbrook Summit Road to Arbon Valley Road

ORN 24490, SH-40: Junction of I-15 to Junction of US-91

ORN 24478, I-15: Interchange #31 to Interchange #36

TH:es/mh
rf *electronic*

