



Bannock Utility Coordinating Council
3636 Jason Avenue | Pocatello, ID 83204
Phone (208) 681-9228

Merril Quayle, President
JJ Murphy, Vice President
Bridger Morrison, Secretary/Treasurer

Bannock Utility Coordinating Council

Meeting Minutes
May 11, 2022
10:00 a.m.

Iwamizawa Conference Room &
GoToMeeting App

Bannock Utility Coordinating Council Meeting Minutes
May 11, 2022 @ 10:00 a.m.
City Hall Iwamizawa Conference Room & GoToMeeting App

1. Welcome/Attendees Sign-In

- Meeting was called to order by Merrill Quayle at 10:02 a.m.
- Attendees: **See Attachment A**
- Excused: Robbie Austin (Mickelsen Construction), Andrea Sheppard (J-U-B), Russell Christ (Sparklight), Matthew Pallante (Idaho Power)

2. Approval of Minutes from the April 13th meeting

Council was asked to approve the minutes from the April 13th meeting as written.

Motion to approve made by Doug Brooks and seconded by JJ Murphy. Motion passed.

3. Financial Report

As of April 29th, the Bannock UCC has a balance of \$2,140.16. An additional \$25 will be deposited today.

4. 2022 Idaho UCC Annual Dues

Council was asked to approve the payment of the Idaho UCC Annual dues of \$100. Motion to approve made by Cade Darrington and seconded by Doug Brooks. Motion passed.

5. \$0.05 Fee Follow-up

- Six utilities still need to be contacted to confirm the ticket increase price. Merrill, Phil, and Bridger will divide and conquer so we can move forward with the increase.
- FYI: Northern Idaho cities increased their ticket prices by \$0.25. That is one of the ways they are able to afford to put on Dozer Days, send members to conferences, etc.

6. Items from Idaho UCC

- Phil Colborn and Merrill Quayle attended the Spring IUCC meeting on April 27 & 28 in Boise. Phil reported on the following:
 - White lining discussion – will this be added to the Dig Law? Pelican discussed pluses to having virtual white lines.
 - Nicole Rush from Idaho Power discussed how Digline started and how it has evolved. Phil will reach out to her to get a copy of the presentation.

- CGA (Common Ground Alliance) discussed best practices on marking guidelines. Book version #18 is online now. Bill Hale mentioned that he can get copies of book #19 when it is released. It's a great reference guide.
- Discussed concerns with people calling in locates but not doing the work. Consequently, it gets called in multiple times. Subcommittees need to review this issue.
- There will be a 5-state meeting in Redmond, OR Aug 30 – Sep 1. We will discuss this at our next meeting and see if we are able to subsidize the cost of sending one of our members.
- Fall IUCC – October (Date DBT). They plan to make this meeting available virtually so more can attend.
- DASCO 10-week course on Damage Prevention, OSHA, safety, etc.
- Julie Maki discussed Positive Response
- Century Link and locates – they will not be locating their drops. Issues with locates not getting completed. They have a call center, but a lot of their work is going through a company out of Utah called Stake Center.
- Pelican Group discussed the virtual locate system in which you can get an instant positive response/clear to dig. Phi expressed some concerns about this.
- Kootenai County – Merrill mentioned their success as a UCC, making money, and reaching out to the community.
- Any IUCC questions? Please contact one of the Idaho State UCC officers:
 - Alan Volbrecht, President alan.volbrecht@elmutility.com
 - Bruce Hathaway, Vice President bruce@fatbeam.com
 - Julie Treasure, Secretary/Treasurer jtreasure@cityofcaldwell.org

7. Digline Information and News

- Nick at Digline expressed that they are getting very little support from this side of the state. Send your GIS subdivision maps to Nick so he can update the maps.
- Digline will now allow you to use your P-card to pay your company dues to the Bannock UCC. Call in, let them know you want to pay them, then they will cut the BUCC a check at no additional charge. Discussed other possible costs such as donations for the breakfast, etc.
- Ticket information can always be found online at <https://www.digline.com/statistics>.

8. Damage Prevention Board News

- Next Meeting will be held May 26th
 - Getting a new executive officer
 - Will discuss the transition of DBS to DOPL
- Had 41 complaints in March, 51 in April, and expecting May to also be strong.
- Billboards are up and around the state.
- Bill Hale, Damage Prevention Program Specialist 208-332-7140
- Link to the meeting dates and agendas
<https://dbs.idaho.gov/boards/dpboard/dpmeetings.html>

9. Last Meeting Follow-up Items

None.

10. Open Discussion on Projects Within the Area of Influence

Intermountain Gas (Phil Colborn):

- Carson Street – Issue with cement plants shutting down!
- Mitigations
- New Day Parkway IMC
- Chubbuck roundabout
- Joint Trench
- Reservation Road to Mountain View Estates

ITD (Melodie Halstead):

- **See attachment B** for current project list

City of Chubbuck (Bridger Morrison):

- Chubbuck Road/Philbin roundabout
- Subdivisions
- New Day Parkway

City of Pocatello (Merril Quayle):

- Streets has not finalized their project list; most will be resurfacing.
- Work on Hayes and Opal – if you have work that needs to be done on Hayes or Opal, let Merrill know ASAP. Streets will be doing a full repave soon.
- Pocatello Creek Booster Station by Red Lion. Will have a 1600-foot bore with 42-inch casing. (The HDD Company, Inc. is doing the drilling.) If you want to see, let Merrill know.
- Point repairs for sewer

- Merrill mentioned that some contractors are abusing emergency locates. It's costing us time and money.
- Whitman Lift Station – STARR is back up and running with that project.
- Heads up: there's a 22-week delay getting materials for subdivisions

11. Any other items from the council

N/A

12. Review of any action items

- Contacting the remaining utilities regarding the \$0.05 Digline ticket increase.

13. Next meeting

Scheduled for Wednesday, June 8th at 10:00 a.m. via GoToMeeting App OR in person in the City Hall Iwamizawa Conference Room.

14. Adjourn

Meeting adjourned at 10:43 a.m.

APPROVED BY:



MERRIL QUAYLE, PRESIDENT

ATTEST:



BRIDGER MORRISON, SECRETARY/TREASURER

PREPARED BY: Brenda Andrews

ATTACHMENT

A

Attendees Sign-In

Bannock Utility Coordinating Council Meeting

Location: City of Pocatello Iwamizawa Conference Room, City Hall

Date/Time: 05.11.2022/10:00am

Conducting: Merrill Quayle

Name	Representing	Email	Phone Number	Initials
Andrews, Brenda	City of Pocatello Engineering	bandrews@pocatello.us	208-234-6225	BA
Austin, Robbie	Mickelsen Construction	mikoestimator@gmail.com	208-339-3805	
Bringhurst, Kirsten	Utility Vac N Fill	utilityvacnfill@gmail.com	208-417-8558	
Brooks, Doug	Syringa Networks	dbrooks@syringanetworks.net	208-520-9233	DB
Christ, Russell	Sparklight	russell.christ@sparklight.biz	208-223-0648	
Colborn, Phillip	Intermountain Gas Co.	phillip.colborn@intgas.com	208-220-6587	✓
Cutler, Jake	Direct Communications	jacobc@directcom.com	208-847-5785	
Delos Reyes, Frank	Marathon Pipeline	FHDelosReyes@marathonpetroleum.com	360-448-5137	
Funk, Zac	Badger Daylight	zfunk@badgerinc.com	208-484-4686	
Gumm, Sean	Simplot	sean.gumm@simplot.com	208-220-6018	
Hale, Bill	Damage Prevention/Div. of Building Safety	Bill.Hale@dbs.idaho.gov	208-332-7140	✓
Halstead, Melodie	ITD	melodie.halstead@itd.idaho.gov	208-239-3370	✓
Hubbard, Josh	Williams NW Pipeline Co.	josh.hubbard@williams.com		✓
Mike Jaglowski	Bannock County	mjaglowski@bannockcounty.us	208-236-7230	
Kramer, Eric	USIC	erickramer@usicllc.com	208-351-7215	
Morgan, Ethan	Idaho Power	emorgan@idahopower.com	208-388-6510	
Morrison, Bridger	City of Chubbuck	bmorrison@cityofchubbuck.us	208-237-2430	✓
Murphy, JJ	Intermountain Gas Co.	james.murphy@intgas.com	208-241-8710	✓
Parrish, Daniel	Direct Communications	danielp@directcom.com	208-406-3503	
Quayle, Merrill	City of Pocatello	mquayle@pocatello.us	208-681-9228	✓
Sheppard, Andrea	J-U-B	asheppard@jub.com	208-589-8756	
Matthew Pallante	Idaho Power	MPallante@idahopower.com	208-530-6924	
Wood, Patrick	Damage Prevention/Div. of Building Safety	Patrick.Wood@dbs.idaho.gov	208-332-7140	
Darrington, Cade	Marathon	CRDarrington@marathonpetroleum.com	208-431-2385	
Harding, Renae	HLE	renae@hleinc.com	208-785-2977	

ATTACHMENT B

IDAHO TRANSPORTATION DEPARTMENT
DISTRICT FIVE MONTHLY PROJECT REPORT- APRIL 2022

CONSTRUCTION

Project Name: I-86/I-15 System IC
Key: 20589 **Route:** I-86/I-15 **Mile Post:** 72.15 **Eng A,B & C**
Counties: Bannock

Project: The purpose of this project is to replace aging bridge structures and the asphalt pavement, and to modify the layout of the interchange to improve operations.
Status: PS&E package delivered. Project advertisement window is from late February to the end of March. Construction is anticipated to start in July of 2022.

Project Name: I-15, Arimo Road IC #40
Key: 19849 **Route:** I-15 **Mile Post:** 40.425-40.426 **Eng A**
Counties: Bannock

Project: This project will replace the Arimo Road Interchange (#40) Bridge on I-15 in Bannock County.
Status: Project was bid and awarded to Cannon Construction. Project is currently under construction and will be completed late Fall of 2022.

Project Name: US-30, FY25 Nounan Rd to Bennington
Key: 21895 **Route:** US-30 **Mile Post:** 424.5-430 **Eng A**
Counties: Bear Lake

Project: This project is a Cement Recycled Asphalt Base Stabilization. The idea is to grind the existing highway down to the base and add cement thereby reinforcing the stability of the highway and enhancing the lifecycle of US-30 between mileposts 424.5 and 430
Status: Project has been awarded to Western and is anticipated for June 2022 for the start of construction and should be finished fall of 2022.

Project Name: SH-39, Sterling N Rd to RR XING
Key: 20455 **Route:** SH-39 **Mile Post:** 30.0 – 35.5 **Eng B**
Counties: Bingham

Contractor: H-K Contractors
Project: CRABBS
Status: A precon was held on April 19th. The project is expected to start on May 9th.

Project Name: Tincup Cr. Br MP 106.818
Key: 20457 **Route:** SH-34 **Mile Post:** 106.818 **Eng B**
Counties: Caribou

Contractor: Engineered Structures, Inc.
Project: This project intends to replace the structurally deficient Tin Cup culvert with a bridge on SH-34 in Caribou County.
Status: Some minor changes to the riprap in the creek will be made in the Spring.

Project Name: I-15, Fort Hall IC #80
Key: 20083
Route: I-15
Mile Post: 79.821-80.123
Counties: Bannock
Eng B

Project: This project includes bridge replacements for I-15 Exit #80 (milepoint 79.9) Overhead Bridge including new ramps, Town Lateral Canal Bridge under I-15 (milepoint 80.14), and Ross Fork Creek Bridges under the Exit #80 ramps and I-15 (milepoint 79.8) It will also include redesigning the roads that are directly adjacent to the bridges to fit the new geometric design of the ramps and bridges as necessary.

Status: New funding plan was approved as of March 21st 2022. Waiting on approval from Headquarters for PS&E to be sent out. Start of construction as early as September 1, 2022.

Project Name: FY22 D5 Bridge Repair
Key: 20643
Route: Various
Mile Post: Various
Counties: Various
Eng C

Contractor: Cannon Builders, Inc
Project: Bridge repairs
Status: Contract No. 8730. Construction Start window of May 31st to June 13th, 116 Calendar Days.

Project Name: FY22 D5 High Priority Bridge Repairs
Key: 21977
Route: Various
Mile Post: Various
Counties: Various
Eng C

Contractor: Cannon Builders, Inc
Project: Bridge repairs
Status: Contract No. 8730. Construction Start window of May 31st to June 13th, 116 Calendar Days.

Project Name: Soda Springs to Conda
Key: 21831
Route: SH-34
Mile Post: 59.25 to 63.50
Counties: Caribou
Eng C

Project: Mill and Overlay
Status: Project awarded. Construction to begin in late May/early June of 2022.

Project Name: West Side Road to Wayan Loop Road
Key: 23332
Route: SH-34
Mile Post: 83.975 to 88.202
Counties: Caribou
Eng C

Project: Mill and Overlay
Status: Project awarded. Construction to begin between late May and late July of 2022.

Project Name: FY21 D5 Fence Improvements
Key: 22487
Route: I-86
Mile Post: 14.82 to 17.75
Counties: Cassia/Power
Eng C

Project: Fence Replacement
Status: Project awarded. Construction to begin in early April of 2022.

Project Name: I-86 FY22 D5 Pavement Preservation, Power County
Key: 22697 **Route:** I-86 **Mile Post:** Various **Eng C**
Counties: Power
Project: Microseal
Status: Starting construction this summer.

Project Name: E Alameda Rd and Yellowstone Ave.
Key: 19053 **Route:** US-91 **Mile Post:** 77.89 **Materials/Traffic**
Counties: Bannock
Project: Signal upgrade
Status: Project awarded. Pre-con held, and project schedule being reviewed. Construction anticipated to begin in June of 2022. Signal Cabinets supply chain issues are occurring. The Supplier has not delivered the Signal Cabinets to Boise Signal Shop.

Project Name: FY22 W. Bingham Co Pavement Preservation
Key: 20597 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: Project awarded. Pre-con held, and project schedule being reviewed. Construction anticipated to begin in June of 2022.

Project Name: FY23 E. Bingham Co Pavement Preservation
Key: 20415 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: PS&E submitted March 2022. Estimates were revised the end of March 2022 and will be revisited prior to bidding due to oil prices being erratic.

Project Name: FY23 Fort Hall Pavement Preservation
Key: 22684 **Route:** I-15/US-91 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
Project: This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
Status: PS&E submitted March 2022. Estimates were revised the end of March 2022 and will be revisited prior to bidding due to oil prices being erratic.

DESIGN

- Project Name:** I-15, Inkom South IC to Portneuf IC
Key: 20229 **Route:** I-15 **Mile Post:** 58 – 62.5 **Eng B**
Counties: Bannock
- Project:** This project will be a CRABs project. It will improve pavement conditions on I-15 between milepost 58 and 62.5 by performing base stabilization and an overlay. This will address the aging pavement, thereby creating a stable and smooth driving surface.
- Status:** We have signed a new charter which updated the scope and cost estimate. We anticipate a PS&E package August 2022.
-
- Project Name:** I-86 UPRR Bridge, Pocatello
Key: 22544 **Route:** I-86 **Mile Post:** 61.55 **Eng C**
Counties: Bannock
- Project:** Bridge Replacement
- Status:** PS&E delivered. Updating estimate and SP's. Anticipated advertisement date is in April.
-
- Project Name:** INT of I-86B and Pocatello Ave
Key: 19605 **Route:** I-86B **Mile Post:** 4.08 **Eng A**
Counties: Power
- Project:** This project will create a 'T' intersection at the intersection of I-86B and Pocatello Avenue in American Falls. This work will be designed under Horrocks Engineering and should be PSE ready Spring of 2023
- Status:** Currently getting consultant on board for design.
-
- Project Name:** I-15, Devils Creek Landslide Mitigation, Oneida Co
Key: 23471 **Route:** I-15 **Mile Post:** 20.8 – 21.1 **Eng B**
Counties: Oneida County
- Project:** This project will provide landslide mitigation.
- Status:** Currently ITD is working with a consultant to come up with plans and a proposal. The hope is to construct this Fall.
-
- Project Name:** FY22 D5 Fence Improvements
Key: 22488 **Route:** I-86 **Mile Post:** 17.75 to 22.00 **Eng C**
Counties: Power
- Project:** Fence Replacement
- Status:** Project design 90 percent complete, PS&E package anticipated to be ready by June of 2022.
-
- Project Name:** FY22 W. Bingham Co Pavement Preservation
Key: 20597 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham County
- Project:** This project will rehabilitate and resurface pavement at various locations throughout Bingham County. This will be accomplished through pavement rehabilitation techniques and resurfacing.
- Status:** PS&E submittal anticipated for March 2022.

Project Name: FY22 City of Preston Seal Coat
Key: 23564 **Route:** US-91 **Mile Post:** Varies **Materials/Traffic**
Counties: Franklin County
Project: This project will seal coat the roadway which will cover the existing pavement markings and then restripe to the two through lane configuration.
Status: PS&E anticipated May 2022. Plans are currently under Final Design Review.

FY 2023

Project Name: US-26, Moreland Rd to MP 303.5
Key: 20481 **Route:** US-26 **Mile Post:** 301.538 – 303.500 **Eng B**
Counties: Bingham
Project: Widening
Status: Anticipated to be PS&E ready by October 2022. Design is being worked on.

Project Name: FY23 D5 Bridge Repair
Key: 20636 **Route:** I-15 **Mile Post:** Various **Eng B**
Counties: Multiple
Project: Bridge preservation project on multiple structures north of I-86.
Status: Project PS&E package submitted to contract services on February 8, 2022. **Damage due to impact from semi-trailer on Ferry Butte Rd will result in including the emergency repair into the contract plans.**

Project Name: Blackfoot Signal Upgrade
Key: 20595 **Route:** I-15B **Mile Post:** Various **Materials/Traffic**
Counties:
Project: This project will include the installation of a new signal cabinet, mast arms, and will upgrade the signals to modern equipment on the ITD system throughout Blackfoot.
Status: Working on a trial run of eliminating a signal in Blackfoot. Planning for fiber is ongoing with utility companies. Plan sheets have been started. Anticipated to be PS&E ready by September 2022.

Project Name: FY23 E. Bingham Co Pavement Preservation
Key: 20415 **Route:** I-15/US-91/SH-39/US-26 **Mile Post:** Varies **Materials/Traffic**
Counties: Bingham
Project: This project will place a seal coat on various roads in eastern Bingham Co. The seal coat extends pavement life by stopping water from penetrating the roadway. It also enhances safety by increasing skid resistance.
Status: PS&E submittal anticipated for March 2022.

Project Name: D5 Wildlife Fence
Key: 20437 **Route:** US-30 **Mile Post:** 371.77 – 375.958 **Materials/Traffic**
Counties: Bannock
Project: This project will install wildlife fence and jump outs along US-30.
Status: The existing fence has been measured. A meeting with Fish and Game is planned to figure where to install jump outs. Design is scheduled to be complete June 2022.

Project Name: Bear Rv Br Repair, Bear Lake Co
Key: 23046 **Route:** US-89 **Mile Post:** 23.335 **Eng C**
Counties: Bear Lake
Project: This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.
Status: On schedule for PS&E submittal by end of March. Project to be companioned with KN23047.

Project Name: Bear Lake Outlet Canal Br, Bear Lake Co
Key: 23047 **Route:** US-89 **Mile Post:** 22.605 **Eng C**
Counties: Bear Lake
Project: This project will perform bridge rehabilitations including the removal of the longitudinal deck joint in bay 3 tying the two deck halves together.
Status: On schedule for PS&E submittal by end of March. Project to be companioned with KN23046.

FY 2024

Project Name: US-91, FY24 Blackfoot Canal
Key: 20447 **Route:** US-91 **Mile Post:** 113.255 **Eng A**
Counties: Bingham
Project: This project will replace the Blackfoot Canal Bridge on US-91 at milepost 113.255. It was originally built in 1951
Status: Drilling for a Phase IV foundation investigation and hydraulic analysis is under contract and started. Major design will occur in the winter of 2021. The project is anticipated to be PS&E ready by Oct. 2022 as it is a FY2025 project.

Project Name: US-30, Rocky Point Wildlife Xings
Key: 22127 **Route:** US-30 **Mile Post:** **Eng A**
Counties: Bear Lake
Project: This project will install new/original wildlife crossing on US-30 South of Montpelier. This area is a primary wildlife crossing area for a large region justifying the installment of crossings.
Status: Idaho Fish and Game has partnered with ITD throughout the process and will continue throughout design to PS&E to ensure the locations and type of structure is conducive to the needs of the animals. The Charter and the project schedule are being developed. Anticipated to be PS&E ready by Oct. 2023 as it is a FY2025 project.

Project Name: FY23 D5 FENCE IMPROVEMENTS, BANNOCK CO
Key: 22489 **Route:** I-15 **Mile Post:** 27 to 37 **Eng B**
Counties: Bannock
Project: This project is an SIA project. The scope of work is to replace the existing fence on I-15 from milepost 27.00 to 37.00 back to functional condition with a wildlife/cattle-friendly fence.
Status: **Project PS&E package is ready for submission. Project is NOT going to be PS&Ed yet—contract services has advised to submit the package around 2**

months before we are wanting the project bid, in the case that there are changes to the contract or plans.

Project Name: SH-39, FY24 Wasteway Canal
Key: 20609 **Route:** SH-39 **Mile Post:** 6.905 **Eng B**
Counties: Power
Project: This project will replace the Wasteway Canal Bridge on SH-39 at milepost 6.905. It was originally built in 1930.
Status: Consultant Agreement is complete. Kimley-Horn will lead the design along with the Bridge section from ITD. We anticipate a January 2023 PS&E package.

Project Name: FY24 D5 Bridge Repair
Key: 20705 **Route:** State **Mile Post:** Various **Eng C**
Counties:
Project: This project will provide bridge deck preservation and preventative maintenance to the bridges, bridge approaches and guardrail in various locations throughout District 5.
Status: Consultant agreement has been negotiated. Notice to proceed given on March 18, 2022. Anticipated to be PS&E ready by late March of 2023.

Project Name: I-15, Rose Rd IC to N Lava Rocks
Key: 20688 **Route:** I-15 **Mile Post:** 97.992 – 104.202 **Eng C**
Counties: Bingham
Project: This project is a pavement rehabilitation project designed to fix cracking and rutting and prolong the pavement lifecycle of I-15. An RFP for design services has been reviewed and a consultant has been selected. The design scope is under development.
Status: Concept level approach determined via Consultant. Coordinating with I-15 TECM corridor project.

FY 2025

Project Name: McCammon IC to Old US-91
Key: 21832 **Route:** I-15B **Mile Post:** 359.5 – 359.7 **Eng A**
Counties: Bannock
Project: This project is a restoration and resurfacing designed to extend the pavement lifecycle on I-15 Business Loop in McCammon between mileposts 0 and .494.
Status: PS&E submittal Fall of 2021. The restoration will include replacing asphalt with concrete and a sign bridge replacement. ITD is working with Williams Gas to get some primary work done on their utilities under the roadway prior to construction. This is a FY2025 project.

Project Name: FY25 D5 Bridge Repair
Key: 21874 **Route:** **Mile Post:** **Eng B**
Counties:
Project: Bridge Repairs throughout the District.
Status: Charter and project schedule are being developed. Anticipated to be PS&E ready by Oct. 2022 as it is a FY2025 project.

- Project Name:** **FY25 Oneida Co Pavement Preservation**
Key: 21815 **Route:** **Mile Post:** **Eng A**
Counties: Oneida
Project: Prolong the life and increase skid resistance of state highway pavements within Oneida Co. by applying a seal coat over existing road surfaces.
Status: Charter and project schedule are being developed. Anticipated to be PS&E ready by Oct. 2022 as it is a FY2025 project.
- Project Name:** **US-91, FY25 Yellowstone Ave; Breneman to Knudsen**
Key: 21911 **Route:** Bannock **Mile Post:** 79.8 – 80.2 **Materials/Traffic**
Counties:
Project: This is a safety project with a scope of constructing a concrete median, thereby disallowing left hand turns across multiple lanes of traffic.
Status: Charter and project schedule are being developed. Anticipated to be PS&E ready by Oct. 2022 as it is a FY2025 project.
- Project Name:** **Main St GS NBL & SBL, Inkom**
Key: 20547 **Route:** I-15 **Mile Post:** 57.172-57.173 **Eng A**
Counties: Bannock
Project: This project will replace both the Northbound and Southbound structures on I-15 over Main Street in Inkom at milepost 57.172. They were originally built in 1962. The local road underneath is being slightly lowered to allow more clearance under the I15 structure.
Status: This is being designed by a consultant and they have completed intermediate design. A series of public outreach activities have been conducted for several projects scheduled in Inkom. Anticipated to be PS&E ready by fall 2023. This is a FY2025.
- Project Name:** **UPRR Inkom OPass**
Key: 20186 **Route:** 1-15 **Mile Post:** 55.913-55.914 **Eng A**
Counties: Bannock
Project: This project intends to replace the UPRR Inkom Overpass Bridge in Bannock County on Interstate 15. This is large structure as it takes I15 over the I15B Loop and several UPRR main line tracks.
Status: PS&E submittal anticipated in the Fall 2023. This project is under design by a consultant and the intermediate design has been submitted for review. This is a FY2025 project.
- Project Name:** **I-15, Inkom IC NBL & SBL**
Key: 21872 **Route:** I-15 **Mile Post:** 6.905 **Eng C**
Counties: Bannock
Project: This project will be an Interchange Replacement on Interstate 15 in Inkom.
Status: Preliminary concepts have been developed. ITD staff have attended Inkom city council meetings to make them aware of the upcoming project and to coordinate the project with the city of Inkom transportation plan developed by Keller Associates. Public outreach to gather community feedback and input on all Inkom area projects slated for construction from 2025 to 2026 has been performed. Work on the IMR has begun following coordination with FHWA.

District 5 has coordinated with HQ Bridge to coordinate the design timeline of the project, and project staffing to meet the proposed schedule.

FY 2026

Project Name: US-91, FY26 Park lawn to Siphon Rd
Key: 21860
Route: US-91
Mile Post: 81.14 to 81.55
Eng B
Counties: Bannock

Project: This project is a widening project that will provide additional capacity along Yellowstone Avenue between Park Lawn and Siphon. It will also allow for the addition of a traffic signal at the intersection of Yellowstone Avenue and Siphon Road

Status: **Project RFP deadline reached on April 25, 2022. RFP selection meeting will be held on May 23rd.**

Project Name: I-15B – Rapid Creek Bridge Apprs
Key: 22279
Route: I-15B (Inkom)
Mile Post: 0.412
Eng C
Counties: Bannock

Project: Bridge Replacement

Status: Project is being designed by a consultant. Project on track to be PS&E delivered in the late spring of 2022.

Project Name: FY26 CARIBOU CO PAVEMENT PRESERVATION
Key: 22186
Route: US-30/US-34
Mile Post: US-30: 375.84 to 413.1; US-34: 35.28 to 113.60
Eng B
Counties: Caribou

Project: This is a preventative maintenance project that reoccurs on a 7-10 year cycle, extending the lifecycle of the highways. The project will apply pavement preservation treatments including seal coats, fog coats, and bridge deck sealants. Seal coat US-30 from mp 375.836 to 413.1 and SH-34 from mp 35.280 to 113.600.

Status: **Kickoff meeting held 4-5-22 and GIS Planning Tool meeting held 4-26-22. JUB will work with me to use planning tool on this project.**

Project Name: I-15 – IC 89 to IC 93
Key: 22187
Route: I-15
Mile Post: 88.728 to 92.748
Eng C
Counties: Bingham

Project: Pavement Rehab

Status: Project is being designed by a consultant. Phase I preliminary design has been completed. Phase II final design negotiations have been put on hold in order to coordinate the design with decisions made for the I-15 corridor project.

Project Name: FY26 D5 BRIDGE REPAIR
Key: 22278
Route: US 26
Mile Post: Varies
Eng B
Counties: Varies

Project: BR REHAB

Status: Project is to begin summer 2022.

Project Name: SNAKE RV BR REPAIR, BLACKFOOT
Key: 23045 **Route:** US-26 **Mile Post:** 305.809 **Eng B**
Counties: Bingham
Project: The US 26 over the Snake River , Blackfoot Br project is located near Blackfoot, ID in Bingham County will preserve the bridge in order to extend the structures life in Good Condition.
Status: Project is to begin summer 2022. Bridge work has been allocated. Scour analysis will be performed by consultant.

Project Name: GIBSON LATERAL CANAL, BINGHAM CO
Key: 22248 **Route:** US-91 **Mile Post:** 93.94 to 94.80 **Eng B**
Counties: Bingham
Project: The purpose of this project is to replace a bridge that is unserviceable.
Status: **Hydraulics Report is complete. Geotech should have everything they need to complete their report. Bridge and Roadway working on design.**

Project Name: Thomas to Collins Siding Rd
Key: 20424 **Route:** SH-39 **Mile Post:** 51.451 - 52.698 **Eng A**
Counties: Bingham
Project: This project will involve the addition of a two way left turn lane, with a possible roundabout at the intersection of SH-39 and Collins Siding Road.
Status: This project is companioned with a local project 22104 West Bridge Street Bridge Project. A consultant is designing this project leading all efforts up to PS&E delivery. LTHAC will administer the contract for this project with significant support from the District. This is a 2026 project.

FY 2027

Project Name: I-15 UPRR S Blackfoot IC SBL BR APPRS
Key: 22241 **Route:** I-15 **Mile Post:** 88.763 **Eng C**
Counties: Bingham
Project: Bridge Replacement
Status: Project will be designed by the consultant selected for the I-15 corridor study, and will be companioned with KN 22242. The scope of work is currently being negotiated.

Project Name: I-15 UPRR S Blackfoot IC NBL BR APPRS
Key: 22242 **Route:** I-15 **Mile Post:** 88.764 **Eng C**
Counties: Bingham
Project: Bridge Replacement
Status: Project will be designed by the consultant selected for the I-15 corridor study, and will be companioned with KN 22241. The scope of work is currently being negotiated.

Project Name: I-15B, McCammon Business Loop
Key: 22657 **Route:** I-15B (McCammon) **Mile Post:** 0.0 to 3.6 **Eng C**
Counties: Bannock
Project: Pavement Rehab

Status: Geotechnical investigations are needed to identify the proper treatment for rehabilitating the asphalt pavement. A consultant will be hired to perform field work, perform material testing, and produce the materials report.

Project Name: **FIRST CR TO CARIBOU N'TL FOREST, ONEIDA CO**
Key: 22672 **Route:** SH-36 **Mile Post:** 104 - 109 **Eng B**
Counties: Oneida
Project: Mill and Overlay
Status: Project design has started. Waiting on funding source and Environmental. We anticipate a PS&E package November 2022.

Project Name: **ONEIDA CO LN TO 2200 S, FRANKLIN CO**
Key: 22673 **Route:** SH-36 **Mile Post:** 112.4 – 117.9 **Eng B**
Counties: Franklin
Project: Asphalt Overlay
Status: Project design has started. Waiting on funding source and Environmental. We anticipate a PS&E package November 2022.

Project Name: **US 26 IC NBL & SBL, Blackfoot**
Key: 22692 **Route:** I-15 **Mile Post:** 92.516 **Eng C**
Counties: Bingham
Project: This project will replace the I-15 over US-26 bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22693. Negotiations currently underway for Phase I Preliminary Design.

Project Name: **UPRR Bridge St NBL & SBL, Blackfoot**
Key: 22693 **Route:** I-15 **Mile Post:** 92.259 **Eng C**
Counties: Bingham
Project: This project will replace the I-15 over Bridge St. & UPRR bridges and reconstruct IC#93
Status: Project will be Consultant designed (DEA led design team) and companioned with KN22692. Negotiations currently underway for Phase I Preliminary Design.

Project Name: **W BLACKFOOT IC TO RIVERSIDE CANAL NBL, BINGHAM CO**
Key: 22656 **Route:** I-15 **Mile Post:** 92.75 to 97.1 **Eng B**
Counties: Bingham
Project: Complete 3R project improvement on I-15 from MP 92.75 to 97.10. CRABS overlay. Project begins at the W Blackfoot IC and ends at the Riverside Canal. Project extent includes several canal crossings and the Snake River.
Status: Project kickoff meeting has been held. Further development pending I-15 third-lane study completed by (DEA?) and H.W. Lochner sometime in March.

Project Name: **YELLOWSTONE TO GARRETT CORRIDOR, POCATELLO**
Key: 22687 **Route:** US-30 **Mile Post:** 335.4 to 335.8 **Eng B**
Counties: Bannock
Project: This project will address the mobility and safety of a corridor within Pocatello. This will include the addition of turn bays, adjustments to the signals, and an overall redesign of the corridor.
Status: **RFP selection meeting will be held on May 19th.**